

**Quarterly Progress Review of Local Highway Projects - March 2020**

Project	January 2019	April 2019	September 2019	December 2019	March 2020	Percent Complete	June 2020	Percent Complete
---------	--------------	------------	----------------	---------------	------------	------------------	-----------	------------------

**Tippecanoe County**

**Klondike Road, Des #1173626**

Contract # R-35296

Consulting Firm: Strand Associates, Inc.

*Project Schedule*

Stage 1 Design	---	---	---	---	---	---	---	---
Stage 2 Design (not req. by INDC)	---	---	---	---	---	---	---	---
Environ. Report Complete	1/17	1/17	1/17	1/17	1/17	100%	1/17	100%
R/W Clear	11/17	11/17	11/17	11/17	11/17	100%	11/17	100%
Stage 3 Design	10/17	10/17	10/17	10/17	10/17	100%	10/17	100%
Ready for Contract	1/18	1/18	1/18	1/18	1/18	100%	1/18	100%
Letting	3/18	3/18	3/18	3/18	3/18	100%	3/18	100%

*Project Funding*

<i>PE Updated Estimate</i>	\$879,800	\$879,800	\$879,800	\$879,800	\$879,800		\$879,800	
Awarded Federal Funds PE	\$143,840	\$143,840	\$143,840	\$143,840	\$143,840		\$143,840	
TIP PE Amount (Fed \$)	\$509,640	\$509,640	\$509,640	\$509,640	\$509,640		\$509,640	FY '14,'15,'18
<i>RW Updated Estimate</i>	\$2,554,064	\$2,554,064	\$2,554,064	\$2,554,064	\$2,554,064		\$2,554,064	
Awarded Federal Funds RW	\$2,068,762	\$2,068,762	\$2,068,762	\$2,068,762	\$2,068,762		\$2,068,762	
TIP RW Amount (Fed \$)	\$2,161,217	\$2,068,762	\$2,068,762	\$2,068,762	\$2,068,762		\$2,068,762	FY '15-'18
<i>CN Updated Estimate (w/ CE)</i>	\$10,034,722	\$10,034,722	\$10,034,722	\$10,034,722	\$10,124,020		\$10,355,000	
Awarded Federal Funds CN	\$8,050,788	\$8,050,788	\$8,050,788	\$8,050,788	\$8,122,226		\$8,440,104	
TIP CN Amount (Fed \$)	\$8,282,631	\$8,287,620	\$8,287,620	\$8,287,620	\$8,582,276		\$8,582,276	FY '18-'20
<b>Total All Phases</b>	<b>\$13,468,586</b>	<b>\$13,468,586</b>	<b>\$13,468,586</b>	<b>\$13,468,586</b>	<b>\$13,557,884</b>		<b>\$13,788,864</b>	

*Permits Required*

401	1/17	1/17	1/17	1/17	1/17		1/17	
404	1/1	1/1	1/1	1/1	1/1		1/1	
Rule 5	5/17	5/17	5/17	5/17	5/17		5/17	

**LPA Comment:** Email sent to MPO.

**APC Comment:** Cost increased due to additional costs associated with the nearby railroad. Is construction still on schedule for a November completion?

**Lindberg Road, Des #1173627**

Contract # R-35297

Consulting Firm: Strand Associates, Inc.

*Project Schedule*

Stage 1 Design	4/14	4/14	4/14	4/14	4/14	100%	4/14	100%
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	5/14	5/14	5/14	5/14	5/14	100%	5/14	100%
R/W Clear	11/17	11/17	11/17	11/17	11/17	100%	11/17	100%
Stage 3 Design	10/17	10/17	10/17	10/17	10/17	100%	10/17	100%
Ready for Contract	3/20	4/20	4/20	4/20	12/20	0%	12/20	0%
Letting	4/20	7/20	7/20	7/20	1/21	0%	1/21	0%

*Project Funding*

<i>PE Updated Estimate</i>	\$402,000	\$402,000	\$402,000	\$402,000	\$402,000		\$402,000	
Awarded Federal Funds PE	\$0	\$0	\$0	\$0	\$0		\$0	
TIP PE Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	
<i>RW Updated Estimate</i>	\$410,134	\$410,134	\$410,134	\$410,134	\$410,134		\$410,134	
Awarded Federal Funds RW	\$319,860	\$319,860	\$319,860	\$319,860	\$319,860		\$319,860	
TIP RW Amount (Fed \$)	\$319,860	\$319,860	\$319,860	\$319,860	\$319,860		\$319,860	FY '16 & '17
<i>CN Updated Estimate (w/ CE)</i>	\$4,018,838	\$4,468,838	\$4,468,838	\$4,367,827	\$3,917,827		\$4,118,778	
Awarded Federal Funds CN	\$2,650,692	\$2,650,692	\$2,650,692	\$2,650,692	\$2,650,692		\$2,850,050	
TIP CN Amount (Fed \$)	\$2,650,692	\$2,650,692	\$2,650,692	\$2,650,692	\$2,650,692		\$2,650,692	FY '21
<b>Total All Phases</b>	<b>\$4,830,972</b>	<b>\$5,280,972</b>	<b>\$5,280,972</b>	<b>\$5,179,961</b>	<b>\$4,729,961</b>		<b>\$4,930,912</b>	

*Permits Required*

401	no information		7/20					
404	no information		6/20					
Rule 5	no information	no information	no information	no information	5/17		5/17	

**LPA Comment:** Email sent to MPO.

**APC Comment:** CN cost updated again.

**Quarterly Progress Review of Local Highway Projects - March 2020**

Project	January 2019	April 2019	September 2019	December 2019	March 2020	Percent Complete	June 2020	Percent Complete
<b>North River Road at River Bend Hospital, Des #1401047</b>						<i>Contract # R-37686</i>		
Consulting Firm: Beam, Longest and Neff, LLC								
<i>Project Schedule</i>								
Stage 1 Design	4/15	4/15	4/15	4/15	4/15	100%		100%
Stage 2 Design	---	---	---	---	---	---		---
Environ. Report Complete	3/17	3/17	3/17	3/17	3/17	100%		100%
R/W Clear	6/18	6/18	6/18	6/18	6/18	100%		100%
Stage 3 Design	5/18	5/18	5/18	5/18	5/18	100%		100%
Ready for Contract	7/18	7/18	7/18	7/18	7/18	100%		100%
Letting	10/18	10/18	10/18	10/18	10/18	100%		100%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$231,000	\$231,000	\$231,000	\$231,000	\$231,000			
Awarded Federal Funds PE	\$0	\$0	\$0	\$0	\$0			
TIP PE Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0			
<i>RW Updated Estimate</i>	\$95,116	\$95,116	\$95,116	\$95,116	\$95,116			
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0			
TIP RW Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0			
<i>CN Updated Estimate (w/ CE)</i>	\$1,101,949	\$1,101,949	\$1,101,949	\$1,101,949	\$1,101,949			
Awarded Federal Funds CN	\$659,800	\$832,160	\$832,160	\$832,160	\$832,160			
TIP CN Amount (Fed \$)	\$659,800	\$832,160	\$832,160	\$832,160	\$832,160			FY '19
<b>Total All Phases</b>	<b>\$1,428,065</b>	<b>\$1,428,065</b>	<b>\$1,428,065</b>	<b>\$1,428,065</b>	<b>\$1,428,065</b>			
<i>Permits Required</i>								
401	approved	approved	5/18	5/18	5/18			
404	5/18	5/18	5/18	5/18	5/18			
DNR	5/17	5/17	5/17	5/17	5/17			
Rule 5	5/18	5/18	5/18	5/18	5/18			

**LPA Comment:** Email sent to MPO.

**APC Comment:** No report received. All Purchase Orders closed. Will remove from list next quarter.

**Concord at CR 430S Intersection, Des #1401282** *Contract # R-37912*

Consulting Firm: Butler, Fairman and Seufert, Inc.								
<i>Project Schedule</i>								
Stage 1 Design	---	---	---	---	---	---	---	---
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	8/17	8/17	8/17	8/17	8/17	100%	8/17	100%
R/W Clear	12/18	12/18	12/18	12/18	12/18	100%	12/18	100%
Stage 3 Design	8/18	8/18	8/18	8/18	8/18	100%	8/18	100%
Ready for Contract	12/18	12/18	12/18	12/18	12/18	100%	12/18	100%
Letting	3/19	3/19	3/19	3/19	3/19	100%	3/19	100%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$225,355	\$225,355	\$225,355	\$225,355	\$225,355		\$225,355	
Awarded Federal Funds PE	\$202,820	\$202,820	\$202,820	\$202,820	\$202,820		\$202,820	
TIP PE Amount (Fed \$)	\$202,820	\$202,820	\$202,820	\$202,820	\$202,820		\$202,820	FY '16
<i>RW Updated Estimate</i>	\$200,000	\$200,000	\$200,000	\$200,000	\$200,000		\$200,000	
Awarded Federal Funds RW	\$165,420	\$165,420	\$165,420	\$165,420	\$165,420		\$165,420	
TIP RW Amount (Fed \$)	\$165,420	\$165,420	\$165,420	\$165,420	\$165,420		\$165,420	FY '18
<i>CN Updated Estimate (w/ CE)</i>	\$823,605	\$823,605	\$823,605	\$823,605	\$823,605		\$823,605	
Awarded Federal Funds CN	\$893,931	\$741,244	\$741,244	\$832,732	\$832,732		\$832,732	
TIP CN Amount (Fed \$)	\$758,751	\$758,751	\$758,751	\$758,751	\$758,751		\$758,751	FY '19
<b>Total All Phases</b>	<b>\$1,248,960</b>	<b>\$1,248,960</b>	<b>\$1,248,960</b>	<b>\$1,278,406</b>	<b>\$1,248,960</b>		<b>\$1,248,960</b>	
<i>Permits Required</i>								
Rule 5	7/18	7/18	7/18	7/18	7/18		7/18	

**LPA Comment:** Email sent to MPO.

**APC Comment:** What is the status of purchase orders that need to be closed out to finalize this project?

**Quarterly Progress Review of Local Highway Projects - March 2020**

Project	January 2019	April 2019	September 2019	December 2019	March 2020	Percent Complete	June 2020	Percent Complete
---------	--------------	------------	----------------	---------------	------------	------------------	-----------	------------------

**River Road at CR 500N, Des #1401279** Contract # R-37908

Consulting Firm: VS Engineering, Inc.

Project Schedule								
Stage 1 Design	---	---	---	---	---	---	---	---
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	3/17	3/17	3/17	3/17	3/17	100%	3/17	100%
R/W Clear	10/19	10/19	10/19	4/20	5/20	93%	8/20	93%
Stage 3 Design	6/20	6/20	6/20	6/20	6/20	75%	8/20	90%
Ready for Contract	9/20	9/20	9/20	9/20	9/20	0%	11/20	0%
Letting	11/20	11/20	11/20	11/20	1/21	0%	1/21	0%

Project Funding								
PE Updated Estimate	\$200,000	\$200,000	\$200,000	\$200,000	\$200,000		\$200,000	
Awarded Federal Funds PE	\$0	\$0	\$0	\$0	\$0		\$0	
TIP PE Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	---
RW Updated Estimate	\$396,180	\$396,180	\$396,180	\$396,180	\$396,180		\$396,180	
Awarded Federal Funds RW	\$382,201	\$382,201	\$382,201	\$382,201	\$382,201		\$382,201	
TIP RW Amount (Fed \$)	\$382,201	\$382,201	\$382,201	\$382,201	\$382,201		\$382,201	FY '17/'18
CN Updated Estimate (w/ CE)	\$2,575,000	\$2,875,000	\$2,875,000	\$2,875,000	\$3,600,000		\$3,815,000	
Awarded Federal Funds CN	\$1,839,470	\$2,311,767	\$2,311,767	\$2,311,767	\$2,311,767		\$2,450,511	
TIP CN Amount (Fed \$)	\$2,311,767	\$2,311,767	\$2,311,767	\$2,311,767	\$2,311,767		\$2,311,767	FY '21
<b>Total All Phases</b>	<b>\$3,171,180</b>	<b>\$3,471,180</b>	<b>\$3,471,180</b>	<b>\$3,471,180</b>	<b>\$4,196,180</b>		<b>\$4,411,180</b>	

Permits Required								
401	*not listed until q3 2020*				no information		no information	
404	not issued	not issued	no information	no information	no information		6/19	
Rule 5	not issued	not issued	no information	no information	no information		no information	

**LPA Comment:** Email sent to MPO.

**APC Comment:** Several changes in expected completion dates for different project milestones. Utility costs increased, causing increase in total project cost. How close is R/W to being complete?

**Morehouse Road Reconstruction, Des #1401280** Contract # R-37909

Consulting Firm: DLZ Indiana, LLC

Project Schedule								
Stage 1 Design	6/18	6/18	6/18	6/18	6/18	100%	6/18	100%
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	12/19	12/19	12/19	5/20	5/20	80%	5/20	80%
R/W Clear	8/21	8/21	6/23	6/23	6/23	0%	6/23	0%
Stage 3 Design	8/21	8/21	6/23	6/23	6/23	0%	6/23	0%
Ready for Contract	11/21	11/21	9/23	9/23	9/23	0%	9/23	0%
Letting	1/22	1/22	1/22	11/23	11/23	0%	11/23	0%

Project Funding								
PE Updated Estimate	\$898,920	\$898,920	\$914,690	\$914,690	\$914,690		\$914,690	
Awarded Federal Funds PE	\$576,983	\$576,983	\$576,983	\$576,983	\$576,983		\$576,983	
TIP PE Amount (Fed \$)	\$576,983	\$576,983	\$576,983	\$576,983	\$576,983		\$576,983	FY '17-'19
RW Updated Estimate	\$906,000	\$906,000	\$906,000	\$1,181,420	\$1,181,420		\$1,181,420	
Awarded Federal Funds RW	\$321,603	\$679,347	\$679,347	\$679,347	\$679,347		\$679,347	
TIP RW Amount (Fed \$)	\$679,347	\$679,347	\$679,347	\$679,347	\$679,347		\$679,347	FY '22 & '23
CN Updated Estimate (w/ CE)	\$7,387,500	\$7,387,500	\$7,387,500	\$8,127,974	\$8,446,370		\$8,346,370	
Awarded Federal Funds CN	\$0	\$4,159,304	\$4,159,304	\$4,159,304	\$4,159,304		\$4,159,304	
TIP CN Amount (Fed \$)	\$4,159,304	\$4,159,304	\$4,159,304	\$4,159,304	\$4,159,304		\$4,159,304	FY '24
<b>Total All Phases</b>	<b>\$9,192,420</b>	<b>\$9,192,420</b>	<b>\$9,192,420</b>	<b>\$10,224,084</b>	<b>\$10,542,480</b>		<b>\$10,442,480</b>	

Permits Required								
401	no information		no information					
404	no information		no information					
Rule 5	no information		no information					
DNR	no information		no information					

**LPA Comment:** Email sent to MPO.

**APC Comment:** Was environmental report completed? Shows 5/20 as estimated completion, but only 80% complete. CN estimate went down by 1.2 million, but construction engineering and utilities went up by 1.1 million (combined).

## Quarterly Progress Review of Local Highway Projects - March 2020

Project	January 2019	April 2019	September 2019	December 2019	March 2020	Percent Complete	June 2020	Percent Complete
<b>Yeager Road Reconstruction, Des #1401281</b>						Contract # R-37907		
Consulting Firm: CrossRoads Engineers, PC								
<i>Project Schedule</i>								
Stage 1 Design	4/17	4/17	4/17	4/17	4/17	100%	4/17	100%
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	12/19	12/19	12/19	2/20	3/20	100%	3/20	100%
R/W Clear	5/21	6/21	6/21	6/21	6/21	0%	5/22	0%
Stage 3 Design	6/21	6/21	6/21	6/21	6/21	30%	5/22	5%
Ready for Contract	9/21	9/21	9/21	9/21	9/21	0%	8/22	0%
Letting	11/21	11/21	10/22	10/22	10/22	0%	10/22	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$433,160	\$487,860	\$487,860	\$487,860	\$487,860		\$487,860	
Awarded Federal Funds PE	\$346,528	\$390,288	\$390,288	\$390,288	\$390,288		\$390,288	
TIP PE Amount (Fed \$)	\$346,528	\$390,288	\$390,288	\$390,288	\$390,288		\$390,288	FY '17
<i>RW Updated Estimate</i>	\$500,000	\$500,000	\$500,000	\$500,000	\$500,000		\$500,000	
Awarded Federal Funds RW	\$169,524	\$659,118	\$659,118	\$644,051	\$644,051		\$453,156	
TIP RW Amount (Fed \$)	\$335,587	\$659,118	\$659,118	\$644,051	\$644,051		\$644,051	FY '20
<i>CN Updated Estimate (w/ CE)</i>	\$4,700,000	\$5,250,000	\$5,250,000	\$5,250,000	\$5,250,000		\$6,187,500	
Awarded Federal Funds CN	\$0	\$3,573,668	\$3,573,668	\$3,573,668	\$3,573,668		\$3,573,668	
TIP CN Amount (Fed \$)	\$3,573,668	\$3,573,668	\$3,573,668	\$3,573,668	\$3,573,668		\$3,573,668	FY '23
<b>Total All Phases</b>	<b>\$5,633,160</b>	<b>\$6,237,860</b>	<b>\$6,237,860</b>	<b>\$6,237,860</b>	<b>\$6,237,860</b>		<b>\$7,175,360</b>	
<i>Permits Required</i>								
401	no information		no information					
404	no information		no information					
DNR	no information		no information					
Rule 5	no information		no information					

**LPA Comment:** Email sent to MPO.

**APC Comment:** CN and CE costs increased from last quarter. What caused all the schedule changes?

### McCutcheon Pedestrian Safety, Des #1601028

Contract # R-39582

Consulting Firm: Butler, Fairman and Seufert, Inc.

<i>Project Schedule</i>								
Stage 1 Design	---	---	---	---	---	---	---	---
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	6/20	6/20	6/20	11/19	11/19	100%	11/19	100%
R/W Clear	6/21	6/21	6/21	6/21	6/21	0%	6/21	0%
Stage 3 Design	6/21	6/21	6/21	6/21	6/21	15%	6/22	15%
Ready for Contract	9/21	9/21	9/21	9/21	9/21	0%	9/22	0%
Letting	11/21	11/21	11/21	11/21	11/21	0%	11/22	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$205,100	\$316,870	\$316,870	\$316,870	\$316,870		\$316,870	
Awarded Federal Funds PE	\$285,183	\$285,183	\$285,183	\$285,183	\$285,183		\$285,183	
TIP PE Amount (Fed \$)	\$295,183	\$295,183	\$295,183	\$295,183	\$295,183		\$295,183	FY '18 & '19
<i>RW Updated Estimate</i>	\$500,000	\$500,000	\$500,000	\$500,000	\$300,000		\$300,000	
Awarded Federal Funds RW	\$450,000	\$450,000	\$450,000	\$450,000	\$298,162		\$263,732	
TIP RW Amount (Fed \$)	\$450,000	\$450,000	\$450,000	\$450,000	\$263,732		\$263,732	FY '20
<i>CN Updated Estimate (w/ CE)</i>	\$990,500	\$990,500	\$990,500	\$990,500	\$990,500		\$990,350	
Awarded Federal Funds CN	\$769,750	\$769,750	\$769,750	\$874,291	\$874,291		\$874,291	
TIP CN Amount (Fed \$)	\$874,291	\$874,291	\$874,291	\$874,291	\$874,291		\$874,291	FY '23
<b>Total All Phases</b>	<b>\$1,695,600</b>	<b>\$1,807,370</b>	<b>\$1,807,370</b>	<b>\$1,807,370</b>	<b>\$1,607,370</b>		<b>\$1,730,970</b>	
<i>Permits Required</i>								
None Required	---	---	---	---	---		---	

**LPA Comment:** Email sent to MPO.

**APC Comment:** Total cost went up due to \$123,750 being added as funding for construction engineering. Schedule moved back 1 year due to funding?

**Quarterly Progress Review of Local Highway Projects - March 2020**

Project	January 2019	April 2019	September 2019	December 2019	March 2020	Percent Complete	June 2020	Percent Complete
<b>Bridge # 64, Des # 1802907</b>						<i>Contract # B-41940</i>		
Consulting Firm: Butler, Fairman and Seufert. Inc.								
<i>Project Schedule</i>								
Stage 1 Design	---	---	---	---	---	---	---	---
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	---	---	---	---	---	---	---	---
R/W Clear	---	---	---	---	---	---	---	---
Stage 3 Design	---	---	---	---	---	---	---	---
Ready for Contract	---	---	---	---	---	---	---	---
Letting	7/23	7/23	7/23	7/23	7/23	0%	7/23	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$0	\$0	\$59,200	\$59,200	\$59,200		\$59,200	
Awarded Federal Funds PE	\$0	\$0	\$47,360	\$47,360	\$47,360		\$47,360	
TIP PE Amount (Fed \$)	---	---	---	---	---		---	
<i>RW Updated Estimate</i>	\$0	\$0	\$0	\$0	\$0		\$0	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	---	---	---	---	---		---	
<i>CN Updated Estimate (w/ CE)</i>	\$1,676,674	\$1,525,174	\$1,525,174	\$1,677,674	\$1,677,674		\$1,677,674	
Awarded Federal Funds CN	\$1,342,139	\$1,342,139	\$1,342,139	\$1,342,139	\$1,342,139		\$1,342,139	
TIP CN Amount (Fed \$)	---	\$1,342,139	\$1,342,139	\$1,342,139	\$1,342,139		\$1,342,139	FY '24
<b>Total All Phases</b>	<b>\$1,677,674</b>	<b>\$1,677,674</b>	<b>\$1,677,674</b>	<b>\$1,736,874</b>	<b>\$1,736,874</b>		<b>\$1,736,874</b>	
<i>Permits Required</i>								
401	no information		no information					
404	no information		no information					
DNR	no information		no information					
Rule 5	no information		no information					

**LPA Comment:** Email sent to MPO.

**APC Comment:** No comment.

Project	January 2019	April 2019	September 2019	December 2019	March 2020	Percent Complete	June 2020	Percent Complete
<b>Bridge # 65, Des # 1802905</b>						<i>Contract # B-41940</i>		
Consulting Firm: Butler, Fairman and Seufert. Inc.								
<i>Project Schedule</i>								
Stage 1 Design	---	---	---	---	---	---	---	---
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	---	---	---	---	---	---	---	---
R/W Clear	---	---	---	---	---	---	---	---
Stage 3 Design	---	---	---	---	---	---	---	---
Ready for Contract	---	---	---	---	---	---	---	---
Letting	7/23	7/23	7/23	7/23	7/23	0%	7/23	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$0	\$0	\$155,640	\$149,640	\$149,640		\$149,640	
Awarded Federal Funds PE	\$0	\$0	\$124,512	\$119,712	\$119,712		\$119,712	
TIP PE Amount (Fed \$)	---	---	---	---	---		---	
<i>RW Updated Estimate</i>	\$0	\$0	\$0	\$0	\$0		\$0	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	---	---	---	---	---		---	
<i>CN Updated Estimate (w/ CE)</i>	\$1,889,386	\$1,889,386	\$1,889,386	\$1,889,386	\$1,889,386		\$1,889,386	
Awarded Federal Funds CN	\$1,511,509	\$1,511,509	\$1,511,509	\$1,511,509	\$1,511,509		\$1,511,509	
TIP CN Amount (Fed \$)	---	\$1,511,509	\$1,511,509	\$1,511,509	\$1,511,509		\$1,511,509	FY '24
<b>Total All Phases</b>	<b>\$1,889,386</b>	<b>\$1,889,386</b>	<b>\$1,889,386</b>	<b>\$1,889,386</b>	<b>\$2,039,026</b>		<b>\$2,039,026</b>	
<i>Permits Required</i>								
401	no information		no information					
404	no information		no information					
DNR	no information		no information					
Rule 5	no information		no information					

**LPA Comment:** Email sent to MPO.

**APC Comment:** No comment.

**Quarterly Progress Review of Local Highway Projects - March 2020**

Project	January 2019	April 2019	September 2019	December 2019	March 2020	Percent Complete	June 2020	Percent Complete
<b>Bridge # 527 over Wea Creek, Des # 1902754</b>								
								<i>Contract # B-42752</i>

Consulting Firm: ---

Project Schedule								
Stage 1 Design					---	---	---	---
Stage 2 Design					---	---	---	---
Environ. Report Complete					---	---	---	---
R/W Clear					---	---	---	---
Stage 3 Design					---	---	---	---
Ready for Contract					---	---	---	---
Letting					12/23	0%	12/23	0%
Project Funding								
<i>PE Updated Estimate</i>					\$204,000		\$204,000	
Awarded Federal Funds PE					\$0		\$0	
TIP PE Amount (Fed \$)					---		---	
<i>RW Updated Estimate</i>					\$146,000		\$146,000	
Awarded Federal Funds RW					\$0		\$0	
TIP RW Amount (Fed \$)					---		---	
<i>CN Updated Estimate (w/ CE)</i>					\$2,700,000		\$2,700,000	
Awarded Federal Funds CN					\$2,160,000		\$2,160,000	
TIP CN Amount (Fed \$)					---		---	FY '24
<b>Total All Phases</b>					<b>\$3,050,000</b>		<b>\$3,050,000</b>	
Permits Required								
401					no information		no information	
404					no information		no information	
DNR					no information		no information	
Rule 5					no information		no information	

**LPA Comment:** Email sent to MPO.

**APC Comment:** No comment.

**County Bridge Inspections, Des # 1500252** *Contract # PLC-38268*

Consulting Firm: VS Engineering, Inc.

Project Schedule								
Start Plan Development	8/18	8/18	8/18	8/18	8/18	100%	8/18	100%
State/LPA Contract	8/18	8/18	8/18	8/18	8/18	100%	8/18	100%
Notice to Proceed	9/18	9/18	9/18	9/18	9/18	100%	9/18	100%
Inspection Report Ph. 1	12/18	12/18	12/18	12/18	12/18	100%	12/18	100%
Inspection Report Ph. 1A	12/19	12/19	12/19	12/19	12/19	100%	12/19	100%
Inspection Report Ph. 2	12/20	12/20	12/20	12/20	12/20	100%	12/20	100%
Inspection Report Ph. 2A	12/21	12/21	12/21	12/21	12/21	0%	12/21	0%
Project Funding								
Inspection Report Ph. 1 (Total C	\$548,727	\$548,727	\$548,727	\$548,727	\$548,727		\$548,727	
Awarded Federal Funds PE	\$438,982	\$438,982	\$438,982	\$438,982	\$438,982		\$438,982	
TIP PE Amount (Fed \$)	\$438,981	\$438,981	\$438,981	\$438,981	\$438,981		\$438,981	
Inspection Report Ph. 1A	\$57,969	\$57,969	\$57,969	\$57,969	\$57,969		\$57,969	
Awarded Federal Funds	\$46,375	\$46,375	\$46,375	\$46,375	\$46,375		\$46,375	
TIP PE Amount (Fed \$)	\$46,376	\$46,376	\$46,376	\$46,376	\$46,376		\$46,376	FY '20
Inspection Report Ph. 2	\$338,476	\$338,476	\$338,476	\$338,476	\$338,476		\$338,476	
Awarded Federal Funds	\$270,781	\$270,781	\$270,781	\$270,781	\$270,781		\$270,781	
TIP PE Amount (Fed \$)	\$0	\$270,781	\$270,781	\$270,781	\$270,781		\$270,781	FY '21
Inspection Report Ph. 2A	\$23,960	\$23,960	\$23,960	\$23,960	\$23,960		\$23,960	
Awarded Federal Funds	\$19,168	\$19,168	\$19,168	\$19,168	\$19,168		\$19,168	
TIP PE Amount (Fed \$)	\$0	\$19,168	\$19,168	\$19,168	\$19,168		\$19,168	FY '22

**LPA Comment:** No comment.

**APC Comment:** No comment.

**Quarterly Progress Review of Local Highway Projects - March 2020**

Project	January 2019	April 2019	September 2019	December 2019	March 2020	Percent Complete	June 2020	Percent Complete
<b>Lafayette</b>								

**Twyckenham Boulevard Reconstruction, Des #1401285** Contract # R-37906

Consulting Firm: Butler, Fairman and Seufert, Inc.

Project Schedule								
Stage 1 Design	---	---	---	---	---	0%	---	0%
Stage 2 Design	---	---	---	---	---	0%	---	0%
Environ. Report Complete	7/18	7/18	7/18	7/18	7/18	100%	7/18	100%
R/W Clear	7/19	8/19	8/19	8/19	8/19	100%	8/19	100%
Stage 3 Design	7/19	7/19	7/19	7/19	7/19	100%	7/19	100%
Ready for Contract	7/19	10/19	10/19	10/19	10/19	100%	10/19	100%
Letting	10/19	12/19	12/19	12/19	12/19	100%	12/19	100%

Project Funding								
PE Updated Estimate	\$522,920	\$522,920	\$522,920	\$522,920	\$522,920		\$522,920	
Awarded Federal Funds PE	\$418,336	\$418,336	\$418,336	\$418,336	\$418,336		\$418,336	
TIP PE Amount (Fed \$)	\$418,336	\$418,336	\$418,336	\$418,336	\$418,336		\$418,336	FY '17
RW Updated Estimate	\$250,000	\$107,866	\$156,866	\$156,866	\$156,866		\$156,866	
Awarded Federal Funds RW	\$200,000	\$86,293	\$125,493	\$125,493	\$125,493		\$125,493	
TIP RW Amount (Fed \$)	\$151,000	\$151,000	\$151,000	\$151,000	\$151,000		\$151,000	FY '19
CN Updated Estimate (w/ CE)	\$3,674,664	\$4,115,795	\$4,147,713	\$3,879,807	\$3,879,807		\$3,879,807	
Awarded Federal Funds CN	\$2,939,731	\$3,292,636	\$2,779,726	\$3,103,845	\$3,103,845		\$3,103,845	
TIP CN Amount (Fed \$)	\$3,323,555	\$3,323,555	\$3,323,555	\$3,323,555	\$3,323,555		\$3,323,555	FY '20
Total All Phases	\$4,447,564	\$4,746,581	\$4,827,499	\$4,559,593	\$4,559,593		\$4,559,593	

Permits Required								
Rule 5	no information	5/19	5/19	5/19	5/19		5/19	

**LPA Comment:** Construction is progressing nicely. First phase of construction was the south side of Twyckenham Blvd from 9th Street to Poland Hill Road. Storm sewers have been constructed, curb and gutters poured, paving through the intermediate course is complete, and the trail has been paved. Traffic is scheduled to be shifted to the south side, with north side construction commencing on 7/16/2020.

**APC Comment:** No comment.

**Park East Blvd. Extension, Des # 1700405** Contract # R-40125

Consulting Firm: American Structurepoint Inc.

Project Schedule								
Stage 1 Design	6/19	6/19	6/19	6/19	6/19	100%	6/19	100%
Stage 2 Design	---	---	---	---	---	0%	---	0%
Environ. Report Complete	11/19	11/19	11/19	6/20	6/20	80%	6/20	90%
R/W Clear	11/20	11/20	11/20	11/20	11/20	10%	11/20	25%
Stage 3 Design	3/20	3/20	3/20	3/20	8/20	30%	8/20	90%
Ready for Contract	11/20	11/20	1/21	1/21	1/21	0%	1/21	0%
Letting	1/21	1/21	1/21	1/21	1/21	0%	1/21	0%

Project Funding								
PE Updated Estimate	\$253,125	\$253,125	\$253,125	\$253,125	\$253,125		\$253,125	
Awarded Federal Funds PE	\$202,500	\$202,500	\$202,500	\$202,500	\$202,500		\$202,500	
TIP PE Amount (Fed \$)	\$336,886	\$336,886	\$336,886	\$336,886	\$0		\$0	FY '19
RW Updated Estimate	\$135,000	\$135,000	\$135,000	\$135,000	\$135,000		\$135,000	
Awarded Federal Funds RW	\$108,000	\$108,000	\$108,000	\$108,000	\$108,000		\$0	
TIP RW Amount (Fed \$)	\$108,000	\$108,000	\$108,000	\$108,000	\$0		\$0	FY '20
CN Updated Estimate (w/ CE)	\$1,944,000	\$1,944,000	\$1,944,000	\$1,944,000	\$2,409,000		\$2,409,000	
Awarded Federal Funds CN	\$1,555,200	\$1,555,200	\$1,555,200	\$1,555,200	\$1,555,200		\$1,555,200	
TIP CN Amount (Fed \$)	\$1,725,755	\$1,725,755	\$1,725,755	\$1,725,755	\$1,725,755		\$1,725,755	FY '21
Total All Phases	\$2,332,125	\$2,332,125	\$2,332,125	\$2,332,125	\$2,797,125		\$2,797,125	

Permits Required								
Rule 5	not issued		not issued					

**LPA Comment:** Traffic analysis reviewed and approved by INDOT. RW appraisals complete. CN estimate updated to coincide with latest estimate. Environmental document approved for public comment. Stage 3 plans to be submitted approx. 7/31/20 for INDOT review.

**APC Comment:** Is there an estimate for when environmental report will be completed? Ready for Contract Date is the same as Letting Date, please double check.

**Quarterly Progress Review of Local Highway Projects - March 2020**

Project	January 2019	April 2019	September 2019	December 2019	March 2020	Percent Complete	June 2020	Percent Complete
<b>Concord Road Trail Lighting, Des # 1900477</b>								<i>Contract #</i>
Consulting Firm: Butler, Fairman and Seufert, Inc.								
<i>Project Schedule</i>								
Stage 1 Design	---	---	---	---	---	0%	---	0%
Stage 2 Design	---	---	---	---	---	0%	---	0%
Environ. Report Complete	10/19	9/19	9/19	9/19	9/19	100%	9/19	100%
R/W Clear	9/19	---	---	---	---	100%	---	100%
Stage 3 Design	9/19	9/19	10/19	10/19	10/19	100%	10/19	100%
Ready for Contract	1/20	2/20	12/19	12/19	12/19	100%	12/19	100%
Letting	2/20	5/20	3/20	3/20	3/20	50%	3/20	100%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$115,000	\$115,000	\$115,000	\$115,500	\$115,500		\$115,500	
Awarded Federal Funds PE	\$55,000	\$55,000	\$92,400	\$92,400	\$92,400		\$92,400	
TIP PE Amount (Fed \$)	\$92,400	\$92,400	\$92,400	\$92,400	\$92,400		\$92,400	FY '19
<i>RW Updated Estimate</i>	\$0	\$0	\$0	\$0	\$0		\$0	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	
<i>CN Updated Estimate (w/ CE)</i>	\$267,500	\$267,500	\$525,000	\$575,750	\$449,486		\$449,486	
Awarded Federal Funds CN	\$214,000	\$214,000	\$214,000	\$460,600	\$359,589		\$359,589	
TIP CN Amount (Fed \$)	\$214,000	\$214,000	\$214,000	\$575,750	\$575,750		\$575,750	FY '20
<b>Total All Phases</b>	<b>\$383,000</b>	<b>\$383,000</b>	<b>\$640,500</b>	<b>\$691,250</b>	<b>\$564,986</b>		<b>\$564,986</b>	
<i>Permits Required</i>								
	None	None	None	None	None		None	

**LPA Comment:** Held preconstruction meeting on 5/22/2020. Construction to commence in August 2020.

**APC Comment:** No comment.

Project	January 2019	April 2019	September 2019	December 2019	March 2020	Percent Complete	June 2020	Percent Complete
<b>South 9th Street, Des # 1900482</b>								<i>Contract #</i>
Consulting Firm:								
<i>Project Schedule</i>								
Stage 1 Design	---	---	---	---	---	0%	---	0%
Stage 2 Design	---	---	---	---	---	0%	---	0%
Environ. Report Complete	---	---	---	---	---	0%	9/21	0%
R/W Clear	---	---	---	---	---	0%	8/24	0%
Stage 3 Design	---	---	---	---	---	0%	8/24	0%
Ready for Contract	---	---	---	---	---	0%	11/24	0%
Letting	---	---	---	---	---	0%	---	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>				\$600,000	\$726,580		\$726,580	
Awarded Federal Funds PE				\$0	\$581,264		\$581,264	
TIP PE Amount (Fed \$)	\$480,000	\$480,000	\$480,000	\$480,000	\$480,000		\$480,000	FY '20
<i>RW Updated Estimate</i>				\$300,000	\$300,000		\$300,000	
Awarded Federal Funds RW				\$0	\$240,000		\$240,000	
TIP RW Amount (Fed \$)	\$240,000	\$240,000	\$240,000	\$240,000	\$240,000		\$240,000	FY '23
<i>CN Updated Estimate (w/ CE)</i>				\$5,936,000	\$5,936,000		\$5,936,000	
Awarded Federal Funds CN				\$0	\$0		\$0	
TIP CN Amount (Fed \$)								
<b>Total All Phases</b>				<b>\$5,936,000</b>	<b>\$5,936,000</b>		<b>\$6,962,580</b>	
<i>Permits Required</i>								
Rule 5	No Information	No Information	No Information	No Information	No Information		No Information	

**LPA Comment:** PE NTP received. Kickoff meeting held. Survey underway. Utility coordination kicked off.

**APC Comment:** No comment.

**Quarterly Progress Review of Local Highway Projects - March 2020**

Project	January 2019	April 2019	September 2019	December 2019	March 2020	Percent Complete	June 2020	Percent Complete
---------	--------------	------------	----------------	---------------	------------	------------------	-----------	------------------

**West Lafayette**

**Happy Hollow Neighborhood Trail, Des #1401288**

Contract # R-37916

Consulting Firm: WSP

Project Schedule								
Stage 1 Design	1/18	1/18	1/18	1/18	1/18	100%	1/18	100%
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	10/18	10/18	10/18	10/18	10/18	100%	10/18	100%
R/W Clear	10/18	10/18	10/18	10/18	10/18	100%	10/18	100%
Stage 3 Design	8/18	8/18	8/18	8/18	8/18	100%	8/18	100%
Ready for Contract	11/18	11/18	11/18	11/18	11/18	100%	11/18	100%
Letting	2/19	2/19	2/19	2/19	2/19	100%	2/19	100%
Project Funding								
PE Updated Estimate	\$150,000	\$150,000	\$150,000	\$150,000	\$150,000		\$150,000	
Awarded Federal Funds PE	\$0	\$0	\$0	\$0	\$0		\$0	
TIP PE Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	
RW Updated Estimate	\$0	\$0	\$0	\$0	\$0		\$0	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	
CN Updated Estimate (w/ CE)	\$689,000	\$689,000	\$689,000	\$689,000	\$689,000		\$689,000	
Awarded Federal Funds CN	\$551,200	\$551,200	\$551,200	\$551,200	\$551,200		\$657,305	
TIP CN Amount (Fed \$)	\$657,305	\$657,305	\$657,305	\$657,305	\$657,305		\$657,305	FY '19
Total All Phases	\$689,000	\$689,000	\$689,000	\$689,000	\$689,000		\$689,000	
Permits Required								
Rule 5	11/18	11/18	11/18	11/18	11/18		11/18	

**LPA Comment:** The 634 report has been issued to INDOT. Waiting on their final approval to close out the project. Line e: Construction Engineering (CE) has been adjusted to reflect the accurate awarded federal funds/local match. Prior to this Quarterly Report, the awarded amount had incorrectly listed \$0 and the local match had incorrectly listed \$150,000.

**APC Comment:** No comment.

**Cherry Lane Extension (Road) , Des #1401290**

Contract # R-37913

Consulting Firm: John Bowen - WSP

Project Schedule								
Stage 1 Design	7/17	7/17	7/17	7/17	7/17	100%	7/17	100%
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	11/18	11/18	11/18	11/18	11/18	100%	11/18	100%
R/W Clear	10/18	10/18	10/18	10/18	10/18	100%	10/18	100%
Stage 3 Design	8/18	8/18	8/18	8/18	8/18	100%	8/18	100%
Ready for Contract	11/18	11/18	11/18	11/18	11/18	100%	11/18	100%
Letting	2/19	2/19	2/19	2/19	2/19	100%	2/19	100%
Project Funding								
PE Updated Estimate	\$423,930	\$423,930	\$423,930	\$423,930	\$423,930		\$423,930	
Awarded Federal Funds PE	\$339,144	\$339,144	\$339,144	\$339,144	\$339,144		\$339,144	
TIP PE Amount (Fed \$)	\$339,144	\$339,144	\$339,144	\$339,144	\$339,144		\$339,144	FY '17 & '19
RW Updated Estimate	\$0	\$0	\$0	\$0	\$0		\$0	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	
CN Updated Estimate (w/ CE)	\$2,146,602	\$2,146,602	\$2,146,602	\$2,146,602	\$2,146,602		\$2,146,602	
Awarded Federal Funds CN	\$2,155,087	\$2,155,087	\$2,155,087	\$2,155,087	\$2,155,087		\$2,155,087	
TIP CN Amount (Fed \$)	\$2,329,697	\$2,329,697	\$2,329,697	\$2,329,697	\$2,329,697		\$2,146,602	FY '19
Trail Construction								
Total All Phases								
Permits Required								
Rule 5	12/18	12/18	12/18	12/18	12/18		12/18	

**LPA Comment:** NOT accepted by IDEM; final inspection to be performed.

**APC Comment:** No comment.

**Quarterly Progress Review of Local Highway Projects - March 2020**

Project	January 2019	April 2019	September 2019	December 2019	March 2020	Percent Complete	June 2020	Percent Complete
<b>Soldiers Home Road Phase 1, Des #1401291</b>						<i>Contract # R-37911</i>		
Consulting Firm: ---								
<i>Project Schedule</i>								
Stage 1 Design	1/22	1/22	1/22	1/22	1/22	0%	1/22	0%
Stage 2 Design	5/22	5/22	5/22	5/22	5/22	0%	5/22	0%
Environ. Report Complete	6/22	6/22	6/22	6/22	6/22	0%	6/22	0%
R/W Clear	6/20	6/20	6/20	6/20	6/20	0%	6/20	0%
Stage 3 Design	9/20	9/20	9/20	9/20	9/20	0%	9/20	0%
Ready for Contract	4/21	4/21	4/21	4/21	4/21	0%	4/21	0%
Letting	7/21	7/21	7/21	7/21	7/21	0%	7/21	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>			\$0	\$0	\$1,057,750		\$1,057,750	
Awarded Federal Funds PE	\$846,200	\$846,200	\$846,200	\$846,200	\$846,200		\$846,200	
TIP PE Amount (Fed \$)	\$846,200	\$846,200	\$846,200	\$846,200	\$846,200		\$846,200	FY '22
<i>RW Updated Estimate</i>	\$500,000	\$500,000	\$500,000	\$500,000	\$500,000		\$500,000	
Awarded Federal Funds RW	---	---	---	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	---	---	---	\$0	\$0		\$0	
<i>CN Updated Estimate (w/ CE)</i>	TBD	TBD	TBD	TBD	TBD		TBD	
Awarded Federal Funds CN	TBD	TBD	TBD	TBD	TBD		TBD	
TIP CN Amount (Fed \$)	---	---	---	---	---		---	
<b>Total All Phases</b>	TBD	TBD	TBD	TBD	TBD		TBD	
<i>Permits Required</i>								
Not Yet Determined	---	---	---	---	---		---	

**LPA Comment** PE amount has been updated. Our estimate for PE matches the total of awarded funds and the match amounts.

**APC Comment:** Double-check project schedule. For example, why is stage 3 design 9/20 but stage 1 design is 1/22? Need to check other dates for consistency as well.

**Sagamore Parkway Trail, Des # 1401287** *Contract # R-37915*

Project	January 2019	April 2019	September 2019	December 2019	March 2020	Percent Complete	June 2020	Percent Complete
Consulting Firm: VS Engineering Inc.								
<i>Project Schedule</i>								
Stage 1 Design	2/20	2/20	2/20	9/20	9/20	70%	9/20	80%
Stage 2 Design	---	---	---	---	---	0%	---	0%
Environ. Report Complete	6/20	6/20	6/20	9/20	9/20	30%	9/20	60%
R/W Clear	---	---	---	---	---	0%	---	0%
Stage 3 Design	6/21	6/21	6/21	6/21	6/21	0%	6/21	0%
Ready for Contract	9/21	9/21	9/21	9/21	9/21	0%	9/21	0%
Letting	11/21	11/21	11/21	11/21	11/21	0%	11/21	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$287,320	\$287,320	\$287,320	\$287,320	\$287,320		\$287,320	
Awarded Federal Funds PE	\$229,856	\$229,856	\$229,856	\$229,856	\$229,856		\$229,856	
TIP PE Amount (Fed \$)	\$0	\$229,856	\$229,856	\$229,856	\$229,856		\$229,856	FY '17
<i>RW Updated Estimate</i>	\$0	\$0	\$0	\$0	\$0		\$0	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	
<i>CN Updated Estimate (w/ CE)</i>	\$3,475,000	\$3,754,000	\$3,754,000	\$3,754,000	\$3,754,000		\$3,754,000	
Awarded Federal Funds CN	\$1,155,963	\$3,003,200	\$3,003,200	\$3,003,200	\$3,003,200		\$3,003,200	
TIP CN Amount (Fed \$)	\$1,155,963	\$3,003,200	\$3,003,200	\$3,003,200	\$3,003,200		\$3,003,200	FY '22
<b>Total All Phases</b>	\$3,762,320		\$4,041,320	\$4,041,320	\$4,041,320		\$4,041,320	
<i>Permits Required</i>								
401		no information	no information	no information	no information		no information	
404		no information	no information	no information	no information		no information	
Rule 5		no information	no information	no information	no information		no information	

**LPA Comment:** No comment.

**APC Comment:** Can Environmental Report and Stage 1 Design both be completed by September?

## Quarterly Progress Review of Local Highway Projects - March 2020

Project	January 2019	April 2019	September 2019	December 2019	March 2020	Percent Complete	June 2020	Percent Complete
<b>Town of Dayton</b>								
<b>Yost Road, Des #1900483</b>						Contract # PLC-41917		
Consulting Firm: ---								
<i>Project Schedule</i>								
Stage 1 Design				2/22	2/22	0%	2/22	0%
Stage 2 Design (not req. by INDOT)				3/23	3/23	0%	3/23	0%
Environ. Report Complete				7/22	7/22	0%	7/22	0%
R/W Clear				12/23	12/23	0%	12/23	0%
Stage 3 Design				1/24	1/24	0%	1/24	0%
Ready for Contract				11/24	11/24	0%	11/24	0%
Letting			5/25	5/25	5/25	0%	5/25	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$450,000	\$450,000	\$450,000	\$439,000	\$439,000		\$439,000	
Awarded Federal Funds PE	\$360,000	\$360,000	\$360,000	\$360,000	\$360,000		\$351,200	
TIP PE Amount (Fed \$)	\$360,000	\$360,000	\$360,000	\$360,000	\$360,000		\$360,000	FY '20
<i>RW Updated Estimate</i>	\$100,000	\$100,000	\$100,000	\$100,000	\$100,000		\$100,000	
Awarded Federal Funds RW	\$80,000	\$80,000	\$80,000	\$80,000	\$80,000		\$80,000	
TIP RW Amount (Fed \$)	\$80,000	\$80,000	\$80,000	\$80,000	\$80,000		\$80,000	FY '24
<i>CN Updated Estimate (w/ CE)</i>	---	---	---	---	---		---	
Awarded Federal Funds CN	---	---	---	---	---		---	
TIP CN Amount (Fed \$)	---	---	---	---	---		---	
<b>Total All Phases</b>	---	---	---	\$539,000	\$539,000		\$539,000	
<i>Permits Required</i>								
Rule 5			no information	no information	no information		no information	

**LPA Comment:** Email sent to MPO.

**APC Comment:** No comment.

**Notes:**

- "Ready for Contracts" date is 13 weeks before bids are opened.

- NOA = Notice of Authorization

- Information in this summary is from INDOT Quarterly Reports prepared by the city engineers, the County Highway Director consultants and FA3's.

- NTP = Notice to Proceed

- TBD = To Be Determined

- FMIS = Financial Management Information System

- NI = No Information