

## Quarterly Progress Review of Local Highway Projects - March 2021

Project	December 2019	March 2020	June 2020	September 2020	December 2020	Percent Complete	March 2021	Percent Complete
---------	------------------	---------------	--------------	-------------------	------------------	---------------------	---------------	---------------------

### Tippecanoe County

#### Klondike Road, Des #1173626

Contract # R-35296

Consulting Firm: Strand Associates, Inc.

#### Project Schedule

Stage 1 Design	---	---	---	---	---	---	---	---
Stage 2 Design (not req. by INDC)	---	---	---	---	---	---	---	---
Environ. Report Complete	1/17	1/17	1/17	1/17	1/17	100%	1/17	100%
R/W Clear	11/17	11/17	11/17	11/17	11/17	100%	11/17	100%
Stage 3 Design	10/17	10/17	10/17	10/17	10/17	100%	10/17	100%
Ready for Contract	1/18	1/18	1/18	1/18	1/18	100%	1/18	100%
Letting	3/18	3/18	3/18	3/18	3/18	100%	3/18	100%

#### Project Funding

<i>PE Updated Estimate</i>	\$879,800	\$879,800	\$879,800	\$879,800	\$879,800	\$879,800	
Awarded Federal Funds PE	\$143,840	\$143,840	\$143,840	\$143,840	\$143,840	\$143,840	
TIP PE Amount (Fed \$)	\$509,640	\$509,640	\$509,640	\$509,640	\$509,640	\$509,640	FY '14,'15,'18
<i>RW Updated Estimate</i>	\$2,554,064	\$2,554,064	\$2,554,064	\$2,554,064	\$2,554,064	\$2,554,064	
Awarded Federal Funds RW	\$2,068,762	\$2,068,762	\$2,068,762	\$2,068,762	\$2,068,762	\$2,068,762	
TIP RW Amount (Fed \$)	\$2,068,762	\$2,068,762	\$2,068,762	\$2,068,762	\$2,068,762	\$2,068,762	FY '15-'18
<i>CN Updated Estimate (w/ CE)</i>	\$10,034,722	\$10,124,020	\$10,355,000	\$10,355,000	\$10,937,791	\$10,937,791	
Awarded Federal Funds CN	\$8,050,788	\$8,122,226	\$8,440,104	\$8,440,104	\$8,440,104	\$8,440,104	
TIP CN Amount (Fed \$)	\$8,287,620	\$8,582,276	\$8,582,276	\$8,582,276	\$8,582,276	\$8,582,276	FY '18-'20
<b>Total All Phases</b>	<b>\$13,468,586</b>	<b>\$13,557,884</b>	<b>\$13,788,864</b>	<b>\$13,788,864</b>	<b>\$14,371,655</b>	<b>\$14,371,655</b>	

#### Permits Required

401	1/17	1/17	1/17	1/17	1/17	1/17
404	1/17	1/17	1/17	1/17	1/17	1/17
Rule 5	5/17	5/17	5/17	5/17	5/17	5/17

**LPA Comment:** Email sent to MPO.

**APC Comment:** When will purchase orders be closed out?

#### Lindberg Road, Des #1173627

Contract # R-35297

Consulting Firm: Strand Associates, Inc.

#### Project Schedule

Stage 1 Design	4/14	4/14	4/14	4/14	4/14	100%	4/14	100%
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	5/14	5/14	5/14	5/14	5/14	100%	5/14	100%
R/W Clear	4/18	4/18	4/18	4/18	4/18	100%	4/18	100%
Stage 3 Design	10/17	10/17	10/17	10/17	10/17	100%	10/17	100%
Ready for Contract	4/20	12/20	12/20	11/20	11/20	100%	11/20	100%
Letting	7/20	1/21	1/21	1/21	1/21	0%	1/21	100%

#### Project Funding

<i>PE Updated Estimate</i>	\$402,000	\$402,000	\$402,000	\$402,000	\$402,000	\$402,000	
Awarded Federal Funds PE	\$0	\$0	\$0	\$0	\$0	\$0	
TIP PE Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0	\$0	
<i>RW Updated Estimate</i>	\$410,134	\$410,134	\$410,134	\$410,134	\$410,134	\$410,134	
Awarded Federal Funds RW	\$319,860	\$319,860	\$319,860	\$319,860	\$319,860	\$319,860	
TIP RW Amount (Fed \$)	\$319,860	\$319,860	\$319,860	\$319,860	\$319,860	\$319,860	FY '16 & '17
<i>CN Updated Estimate (w/ CE)</i>	\$4,367,827	\$3,917,827	\$4,118,778	\$4,967,407	\$4,971,397	\$4,971,397	
Awarded Federal Funds CN	\$2,650,692	\$2,650,692	\$2,850,050	\$2,850,050	\$2,850,050	\$2,850,050	
TIP CN Amount (Fed \$)	\$2,650,692	\$2,650,692	\$2,650,692	\$2,650,692	\$2,650,692	\$2,650,692	FY '21
<b>Total All Phases</b>	<b>\$5,179,961</b>	<b>\$4,729,961</b>	<b>\$4,930,912</b>	<b>\$5,779,541</b>	<b>\$5,783,531</b>	<b>\$5,783,531</b>	

#### Permits Required

401	no information	no information	7/20	7/20	7/20	7/20
404	no information	no information	6/20	6/20	6/20	6/20
Rule 5	no information	5/17	5/17	5/17	5/17	5/17

**LPA Comment:** Email sent to MPO.

**APC Comment:** No comments.

## Quarterly Progress Review of Local Highway Projects - March 2021

Project	December 2019	March 2020	June 2020	September 2020	December 2020	Percent Complete	March 2021	Percent Complete
<b>North Ninth Street Road Bridge, Des #2003019</b>								Contract # B-43609
Consulting Firm: Not Selected								
<i>Project Schedule</i>								
Stage 1 Design						---	Not Listed	---
Stage 2 Design						---	Not Listed	---
Environ. Report Complete						---	Not Listed	---
R/W Clear						---	Not Listed	---
Stage 3 Design						---	Not Listed	---
Ready for Contract						---	Not Listed	---
Letting						---	11/25	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>								\$666,530
Awarded Federal Funds PE								\$0
TIP PE Amount (Fed \$)								\$666,530 FY '22
<i>RW Updated Estimate</i>								\$0
Awarded Federal Funds RW								\$0
TIP RW Amount (Fed \$)								\$0
<i>CN Updated Estimate (w/ CE)</i>								\$7,498,420
Awarded Federal Funds CN								\$5,998,736
TIP CN Amount (Fed \$)								\$7,498,420 FY '26
<b>Total All Phases</b>								<b>\$8,164,950</b>
<i>Permits Required</i>								
401							No Information	
404							No Information	
DNR							No Information	
Rule 5							No Information	

**LPA Comment:** Email sent to MPO.

**APC Comment:** This is the first quarterly report we have received for this project.

## River Road at CR 500N, Des #1401279

Contract # R-37908

Consulting Firm: VS Engineering, Inc.

<i>Project Schedule</i>								
Stage 1 Design	---	---	---	---	---	---	---	---
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	3/17	3/17	3/17	3/17	3/17	100%	3/17	100%
R/W Clear	4/20	5/20	8/20	10/20	11/20	100%	11/20	100%
Stage 3 Design	6/20	6/20	8/20	8/20	8/20	100%	8/20	100%
Ready for Contract	9/20	9/20	11/20	11/20	11/20	100%	11/20	100%
Letting	11/20	1/21	1/21	1/21	1/21	0%	1/21	100%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>								\$200,000
Awarded Federal Funds PE								\$0
TIP PE Amount (Fed \$)								\$0
<i>RW Updated Estimate</i>								\$396,180
Awarded Federal Funds RW								\$382,201
TIP RW Amount (Fed \$)								\$382,201 FY '17/'18
<i>CN Updated Estimate (w/ CE)</i>								\$2,875,000
Awarded Federal Funds CN								\$2,311,767
TIP CN Amount (Fed \$)								\$2,311,767 FY '21
<b>Total All Phases</b>								<b>\$5,081,015</b>
<i>Permits Required</i>								
401	*not listed until q3 2020*		no information	7/20	7/20		7/20	
404	not issued	not issued	6/20	6/20	6/20		6/20	
Rule 5	not issued	not issued	no information	no information	8/20		8/20	

**LPA Comment:** Email sent to MPO.

**APC Comment:** What caused increase in cost estimates?

## Quarterly Progress Review of Local Highway Projects - March 2021

Project	December 2019	March 2020	June 2020	September 2020	December 2020	Percent Complete	March 2021	Percent Complete
---------	------------------	---------------	--------------	-------------------	------------------	---------------------	---------------	---------------------

### Morehouse Road Reconstruction, Des #1401280

Contract # R-37909

Consulting Firm: DLZ Indiana, LLC

Project Schedule								
Stage 1 Design	6/18	6/18	6/18	6/18	6/18	100%	6/18	100%
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	5/20	5/20	5/20	5/20	5/20	80%	7/21	90%
R/W Clear	6/23	6/23	6/23	6/23	6/23	0%	6/23	0%
Stage 3 Design	6/23	6/23	6/23	6/23	6/23	0%	6/23	0%
Ready for Contract	9/23	9/23	9/23	9/23	9/23	0%	9/23	0%
Letting	11/23	11/23	11/23	11/23	11/23	0%	11/23	0%

Project Funding								
<i>PE Updated Estimate</i>	\$914,690	\$914,690	\$914,690	\$1,005,090	\$1,005,090		\$1,005,090	
Awarded Federal Funds PE	\$576,983	\$576,983	\$576,983	\$576,983	\$576,983		\$576,983	
TIP PE Amount (Fed \$)	\$576,983	\$576,983	\$576,983	\$576,983	\$576,983		\$576,983	FY '17-'19
<i>RW Updated Estimate</i>	\$1,181,420	\$1,181,420	\$1,181,420	\$1,181,420	\$1,181,420		\$1,181,420	
Awarded Federal Funds RW	\$679,347	\$679,347	\$679,347	\$679,347	\$679,347		\$679,347	
TIP RW Amount (Fed \$)	\$679,347	\$679,347	\$679,347	\$679,347	\$679,347		\$679,347	FY '22 & '23
<i>CN Updated Estimate (w/ CE)</i>	\$8,127,974	\$8,446,370	\$8,346,370	\$8,346,370	\$8,346,370		\$8,346,370	
Awarded Federal Funds CN	\$4,159,304	\$4,159,304	\$4,159,304	\$4,159,304	\$4,159,304		\$4,159,304	
TIP CN Amount (Fed \$)	\$4,159,304	\$4,159,304	\$4,159,304	\$4,159,304	\$4,159,304		\$4,159,304	FY '24
<b>Total All Phases</b>	<b>\$10,224,084</b>	<b>\$10,542,480</b>	<b>\$10,442,480</b>	<b>\$10,532,880</b>	<b>\$10,532,880</b>		<b>\$10,532,880</b>	

Permits Required								
401	no information	no information	no information	no information	no information		no information	
404	no information	no information	no information	no information	no information		no information	
Rule 5	no information	no information	no information	no information	no information		no information	
DNR	no information	no information	no information	no information	no information		no information	

**LPA Comment:** *The New TIP splits CN into two phases - FY 2024 Phase 1 \$2,741,988 CN Total FY 2025 Phase 2 \$5,604,383 CN Total. To maintain continuity the current des will include a northern phase 2 portion of the construction, budgeted for bid FY 2025 at \$5,604,000. By keeping the original des assigned to the "second phase" we keep the PE alive through both. We will request a new des number for the first phase to be bid in FY 2024 at a budget of \$2,742,000.*

**APC Comment:** *Environmental Report completion date updated, as discussed at last quarterly tracking meeting. Is there an estimated date for a public hearing for the NEPA process?*

### Yeager Road Reconstruction, Des #1401281

Contract # R-37907

Consulting Firm: CrossRoads Engineers, PC

Project Schedule								
Stage 1 Design	4/17	4/17	4/17	4/17	4/17	100%	4/17	100%
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	2/20	3/20	3/20	3/20	3/20	100%	3/20	100%
R/W Clear	6/21	6/21	5/22	5/22	5/22	0%	5/22	0%
Stage 3 Design	6/21	6/21	5/22	5/22	5/22	15%	5/22	20%
Ready for Contract	9/21	9/21	8/22	8/22	8/22	0%	8/22	0%
Letting	10/22	10/22	10/22	10/22	10/22	0%	10/22	0%

Project Funding								
<i>PE Updated Estimate</i>	\$487,860	\$487,860	\$487,860	\$487,860	\$487,860		\$487,860	
Awarded Federal Funds PE	\$390,288	\$390,288	\$390,288	\$390,288	\$390,288		\$390,288	
TIP PE Amount (Fed \$)	\$390,288	\$390,288	\$390,288	\$390,288	\$390,288		\$390,288	FY '17
<i>RW Updated Estimate</i>	\$500,000	\$500,000	\$500,000	\$500,000	\$500,000		\$500,000	
Awarded Federal Funds RW	\$644,051	\$644,051	\$453,156	\$453,156	\$453,156		\$453,156	
TIP RW Amount (Fed \$)	\$644,051	\$644,051	\$644,051	\$644,051	\$644,051		\$644,051	FY '20
<i>CN Updated Estimate (w/ CE)</i>	\$5,250,000	\$5,250,000	\$6,187,500	\$6,187,500	\$6,187,500		\$6,187,500	
Awarded Federal Funds CN	\$3,573,668	\$3,573,668	\$3,573,668	\$3,573,668	\$3,573,668		\$3,573,668	
TIP CN Amount (Fed \$)	\$3,573,668	\$3,573,668	\$3,573,668	\$3,573,668	\$3,573,668		\$3,573,668	FY '23
<b>Total All Phases</b>	<b>\$6,237,860</b>	<b>\$6,237,860</b>	<b>\$7,175,360</b>	<b>\$7,175,360</b>	<b>\$7,175,360</b>		<b>\$7,175,360</b>	

Permits Required								
401	no information	no information	no information	no information	no information		no information	
404	no information	no information	no information	no information	no information		no information	
DNR	no information	no information	no information	no information	no information		no information	
Rule 5	no information	no information	no information	no information	no information		no information	

**LPA Comment:** *New 22-26 TIP reflects additional funds to cover both CN and CE- Section C will eventually need to be adjusted to reflect funding increase.*

**APC Comment:** *Are Right-of-Way and Stage 3 Design on track to be completed on time?*

## Quarterly Progress Review of Local Highway Projects - March 2021

Project	December 2019	March 2020	June 2020	September 2020	December 2020	Percent Complete	March 2021	Percent Complete
<b>McCutcheon Pedestrian Safety, Des #1601028</b>						Contract # R-39582		
Consulting Firm: Butler, Fairman and Seufert. Inc.								
<i>Project Schedule</i>								
Stage 1 Design	---	---	---	---	---	---	---	---
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	11/19	11/19	11/19	11/19	11/19	100%	11/19	100%
R/W Clear	6/21	6/21	6/21	11/20	6/21	100%	6/21	100%
Stage 3 Design	6/21	6/21	6/22	6/22	6/22	0%	6/22	30%
Ready for Contract	9/21	9/21	9/22	9/22	9/22	0%	9/22	0%
Letting	11/21	11/21	11/22	11/22	11/22	0%	11/22	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$316,870	\$316,870	\$316,870	\$316,870	\$316,870		\$316,870	
Awarded Federal Funds PE	\$285,183	\$285,183	\$285,183	\$285,183	\$285,183		\$285,183	
TIP PE Amount (Fed \$)	\$295,183	\$295,183	\$295,183	\$295,183	\$295,183		\$295,183	FY '18 & '19
<i>RW Updated Estimate</i>	\$500,000	\$300,000	\$300,000	\$300,000	\$300,000		\$300,000	
Awarded Federal Funds RW	\$450,000	\$298,162	\$263,732	\$263,732	\$263,732		\$263,732	
TIP RW Amount (Fed \$)	\$450,000	\$263,732	\$263,732	\$263,732	\$263,732		\$263,732	FY '20
<i>CN Updated Estimate (w/ CE)</i>	\$990,500	\$990,500	\$1,114,100	\$1,114,100	\$1,114,100		\$1,114,100	
Awarded Federal Funds CN	\$769,750	\$874,291	\$874,291	\$874,291	\$874,291		\$874,291	
TIP CN Amount (Fed \$)	\$874,291	\$874,291	\$874,291	\$874,291	\$874,291		\$874,291	FY '23
<b>Total All Phases</b>	<b>\$1,807,370</b>	<b>\$1,607,370</b>	<b>\$1,730,970</b>	<b>\$1,730,970</b>	<b>\$1,730,970</b>		<b>\$1,730,970</b>	
<i>Permits Required</i>								
None Required	---	---	---	---	---		---	

**LPA Comment:** Email sent to MPO.

**APC Comment:** No comments.

## Bridge # 64, Des # 1802907

Contract # B-41940

Consulting Firm: Butler, Fairman and Seufert. Inc.

<i>Project Schedule</i>								
Stage 1 Design	---	---	---	3/21	3/21	11%	3/21	100%
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	---	---	---	4/22	4/22	0%	4/22	0%
R/W Clear	---	---	---	6/23	6/23	0%	6/23	0%
Stage 3 Design	---	---	---	6/23	6/23	0%	6/23	0%
Ready for Contract	---	---	---	9/23	9/23	0%	9/23	0%
Letting	7/23	7/23	7/23	11/23	11/23	0%	11/23	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$59,200	\$59,200	\$59,200	\$59,200	\$102,600		\$102,600	
Awarded Federal Funds PE	\$47,360	\$47,360	\$47,360	\$47,360	\$47,360		\$47,360	
TIP PE Amount (Fed \$)	---	---	---	---	---		---	
<i>RW Updated Estimate</i>	\$0	\$0	\$0	\$0	\$0		\$0	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	---	---	---	---	---		---	
<i>CN Updated Estimate (w/ CE)</i>	\$1,677,674	\$1,677,674	\$1,677,674	\$1,677,674	\$1,677,674		\$2,095,600	
Awarded Federal Funds CN	\$1,342,139	\$1,342,139	\$1,342,139	\$1,342,139	\$1,342,139		\$1,342,139	
TIP CN Amount (Fed \$)	\$1,342,139	\$1,342,139	\$1,342,139	\$1,342,139	\$1,342,139		\$1,342,139	FY '24
<b>Total All Phases</b>	<b>\$1,736,874</b>	<b>\$1,736,874</b>	<b>\$1,736,874</b>	<b>\$1,736,874</b>	<b>\$1,780,274</b>		<b>\$2,198,200</b>	
<i>Permits Required</i>								
401	no information	no information	no information	no information	no information		no information	
404	no information	no information	no information	no information	no information		no information	
DNR	no information	no information	no information	no information	no information		no information	
Rule 5	no information	no information	no information	no information	no information		no information	

**LPA Comment:** Email sent to MPO.

**APC Comment:** What caused the increase in construction costs?

**Quarterly Progress Review of Local Highway Projects - March 2021**

Project	December 2019	March 2020	June 2020	September 2020	December 2020	Percent Complete	March 2021	Percent Complete
<b>Bridge # 65, Des # 1802905</b>								Contract # B-41940
Consulting Firm: Butler, Fairman and Seufert. Inc.								
<i>Project Schedule</i>								
Stage 1 Design	---	---	---	3/21	3/21	33%	3/21	100%
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	---	---	---	4/22	4/22	0%	4/22	0%
R/W Clear	---	---	---	6/23	6/23	0%	6/23	0%
Stage 3 Design	---	---	---	6/23	6/23	0%	6/23	0%
Ready for Contract	---	---	---	9/23	9/23	0%	9/23	0%
Letting	7/23	7/23	7/23	11/23	11/23	0%	11/23	0%
<i>Project Funding</i>								
PE Updated Estimate	\$149,640	\$149,640	\$149,640	\$149,640	\$149,640		\$149,640	
Awarded Federal Funds PE	\$119,712	\$119,712	\$119,712	\$119,712	\$119,712		\$119,712	
TIP PE Amount (Fed \$)	---	---	---	---	---		---	
RW Updated Estimate	\$0	\$0	\$0	\$0	\$0		\$0	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	---	---	---	---	---		---	
CN Updated Estimate (w/ CE)	\$1,889,386	\$1,889,386	\$1,889,386	\$1,889,386	\$1,889,386		\$2,252,200	
Awarded Federal Funds CN	\$1,511,509	\$1,511,509	\$1,511,509	\$1,511,509	\$1,511,509		\$1,511,509	
TIP CN Amount (Fed \$)	\$1,511,509	\$1,511,509	\$1,511,509	\$1,511,509	\$1,511,509		\$1,511,509	FY '24
<b>Total All Phases</b>	<b>\$1,889,386</b>	<b>\$2,039,026</b>	<b>\$2,039,026</b>	<b>\$2,039,026</b>	<b>\$2,039,026</b>		<b>\$2,573,840</b>	
<i>Permits Required</i>								
401	no information	no information	no information	no information	no information		no information	
404	no information	no information	no information	no information	no information		no information	
DNR	no information	no information	no information	no information	no information		no information	
Rule 5	no information	no information	no information	no information	no information		no information	

**LPA Comment:** Email sent to MPO.

**APC Comment:** What caused the increase in construction costs?

**Bridge # 527 over Wea Creek, Des # 1902754** Contract # B-42752

Project	December 2019	March 2020	June 2020	September 2020	December 2020	Percent Complete	March 2021	Percent Complete
Consulting Firm: Beam, Longest and Neff								
<i>Project Schedule</i>								
Stage 1 Design	---	---	---	---	---	---	10/21	10%
Stage 2 Design	---	---	---	---	---	---	6/22	0%
Environ. Report Complete	---	---	---	---	---	---	9/22	0%
R/W Clear	---	---	---	---	---	---	7/23	0%
Stage 3 Design	---	---	---	---	---	---	7/23	0%
Ready for Contract	---	---	---	---	---	---	10/23	0%
Letting	12/23	12/23	12/23	12/23	12/23	0%	12/23	0%
<i>Project Funding</i>								
PE Updated Estimate		\$204,000	\$204,000	\$431,000	\$204,000		\$431,000	
Awarded Federal Funds PE		\$0	\$0	\$0	\$0		\$0	
TIP PE Amount (Fed \$)		---	---	---	---		---	
RW Updated Estimate		\$146,000	\$146,000	\$146,000	\$146,000		\$60,000	
Awarded Federal Funds RW		\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)		---	---	---	---		---	
CN Updated Estimate (w/ CE)		\$2,700,000	\$2,700,000	\$2,700,000	\$2,700,000		\$2,700,000	
Awarded Federal Funds CN		\$2,160,000	\$2,160,000	\$2,160,000	\$2,160,000		\$2,160,000	
TIP CN Amount (Fed \$)		\$2,700,000	\$2,700,000	\$2,700,000	\$2,700,000		\$2,700,000	FY '24
<b>Total All Phases</b>		<b>\$3,050,000</b>	<b>\$3,050,000</b>	<b>\$3,277,000</b>	<b>\$3,050,000</b>		<b>\$3,191,000</b>	
<i>Permits Required</i>								
401	no information	no information	no information	no information	no information		no information	
404	no information	no information	no information	no information	no information		no information	
DNR	no information	no information	no information	no information	no information		no information	
Rule 5	no information	no information	no information	no information	no information		no information	

**LPA Comment:** Hydraulic Design Started. Easement documentation from Vectren received.

**APC Comment:** Cost estimates still in flux.

## Quarterly Progress Review of Local Highway Projects - March 2021

Project	December 2019	March 2020	June 2020	September 2020	December 2020	Percent Complete	March 2021	Percent Complete
<b>County Bridge Inspections, Des # 1500252</b>								Contract # PLC-38268
Consulting Firm: VS Engineering, Inc.								

Project Schedule								
Start Plan Development	8/18	8/18	8/18	8/18	8/18	100%	8/18	100%
State/LPA Contract	8/18	8/18	8/18	8/18	8/18	100%	8/18	100%
Notice to Proceed	9/18	9/18	9/18	9/18	9/18	100%	9/18	100%
Inspection Report Ph. 1	12/18	12/18	12/18	12/18	12/18	100%	12/18	100%
Inspection Report Ph. 1A	12/19	12/19	12/19	12/19	12/19	100%	12/19	100%
Inspection Report Ph. 2	12/20	12/20	12/20	12/20	12/20	100%	12/20	100%
Inspection Report Ph. 2A	12/21	12/21	12/21	12/21	12/21	0%	12/21	0%
Project Funding								
Inspection Report Ph. 1 (Total C	\$548,727	\$548,727	\$548,727	\$548,727	\$548,727		\$548,727	
Awarded Federal Funds PE	\$438,982	\$438,982	\$438,982	\$438,982	\$438,982		\$438,982	
TIP PE Amount (Fed \$)	\$438,981	\$438,981	\$438,981	\$438,981	\$438,981		\$438,981	
Inspection Report Ph. 1A	\$57,969	\$57,969	\$57,969	\$57,969	\$57,969		\$57,969	
Awarded Federal Funds	\$46,375	\$46,375	\$46,375	\$46,375	\$46,375		\$46,375	
TIP PE Amount (Fed \$)	\$46,376	\$46,376	\$46,376	\$46,376	\$46,376		\$46,376	FY '20
Inspection Report Ph. 2	\$338,476	\$338,476	\$338,476	\$338,476	\$338,476		\$338,476	
Awarded Federal Funds	\$270,781	\$270,781	\$270,781	\$270,781	\$270,781		\$270,781	
TIP PE Amount (Fed \$)	\$270,781	\$270,781	\$270,781	\$270,781	\$270,781		\$270,781	FY '21
Inspection Report Ph. 2A	\$23,960	\$23,960	\$23,960	\$23,960	\$23,960		\$23,960	
Awarded Federal Funds	\$19,168	\$19,168	\$19,168	\$19,168	\$19,168		\$19,168	
TIP PE Amount (Fed \$)	\$19,168	\$19,168	\$19,168	\$19,168	\$19,168		\$19,168	FY '22

**LPA Comment:** 1/7/2021 sent LPA bridge inspection change form

**APC Comment:** When will PH 2A inspections begin this year?

### Lafayette

#### Twyckenham Boulevard Reconstruction, Des #1401285

Contract # R-37906

Consulting Firm: Butler, Fairman and Seufert, Inc.

Project Schedule								
Stage 1 Design	---	---	---	---	---	0%	---	0%
Stage 2 Design	---	---	---	---	---	0%	---	0%
Environ. Report Complete	7/18	7/18	7/18	7/18	7/18	100%	7/18	100%
R/W Clear	8/19	8/19	8/19	8/19	8/19	100%	8/19	100%
Stage 3 Design	7/19	7/19	7/19	7/19	7/19	100%	7/19	100%
Ready for Contract	10/19	10/19	10/19	10/19	10/19	100%	10/19	100%
Letting	12/19	12/19	12/19	12/19	12/19	100%	12/19	100%
Project Funding								
PE Updated Estimate	\$522,920	\$522,920	\$522,920	\$522,920	\$522,920		\$522,920	
Awarded Federal Funds PE	\$418,336	\$418,336	\$418,336	\$418,336	\$418,336		\$418,336	
TIP PE Amount (Fed \$)	\$418,336	\$418,336	\$418,336	\$418,336	\$418,336		\$418,336	FY '17
RW Updated Estimate	\$156,866	\$156,866	\$156,866	\$156,866	\$156,866		\$156,866	
Awarded Federal Funds RW	\$125,493	\$125,493	\$125,493	\$125,493	\$125,493		\$125,493	
TIP RW Amount (Fed \$)	\$151,000	\$151,000	\$151,000	\$151,000	\$151,000		\$151,000	FY '19
CN Updated Estimate (w/ CE)	\$3,879,807	\$3,879,807	\$3,879,807	\$3,879,807	\$3,879,807		\$3,879,807	
Awarded Federal Funds CN	\$3,103,845	\$3,103,845	\$3,103,845	\$3,103,845	\$3,103,845		\$3,103,845	
TIP CN Amount (Fed \$)	\$3,323,555	\$3,323,555	\$3,323,555	\$3,323,555	\$3,323,555		\$3,323,555	FY '20
<b>Total All Phases</b>	<b>\$4,559,593</b>	<b>\$4,559,593</b>	<b>\$4,559,593</b>	<b>\$4,559,593</b>	<b>\$4,559,593</b>		<b>\$4,559,593</b>	
Permits Required								
Rule 5	5/19	5/19	5/19	5/19	5/19		5/19	

**LPA Comment:** Punch list remaining. Requested R/W P.O. to be closed out.

**APC Comment:** No comments.

**Quarterly Progress Review of Local Highway Projects - March 2021**

Project	December 2019	March 2020	June 2020	September 2020	December 2020	Percent Complete	March 2021	Percent Complete
<b>Park East Blvd. Extension, Des # 1700405</b>						<i>Contract # R-40125</i>		
Consulting Firm: American Structurepoint Inc.								
<i>Project Schedule</i>								
Stage 1 Design	6/19	6/19	6/19	6/19	6/19	100%	6/19	100%
Stage 2 Design	---	---	---	---	---	0%	---	0%
Environ. Report Complete	11/19	6/20	6/20	6/20	6/20	100%	6/20	100%
R/W Clear	11/20	11/20	11/20	11/20	11/20	100%	11/20	100%
Stage 3 Design	3/20	8/20	8/20	8/20	8/20	100%	8/20	100%
Ready for Contract	1/21	1/21	1/21	1/21	1/21	100%	1/21	100%
Letting	1/21	1/21	1/21	1/21	1/21	100%	1/21	100%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$253,125	\$253,125	\$253,125	\$253,125	\$253,125		\$253,125	
Awarded Federal Funds PE	\$202,500	\$202,500	\$202,500	\$202,500	\$202,500		\$202,500	
TIP PE Amount (Fed \$)	\$336,886	\$0	\$0	\$0	\$0		\$0	FY '19
<i>RW Updated Estimate</i>	\$135,000	\$135,000	\$135,000	\$236,350	\$236,350		\$236,350	
Awarded Federal Funds RW	\$108,000	\$108,000	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	\$108,000	\$0	\$0	\$0	\$0		\$0	FY '20
<i>CN Updated Estimate (w/ CE)</i>	\$1,944,000	\$2,409,000	\$2,409,000	\$2,518,267	\$2,258,540		\$2,258,540	
Awarded Federal Funds CN	\$1,555,200	\$1,555,200	\$1,555,200	\$1,555,200	\$1,718,013		\$1,718,013	
TIP CN Amount (Fed \$)	\$1,725,755	\$1,725,755	\$1,725,755	\$1,725,755	\$1,725,755		\$1,725,755	FY '21
<b>Total All Phases</b>	<b>\$2,332,125</b>	<b>\$2,797,125</b>	<b>\$2,797,125</b>	<b>\$3,007,742</b>	<b>\$2,748,015</b>		<b>\$2,748,015</b>	
<i>Permits Required</i>								
Rule 5	not issued	not issued	not issued	not issued	not issued		9/20	

**LPA Comment:** Pre-con and Pre-Disturbance meetings held. Construction has commenced.

**APC Comment:** No comments.

<b>Concord Road Trail Lighting, Des # 1900477</b>						<i>Contract #</i>		
---	--	--	--	--	--	-------------------	--	--

Consulting Firm: Butler, Fairman and Seufert, Inc.								
<i>Project Schedule</i>								
Stage 1 Design	---	---	---	---	---	0%	---	0%
Stage 2 Design	---	---	---	---	---	0%	---	0%
Environ. Report Complete	9/19	9/19	9/19	9/19	9/19	100%	9/19	100%
R/W Clear	---	---	---	---	---	100%	---	100%
Stage 3 Design	10/19	10/19	10/19	10/19	10/19	100%	10/19	100%
Ready for Contract	12/19	12/19	12/19	12/19	12/19	100%	12/19	100%
Letting	3/20	3/20	3/20	3/20	3/20	100%	3/20	100%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$115,500	\$115,500	\$115,500	\$115,500	\$115,500		\$115,500	
Awarded Federal Funds PE	\$92,400	\$92,400	\$92,400	\$92,400	\$92,400		\$92,400	
TIP PE Amount (Fed \$)	\$92,400	\$92,400	\$92,400	\$92,400	\$92,400		\$92,400	FY '19
<i>RW Updated Estimate</i>	\$0	\$0	\$0	\$0	\$0		\$0	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	
<i>CN Updated Estimate (w/ CE)</i>	\$575,750	\$449,486	\$449,486	\$449,486	\$449,486		\$449,486	
Awarded Federal Funds CN	\$460,600	\$359,589	\$359,589	\$359,589	\$359,589		\$359,589	
TIP CN Amount (Fed \$)	\$575,750	\$575,750	\$575,750	\$575,750	\$575,750		\$575,750	FY '20
<b>Total All Phases</b>	<b>\$691,250</b>	<b>\$564,986</b>	<b>\$564,986</b>	<b>\$564,986</b>	<b>\$564,986</b>		<b>\$564,986</b>	
<i>Permits Required</i>								
	None	None	None	None	None		None	

**LPA Comment:** Punch list nearly complete. Had a pole knocked down- hit and run. Will be non-participating change order to replace.

**APC Comment:** No comments.

## Quarterly Progress Review of Local Highway Projects - March 2021

Project	December 2019	March 2020	June 2020	September 2020	December 2020	Percent Complete	March 2021	Percent Complete
<b>South 9th Street, Des # 1900482</b>								
Contract #								
Consulting Firm: Butler, Fairman and Seufert, Inc.								
<i>Project Schedule</i>								
Stage 1 Design	---	---	---	---	---	0%	---	0%
Stage 2 Design	---	---	---	---	---	0%	---	0%
Environ. Report Complete	---	---	9/21	9/21	9/21	0%	7/22	0%
R/W Clear	---	---	8/24	8/24	8/24	0%	8/24	0%
Stage 3 Design	---	---	8/24	8/24	8/24	0%	2/25	0%
Ready for Contract	---	---	11/24	11/24	11/24	0%	4/25	0%
Letting	---	---	---	---	---	0%	---	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$600,000	\$726,580	\$726,580	\$726,580	\$726,580		\$726,580	
Awarded Federal Funds PE	\$0	\$581,264	\$581,264	\$581,264	\$581,264		\$581,264	
TIP PE Amount (Fed \$)	\$480,000	\$480,000	\$480,000	\$480,000	\$480,000		\$480,000	FY '20
<i>RW Updated Estimate</i>	\$300,000	\$300,000	\$300,000	\$300,000	\$300,000		\$350,000	
Awarded Federal Funds RW	\$0	\$240,000	\$240,000	\$240,000	\$240,000		\$280,000	
TIP RW Amount (Fed \$)	\$240,000	\$240,000	\$240,000	\$240,000	\$240,000		\$350,000	FY '23
<i>CN Updated Estimate (w/ CE)</i>	\$5,936,000	\$5,936,000	\$5,936,000	\$5,936,000	\$5,936,000		\$5,936,000	
Awarded Federal Funds CN	\$0	\$0	\$0	\$0	\$0		\$0	
TIP CN Amount (Fed \$)							\$5,300,000	FY '26
<b>Total All Phases</b>	<b>\$5,936,000</b>	<b>\$5,936,000</b>	<b>\$6,962,580</b>	<b>\$6,962,580</b>	<b>\$6,962,580</b>		<b>\$7,012,580</b>	

**Permits Required**

Rule 5	No Information	No Information	No Information	No Information	No Information	No Information	No Information
--------	----------------	----------------	----------------	----------------	----------------	----------------	----------------

**LPA Comment:** Survey complete. Utility coordination updated. Preliminary field check design underway. Schedule was revised to incorporate new TIP schedule of FY2023 RW funding and FY2026 CN funding. Costs were updated based on current estimates and amount of federal funding currently available for the project.

**APC Comment:** No Stage 1 or Stage 2 Design listed. Is any required?

## West Lafayette

### Soldiers Home Road Phase 1, Des #1401291

Contract # R-37911

Consulting Firm: ---

<i>Project Schedule</i>								
Stage 1 Design	1/22	1/22	1/22	1/22	4/22	0%		0%
Stage 2 Design	5/22	5/22	5/22	5/22	not listed	0%		0%
Environ. Report Complete	6/22	6/22	6/22	6/22	3/23	0%		0%
R/W Clear	6/20	6/20	6/20	6/20	2/23	0%		0%
Stage 3 Design	9/20	9/20	9/20	9/20	1/23	0%		0%
Ready for Contract	4/21	4/21	4/21	4/21	3/23	0%		0%
Letting	7/21	7/21	7/21	7/21	not listed	0%		0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$0	\$1,057,750	\$1,057,750	\$1,057,750	\$1,057,750		\$1,057,750	
Awarded Federal Funds PE	\$846,200	\$846,200	\$846,200	\$846,200	\$846,200		\$846,200	
TIP PE Amount (Fed \$)	\$846,200	\$846,200	\$846,200	\$846,200	\$846,200		\$846,200	FY '22
<i>RW Updated Estimate</i>	\$500,000	\$500,000	\$500,000	\$500,000	\$500,000		\$500,000	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	FY '25
<i>CN Updated Estimate (w/ CE)</i>	TBD	TBD	TBD	TBD	TBD		\$7,000,000	
Awarded Federal Funds CN	TBD	TBD	TBD	TBD	TBD		\$7,000,000	
TIP CN Amount (Fed \$)	---	---	---	---	---		\$7,168,000	FY '28
<b>Total All Phases</b>	<b>TBD</b>	<b>TBD</b>	<b>TBD</b>	<b>TBD</b>	<b>TBD</b>		<b>\$8,557,750</b>	
<i>Permits Required</i>								
Not Yet Determined	---	---	---	---	---		---	

**LPA Comment:** Email sent to MPO.

**APC Comment:** This was the first time this report was submitted electronically. No info on dates.



## Quarterly Progress Review of Local Highway Projects - March 2021

Project	December 2019	March 2020	June 2020	September 2020	December 2020	Percent Complete	March 2021	Percent Complete
<b>Sagamore Parkway Trail, Des # 1401287</b>								Contract # R-37915
Consulting Firm: VS Engineering Inc.								
<i>Project Schedule</i>								
Stage 1 Design	9/20	9/20	9/20	11/20	2/21	95%	5/21	99%
Stage 2 Design	---	---	---	---	---	0%	---	0%
Environ. Report Complete	9/20	9/20	9/20	12/20	3/21	90%	6/21	90%
R/W Clear	---	---	---	---	---	0%	---	0%
Stage 3 Design	6/21	6/21	6/21	6/21	6/21	0%	6/21	40%
Ready for Contract	9/21	9/21	9/21	9/21	9/21	0%	11/21	0%
Letting	11/21	11/21	11/21	11/21	11/21	0%	1/22	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$287,320	\$287,320	\$287,320	\$287,320	\$287,320		\$287,320	
Awarded Federal Funds PE	\$229,856	\$229,856	\$229,856	\$229,856	\$229,856		\$229,856	
TIP PE Amount (Fed \$)	\$229,856	\$229,856	\$229,856	\$229,856	\$229,856		\$229,856	FY '17
<i>RW Updated Estimate</i>	\$0	\$0	\$0	\$0	\$0		\$0	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	
<i>CN Updated Estimate (w/ CE)</i>	\$3,754,000	\$3,754,000	\$3,754,000	\$3,754,000	\$3,754,000		\$3,754,000	
Awarded Federal Funds CN	\$3,003,200	\$3,003,200	\$3,003,200	\$3,003,200	\$3,003,200		\$3,003,200	
TIP CN Amount (Fed \$)	\$3,003,200	\$3,003,200	\$3,003,200	\$3,003,200	\$3,003,200		\$3,003,200	FY '22
<b>Total All Phases</b>	<b>\$4,041,320</b>	<b>\$4,041,320</b>	<b>\$4,041,320</b>	<b>\$4,041,320</b>	<b>\$4,041,320</b>		<b>\$4,041,320</b>	
<i>Permits Required</i>								
401	no information	no information	no information	no information	no information		no information	
404	no information	no information	no information	no information	no information		no information	
Rule 5	no information	no information	no information	no information	no information		no information	

**LPA Comment:** Email sent to MPO.

**APC Comment:** APC is still concerned that the project milestones will be met. Is there anything that APC can do to help the project meet its milestones?

Notes:	
- "Ready for Contracts" date is 13 weeks before bids are opened.	- NOA = Notice of Authorization
- Information in this summary is from INDOT Quarterly Reports prepared by the city engineers, the County Highway Director consultants and FA3's.	- NTP = Notice to Proceed
- TBD = To Be Determined	- FMIS = Financial Management Information System
- NI = No Information	