

**Quarterly Progress Review of Local Highway Projects - March 2022**

Project	December 2020	March 2021	June 2021	September 2021	December 2021	Percent Complete	March 2022	Percent Complete
---------	---------------	------------	-----------	----------------	---------------	------------------	------------	------------------

**Tippecanoe County**

**Klondike Road, Des #1173626**

Contract # R-35296

Consulting Firm: Strand Associates, Inc.

Project Schedule								
Stage 1 Design	---	---	---	---	---	---	---	---
Stage 2 Design (not req. by INDC)	---	---	---	---	---	---	---	---
Environ. Report Complete	1/17	1/17	1/17	1/17	1/17	100%	1/17	100%
R/W Clear	11/17	11/17	11/17	11/17	11/17	100%	11/17	100%
Stage 3 Design	10/17	10/17	10/17	10/17	10/17	100%	10/17	100%
Ready for Contract	1/18	1/18	1/18	1/18	1/18	100%	1/18	100%
Letting	3/18	3/18	3/18	3/18	3/18	100%	3/18	100%

Project Funding								
PE Updated Estimate	\$879,800	\$879,800	\$879,800	\$879,800	\$879,800		\$879,800	
Awarded Federal Funds PE	\$143,840	\$143,840	\$143,840	\$143,840	\$143,840		\$143,840	
TIP PE Amount (Fed \$)	\$509,640	\$509,640	\$509,640	\$509,640	\$509,640		\$509,640	FY '14,'15,'18
RW Updated Estimate	\$2,554,064	\$2,554,064	\$2,554,064	\$2,554,064	\$2,554,064		\$2,554,064	
Awarded Federal Funds RW	\$2,068,762	\$2,068,762	\$2,068,762	\$2,068,762	\$2,068,762		\$2,068,762	
TIP RW Amount (Fed \$)	\$2,068,762	\$2,068,762	\$2,068,762	\$2,068,762	\$2,068,762		\$2,068,762	FY '15-'18
CN Updated Estimate (w/ CE)	\$10,355,000	\$10,937,791	\$10,937,791	\$10,998,253	\$11,661,045		\$11,661,045	
Awarded Federal Funds CN	\$8,440,104	\$8,440,104	\$8,440,104	\$8,440,104	\$8,440,104		\$8,440,104	
TIP CN Amount (Fed \$)	\$8,582,276	\$8,582,276	\$8,582,276	\$8,582,276	\$8,582,276		\$8,582,276	FY '18-'20
<b>Total All Phases</b>	<b>\$13,788,864</b>	<b>\$14,371,655</b>	<b>\$14,371,655</b>	<b>\$14,432,117</b>	<b>\$15,094,909</b>		<b>\$15,094,909</b>	

Permits Required								
401	1/17	1/17	1/17	1/17	1/17		1/17	
404	1/17	1/17	1/17	1/17	1/17		1/17	
Rule 5	5/17	5/17	5/17	5/17	5/17		5/17	

**LPA Comment:** Email sent to MPO

**APC Comment:** Are purchase orders closed out?

**Lindberg Road, Des #1173627**

Contract # R-35297

Consulting Firm: Strand Associates, Inc.

Project Schedule								
Stage 1 Design	4/14	4/14	4/14	4/14	4/14	100%	4/14	100%
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	5/14	5/14	5/14	5/14	5/14	100%	5/14	100%
R/W Clear	4/18	4/18	4/18	4/18	4/18	100%	4/18	100%
Stage 3 Design	10/17	10/17	10/17	10/17	10/17	100%	10/17	100%
Ready for Contract	11/20	11/20	11/20	11/20	11/20	100%	11/20	100%
Letting	1/21	1/21	1/21	1/21	1/21	100%	1/21	100%

Project Funding								
PE Updated Estimate	\$402,000	\$402,000	\$402,000	\$402,000	\$402,000		\$402,000	
Awarded Federal Funds PE	\$0	\$0	\$0	\$0	\$0		\$0	
TIP PE Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	
RW Updated Estimate	\$410,134	\$410,134	\$410,134	\$410,134	\$410,134		\$410,134	
Awarded Federal Funds RW	\$319,860	\$319,860	\$319,860	\$319,860	\$319,860		\$319,860	
TIP RW Amount (Fed \$)	\$319,860	\$319,860	\$319,860	\$319,860	\$319,860		\$319,860	FY '16 & '17
CN Updated Estimate (w/ CE)	\$4,967,407	\$4,971,397	\$4,971,397	\$4,971,397	\$4,725,247		\$4,529,051	
Awarded Federal Funds CN	\$2,850,050	\$2,850,050	\$2,850,050	\$2,850,050	\$2,850,050		\$2,885,073	
TIP CN Amount (Fed \$)	\$2,650,692	\$2,650,692	\$2,650,692	\$2,650,692	\$2,650,692		\$2,650,692	FY '21
<b>Total All Phases</b>	<b>\$5,779,541</b>	<b>\$5,783,531</b>	<b>\$5,783,531</b>	<b>\$5,783,531</b>	<b>\$5,537,381</b>		<b>\$5,341,185</b>	

Permits Required								
401	no information	7/20	7/20	7/20	7/20		7/20	
404	no information	6/20	6/20	6/20	6/20		6/20	
Rule 5	5/17	5/17	5/17	5/17	5/17		5/17	

**LPA Comment:** Email sent to MPO.

**APC Comment:** No report received, project closed out?

## Quarterly Progress Review of Local Highway Projects - March 2022

Project	December 2020	March 2021	June 2021	September 2021	December 2021	Percent Complete	March 2022	Percent Complete
<b>North Ninth Street Road Bridge, Des #2003019</b>						Contract # B-43609		
Consulting Firm: Not Selected								
<i>Project Schedule</i>								
Stage 1 Design		Not Listed	Not Listed	---	---	---	---	---
Stage 2 Design		Not Listed	Not Listed	---	---	---	---	---
Environ. Report Complete		Not Listed	Not Listed	4/22	4/22	0%	4/22	0%
R/W Clear		Not Listed	Not Listed	5/22	5/22	0%	5/22	0%
Stage 3 Design		Not Listed	Not Listed	6/25	6/25	0%	6/25	0%
Ready for Contract		Not Listed	Not Listed	9/25	9/25	0%	9/25	0%
Letting		11/25	11/25	11/25	11/25	0%	11/25	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>		\$666,530	\$666,530	\$666,530	\$611,650		\$611,650	
Awarded Federal Funds PE		\$0	\$0	\$533,224	\$489,320		\$489,320	
TIP PE Amount (Fed \$)		\$666,530	\$666,530	\$666,530	\$666,530		\$666,530	FY '22
<i>RW Updated Estimate</i>		\$0	\$0	\$0	\$0		\$0	
Awarded Federal Funds RW		\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)		\$0	\$0	\$0	\$0		\$0	
<i>CN Updated Estimate (w/ CE)</i>		\$7,498,420	\$7,498,420	\$7,498,420	\$7,498,420		\$7,498,420	
Awarded Federal Funds CN		\$5,998,736	\$5,998,736	\$5,998,736	\$5,998,736		\$5,998,736	
TIP CN Amount (Fed \$)		\$7,498,420	\$7,498,420	\$7,498,420	\$7,498,420		\$7,498,420	FY '26
<b>Total All Phases</b>		<b>\$8,164,950</b>	<b>\$8,164,950</b>	<b>\$8,164,950</b>	<b>\$8,110,070</b>		<b>\$8,110,070</b>	
<i>Permits Required</i>								
401		No Information	No Information	No Information	No Information		No Information	
404		No Information	No Information	No Information	No Information		No Information	
DNR		No Information	No Information	No Information	No Information		No Information	
Rule 5		No Information	No Information	No Information	No Information		No Information	

**LPA Comment:** We would like to get the schedule revised to reflect a rehabilitation project with local certification and a revised schedule. We are submitting the proposed schedule to the Project Manager.

**APC Comment:** Will the new schedule be reflected in the next report? When are we anticipating consultant selection to be complete? What is the status of the environmental report and R/W?

### River Road at CR 500N, Des #1401279

Contract # R-37908

Consulting Firm: VS Engineering, Inc.

<i>Project Schedule</i>								
Stage 1 Design	---	---	---	---	---	---	---	---
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	3/17	3/17	3/17	3/17	3/17	100%	3/17	100%
R/W Clear	11/20	11/20	11/20	11/20	11/20	100%	11/20	100%
Stage 3 Design	8/20	8/20	8/20	8/20	8/20	100%	8/20	100%
Ready for Contract	11/20	11/20	11/20	11/20	11/20	100%	11/20	100%
Letting	1/21	1/21	1/21	1/21	1/21	100%	1/21	100%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$200,000	\$200,000	\$200,000	\$200,000	\$200,000		\$200,000	
Awarded Federal Funds PE	\$0	\$0	\$0	\$0	\$0		\$0	
TIP PE Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	---
<i>RW Updated Estimate</i>	\$396,180	\$396,180	\$396,180	\$396,180	\$396,180		\$396,180	
Awarded Federal Funds RW	\$382,201	\$382,201	\$382,201	\$382,201	\$382,201		\$382,201	
TIP RW Amount (Fed \$)	\$382,201	\$382,201	\$382,201	\$382,201	\$382,201		\$382,201	FY '17/18
<i>CN Updated Estimate (w/ CE)</i>	\$4,085,000	\$4,085,000	\$4,484,835	\$4,484,835	\$4,309,835		<b>\$6,989,835</b>	
Awarded Federal Funds CN	\$2,320,204	\$2,320,204	\$3,006,204	\$3,006,204	\$3,006,204		\$3,006,204	
TIP CN Amount (Fed \$)	\$2,311,767	\$2,311,767	\$2,311,767	\$2,311,767	\$2,311,767		\$2,311,767	FY '21
<b>Total All Phases</b>	<b>\$4,681,180</b>	<b>\$4,681,180</b>	<b>\$5,081,015</b>	<b>\$5,081,015</b>	<b>\$4,906,015</b>		<b>\$7,586,015</b>	
<i>Permits Required</i>								
401	7/20	7/20	7/20	7/20	7/20		7/20	
404	6/20	6/20	6/20	6/20	6/20		6/20	
Rule 5	no information	8/20	8/20	8/20	8/20		8/20	

**LPA Comment:** Email sent to MPO.

**APC Comment:** Significant increase in utility cost casued increase in project cost.

## Quarterly Progress Review of Local Highway Projects - March 2022

Project	December 2020	March 2021	June 2021	September 2021	December 2021	Percent Complete	March 2022	Percent Complete
<b>Morehouse Road (Phase 1)- Sagamore to CR 350 N, Des #2101125</b>								Contract # R-43720
Consulting Firm: --								
<i>Project Schedule</i>								
Stage 1 Design			---	---	---	0%	---	0%
Stage 2 Design			---	---	---	0%	---	0%
Environ. Report Complete			---	7/22	7/22	100%	7/22	100%
R/W Clear			---	8/23	8/23	10%	8/23	10%
Stage 3 Design			---	6/23	6/23	50%	6/23	50%
Ready for Contract			---	9/23	9/23	0%	9/23	0%
Letting			11/23	11/23	11/23	0%	11/23	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>			\$0	\$0	\$0		\$0	
Awarded Federal Funds PE			\$0	\$0	\$0		\$0	
TIP PE Amount (Fed \$)			\$0	\$0	\$0		\$0	FY '17-'19
<i>RW Updated Estimate</i>			\$0	\$0	\$0		\$0	
Awarded Federal Funds RW			\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)			\$0	\$0	\$0		\$0	FY '22 & '23
<i>CN Updated Estimate (w/ CE)</i>			\$3,450,580	\$2,572,900	\$2,572,900		\$2,572,900	
Awarded Federal Funds CN			\$2,760,464	\$2,760,464	\$2,760,464		\$2,273,100	
TIP CN Amount (Fed \$)			\$3,450,580	\$3,450,580	\$3,450,580		\$5,429,383	FY '24
<b>Total All Phases</b>			\$3,450,580	\$2,572,900	\$2,572,900		\$2,572,900	
<i>Permits Required</i>								
401			no information	no information	no information		no information	
404			no information	no information	no information		no information	
Rule 5			no information	no information	no information		no information	
DNR			no information	no information	no information		no information	

**LPA Comment:** Email sent to MPO.

**APC Comment:** No comments.

## Morehouse Road (Phase 2)- Sagamore to Mason Dixon, Des #1401280

Contract # R-37909

Project	December 2020	March 2021	June 2021	September 2021	December 2021	Percent Complete	March 2022	Percent Complete
<b>Morehouse Road (Phase 2)- Sagamore to Mason Dixon, Des #1401280</b>								Contract # R-37909
Consulting Firm: DLZ Indiana, LLC								
<i>Project Schedule</i>								
Stage 1 Design	6/18	6/18	6/18	6/18	6/18	100%	6/18	100%
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	5/20	7/21	7/21	7/21	7/21	100%	7/21	100%
R/W Clear	6/23	6/23	6/23	8/23	6/23	25%	6/23	25%
Stage 3 Design	6/23	6/23	6/23	6/23	6/23	50%	6/23	50%
Ready for Contract	9/23	9/23	9/23	9/23	9/23	0%	9/23	0%
Letting	11/23	11/23	11/23	11/23	11/23	0%	11/23	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>			\$1,005,090	\$1,005,090	\$1,005,090	\$1,005,090	\$1,005,090	
Awarded Federal Funds PE			\$576,983	\$576,983	\$576,983	\$576,983	\$576,983	
TIP PE Amount (Fed \$)			\$576,983	\$576,983	\$576,983	\$576,983	\$576,983	FY '17-'19
<i>RW Updated Estimate</i>			\$1,181,420	\$1,181,420	\$1,181,420	\$1,181,420	\$1,181,420	
Awarded Federal Funds RW			\$679,347	\$679,347	\$945,136	\$945,136	\$945,136	
TIP RW Amount (Fed \$)			\$679,347	\$679,347	\$679,347	\$679,347	\$1,181,420	FY '22 & '23
<i>CN Updated Estimate (w/ CE)</i>			\$8,346,370	\$8,346,370	\$9,390,340	\$6,617,300	\$6,617,300	
Awarded Federal Funds CN			\$4,159,304	\$4,159,304	\$4,343,506	\$4,343,506	\$4,343,506	
TIP CN Amount (Fed \$)			\$4,159,304	\$4,159,304	\$4,159,304	\$4,159,304	\$3,450,580	FY '25
<b>Total All Phases</b>			\$10,532,880	\$10,532,880	\$11,576,850	\$8,803,810	\$8,803,810	
<i>Permits Required</i>								
401			no information	no information	no information		no information	
404			no information	no information	no information		no information	
Rule 5			no information	no information	no information		no information	
DNR			no information	no information	no information		no information	

**LPA Comment:** Email sent to MPO.

**APC Comment:** No comments.

**Quarterly Progress Review of Local Highway Projects - March 2022**

Project	December 2020	March 2021	June 2021	September 2021	December 2021	Percent Complete	March 2022	Percent Complete
<b>Yeager Road Reconstruction, Des #1401281</b>								Contract # R-37907
Consulting Firm: CrossRoads Engineers, PC								
<i>Project Schedule</i>								
Stage 1 Design	4/17	4/17	4/17	4/17	4/17	100%	4/17	100%
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	3/20	3/20	3/20	3/20	3/20	100%	3/20	100%
R/W Clear	5/22	5/22	5/22	5/22	5/22	0%	5/22	0%
Stage 3 Design	5/22	5/22	5/22	5/22	5/22	75%	5/22	90%
Ready for Contract	8/22	8/22	8/22	8/22	8/22	0%	8/22	0%
Letting	10/22	10/22	10/22	10/22	10/22	0%	10/22	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$487,860	\$487,860	\$693,350	\$693,350	\$693,350		\$693,350	
Awarded Federal Funds PE	\$390,288	\$390,288	\$390,288	\$390,288	\$390,288		\$390,288	
TIP PE Amount (Fed \$)	\$390,288	\$390,288	\$390,288	\$390,288	\$390,288		\$390,288	FY '17
<i>RW Updated Estimate</i>	\$500,000	\$500,000	\$500,000	\$500,000	\$500,000		\$500,000	
Awarded Federal Funds RW	\$453,156	\$453,156	\$453,156	\$453,156	\$453,156		\$453,156	
TIP RW Amount (Fed \$)	\$644,051	\$644,051	\$644,051	\$644,051	\$644,051		\$644,051	FY '20
<i>CN Updated Estimate (w/ CE)</i>	\$6,187,500	\$6,187,500	\$6,187,500	\$7,187,500	\$7,345,000		\$7,345,000	
Awarded Federal Funds CN	\$3,573,668	\$3,573,668	\$5,132,317	\$5,132,317	\$5,132,317		\$5,132,317	
TIP CN Amount (Fed \$)	\$3,573,668	\$3,573,668	\$3,573,668	\$3,573,668	\$3,573,668		\$3,573,668	FY '23
<b>Total All Phases</b>	<b>\$7,175,360</b>	<b>\$7,175,360</b>	<b>\$7,380,850</b>	<b>\$8,380,850</b>	<b>\$8,538,350</b>		<b>\$8,538,350</b>	
<i>Permits Required</i>								
401	no information	no information	no information	10/21	10/21		10/21	
404	no information	no information	no information	10/21	10/21		10/21	
DNR	no information	no information	no information	no information	no information		2/22	
Rule 5	no information	no information	no information	no information	12/21		12/21	

**LPA Comment:** Email sent to MPO.

**APC Comment:** Will R/W milestone be met?

**McCutcheon Pedestrian Safety, Des #1601028** Contract # R-39582

Consulting Firm: Butler, Fairman and Seufert, Inc.

<i>Project Schedule</i>								
Stage 1 Design	---	---	---	---	---	---	---	---
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	11/19	11/19	6/20	6/20	6/20	95%	6/20	100%
R/W Clear	6/21	6/21	6/21	6/22	6/22	0%	6/22	0%
Stage 3 Design	6/22	6/22	6/22	6/22	6/22	75%	6/22	85%
Ready for Contract	9/22	9/22	9/22	9/22	9/22	0%	9/22	0%
Letting	11/22	11/22	11/22	11/22	11/22	0%	11/22	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$316,870	\$316,870	\$316,870	\$316,870	\$316,870		\$316,870	
Awarded Federal Funds PE	\$285,183	\$285,183	\$285,183	\$285,183	\$285,183		\$285,183	
TIP PE Amount (Fed \$)	\$295,183	\$295,183	\$295,183	\$295,183	\$295,183		\$295,183	FY '18 & '19
<i>RW Updated Estimate</i>	\$300,000	\$300,000	\$300,000	\$300,000	\$300,000		\$300,000	
Awarded Federal Funds RW	\$263,732	\$263,732	\$263,732	\$263,732	\$263,732		\$263,732	
TIP RW Amount (Fed \$)	\$263,732	\$263,732	\$263,732	\$263,732	\$263,732		\$263,732	FY '20
<i>CN Updated Estimate (w/ CE)</i>	\$1,114,100	\$1,114,100	\$1,114,100	\$1,114,100	\$1,114,100		\$1,114,100	
Awarded Federal Funds CN	\$874,291	\$874,291	\$1,043,715	\$1,043,715	\$1,043,715		\$1,043,715	
TIP CN Amount (Fed \$)	\$874,291	\$874,291	\$874,291	\$874,291	\$874,291		\$874,291	FY '23
<b>Total All Phases</b>	<b>\$1,730,970</b>	<b>\$1,730,970</b>	<b>\$1,730,970</b>	<b>\$1,730,970</b>	<b>\$1,730,970</b>		<b>\$1,730,970</b>	
<i>Permits Required</i>								
None Required	---	---	---	---	---		---	

**LPA Comment:** ROW: Appraisals completed. R/W Acquisitions by BF&S and Veteran ROW in progress. Environmental: All approved. Environmental work is complete. Utilities: Only need work plan from communications corp. Zayo to get NTP for work plans. Other relocations to get NTP when possible with RW acquisition. Pavement: Pavement design report drafted. To be checked, stamped, and sent for ERC signature.

**APC Comment:** Are cost estimates still accurate? We may need to re-check those given what we have seen with project cost increases around the state.

**Quarterly Progress Review of Local Highway Projects - March 2022**

Project	December 2020	March 2021	June 2021	September 2021	December 2021	Percent Complete	March 2022	Percent Complete
<b>Bridge # 64, Des # 1802907</b>						<i>Contract # B-41940</i>		
Consulting Firm: USI								
<i>Project Schedule</i>								
Stage 1 Design	3/21	3/21	3/21	3/21	3/21	100%	3/21	100%
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	4/22	4/22	4/22	4/22	4/22	65%	4/22	75%
R/W Clear	6/23	6/23	6/23	6/23	6/23	0%	6/23	0%
Stage 3 Design	6/23	6/23	6/23	6/23	12/23	35%	6/23	35%
Ready for Contract	9/23	9/23	9/23	9/23	5/24	0%	9/23	0%
Letting	11/23	11/23	11/23	11/23	7/24	0%	7/24	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$102,600	\$102,600	\$102,600	\$102,600	\$102,600		\$102,600	
Awarded Federal Funds PE	\$47,360	\$47,360	\$47,360	\$47,360	\$47,360		\$47,360	
TIP PE Amount (Fed \$)	---	---	---	---	---		---	
<i>RW Updated Estimate</i>	\$0	\$0	\$0	\$0	\$0		\$0	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	---	---	---	---	---		---	
<i>CN Updated Estimate (w/ CE)</i>	\$1,677,674	\$2,095,600	\$2,095,600	\$2,095,600	\$2,095,600		\$2,095,600	
Awarded Federal Funds CN	\$1,342,139	\$1,342,139	\$1,342,139	\$1,342,139	\$1,342,139		\$1,342,139	
TIP CN Amount (Fed \$)	\$1,342,139	\$1,342,139	\$1,342,139	\$1,342,139	\$1,342,139		\$1,342,139	FY '24
<i>Total All Phases</i>	\$1,780,274	\$2,198,200	\$2,198,200	\$2,198,200	\$2,198,200		\$2,198,200	
<i>Permits Required</i>								
401	no information	no information	no information	no information	no information		no information	
404	no information	no information	no information	no information	no information		no information	
DNR	no information	no information	no information	no information	no information		no information	
Rule 5	no information	no information	no information	no information	no information		no information	

**LPA Comment:** Email sent to MPO.

**APC Comment:** Schedule for stage 3 design and ready for contract reverted back to older schedule? Status of environmental report?

Project	December 2020	March 2021	June 2021	September 2021	December 2021	Percent Complete	March 2022	Percent Complete
<b>Bridge # 65, Des # 1802905</b>						<i>Contract # B-41940</i>		
Consulting Firm: USI								
<i>Project Schedule</i>								
Stage 1 Design	3/21	3/21	3/21	3/21	3/21	100%	3/21	100%
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	4/22	4/22	4/22	4/22	4/22	65%	4/22	75%
R/W Clear	6/23	6/23	6/23	6/23	6/23	0%	6/23	0%
Stage 3 Design	6/23	6/23	6/23	6/23	12/23	35%	6/23	35%
Ready for Contract	9/23	9/23	9/23	9/23	5/24	0%	9/23	0%
Letting	11/23	11/23	11/23	11/23	7/24	0%	7/24	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$149,640	\$149,640	\$149,640	\$149,640	\$149,640		\$149,640	
Awarded Federal Funds PE	\$119,712	\$119,712	\$119,712	\$119,712	\$119,712		\$119,712	
TIP PE Amount (Fed \$)	---	---	---	---	---		---	
<i>RW Updated Estimate</i>	\$0	\$0	\$0	\$0	\$0		\$0	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	---	---	---	---	---		---	
<i>CN Updated Estimate (w/ CE)</i>	\$1,889,386	\$2,252,200	\$2,424,200	\$2,424,200	\$2,424,200		\$2,424,200	
Awarded Federal Funds CN	\$1,511,509	\$1,511,509	\$1,511,509	\$1,511,509	\$1,511,509		\$1,511,509	
TIP CN Amount (Fed \$)	\$1,511,509	\$1,511,509	\$1,511,509	\$1,511,509	\$1,511,509		\$1,511,509	FY '24
<i>Total All Phases</i>	\$2,039,026	\$2,573,840	\$2,573,840	\$2,573,840	\$2,573,840		\$2,573,840	
<i>Permits Required</i>								
401	no information	no information	no information	no information	no information		no information	
404	no information	no information	no information	no information	no information		no information	
DNR	no information	no information	no information	no information	no information		no information	
Rule 5	no information	no information	no information	no information	no information		no information	

**LPA Comment:** Stage 2 plans complete 12/1/21.

**APC Comment:** Schedule for stage 3 design and ready for contract reverted back to older schedule? Status of environmental report?

**Quarterly Progress Review of Local Highway Projects - March 2022**

Project	December 2020	March 2021	June 2021	September 2021	December 2021	Percent Complete	March 2022	Percent Complete
<b>Bridge # 527 over Wea Creek, Des # 1902754</b>								<i>Contract # B-42752</i>

Consulting Firm: Beam, Longest and Neff

Project Schedule								
Stage 1 Design	---	10/21	10/21	10/21	10/21	100%	10/21	100%
Stage 2 Design	---	6/22	6/22	6/22	6/22	0%	6/22	0%
Environ. Report Complete	---	9/22	9/22	9/22	9/22	0%	9/22	0%
R/W Clear	---	7/23	6/23	6/23	6/23	0%	6/23	0%
Stage 3 Design	---	7/23	7/23	7/23	7/23	0%	7/23	0%
Ready for Contract	---	10/23	10/23	10/23	10/23	0%	10/23	0%
Letting	12/23	12/23	12/23	12/23	12/23	0%	12/23	0%

Project Funding								
<i>PE Updated Estimate</i>	\$204,000	\$431,000	\$431,000	\$431,000	\$431,000		\$431,000	
Awarded Federal Funds PE	\$0	\$0	\$0	\$0	\$0		\$0	
TIP PE Amount (Fed \$)	---	---	---	---	---		---	
<i>RW Updated Estimate</i>	\$146,000	\$60,000	\$60,000	\$60,000	\$60,000		\$60,000	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	---	---	---	---	---		---	
<i>CN Updated Estimate (w/ CE)</i>	\$2,700,000	\$2,700,000	\$2,700,000	\$2,700,000	\$2,871,000		\$2,871,000	
Awarded Federal Funds CN	\$2,160,000	\$2,160,000	\$2,160,000	\$2,160,000	\$2,160,000		\$2,160,000	
TIP CN Amount (Fed \$)	\$2,700,000	\$2,700,000	\$2,700,000	\$2,700,000	\$2,700,000		\$2,700,000	FY '24
<b>Total All Phases</b>	<b>\$3,050,000</b>	<b>\$3,191,000</b>	<b>\$3,191,000</b>	<b>\$3,191,000</b>	<b>\$3,362,000</b>		<b>\$3,362,000</b>	

Permits Required								
401	no information	no information	no information	no information	no information		no information	
404	no information	no information	no information	no information	no information		no information	
DNR	no information	no information	no information	no information	no information		no information	
Rule 5	no information	no information	no information	no information	no information		no information	

**LPA Comment:** Email sent to MPO.

**APC Comment:** Report still shows 0% complete for Stage 2 Design and Environmental Report. Will these milestones be met?

<b>Bridge # 80 over Flint Creek, Des # 2101724</b>	<i>Contract # B-44261</i>
--	---------------------------

Consulting Firm: ---

Project Schedule								
Stage 1 Design						0%	---	0%
Stage 2 Design						0%	---	0%
Environ. Report Complete						0%	---	0%
R/W Clear						0%	---	0%
Stage 3 Design						0%	---	0%
Ready for Contract						0%	---	0%
Letting						0%	---	0%

Project Funding								
<i>PE Updated Estimate</i>							\$234,600	
Awarded Federal Funds PE							\$187,680	
TIP PE Amount (Fed \$)							---	
<i>RW Updated Estimate</i>							\$120,000	
Awarded Federal Funds RW							\$96,000	
TIP RW Amount (Fed \$)							---	
<i>CN Updated Estimate (w/ CE)</i>							\$2,226,585	
Awarded Federal Funds CN							\$1,781,268	
TIP CN Amount (Fed \$)							\$907,000	FY '24
<b>Total All Phases</b>							<b>\$2,581,185</b>	

Permits Required								
401							no information	
404							no information	
DNR							no information	
Rule 5							no information	

**LPA Comment:** Email sent to MPO.

**APC Comment:** No comments.

## Quarterly Progress Review of Local Highway Projects - March 2022

Project	December 2020	March 2021	June 2021	September 2021	December 2021	Percent Complete	March 2022	Percent Complete
<b>Bridge # 83 over Flint Creek, Des # 2101726</b>							<i>Contract # B-44261</i>	
Consulting Firm: ---								
<i>Project Schedule</i>								
Stage 1 Design						0%	---	0%
Stage 2 Design						0%	---	0%
Environ. Report Complete						0%	---	0%
R/W Clear						0%	---	0%
Stage 3 Design						0%	---	0%
Ready for Contract						0%	---	0%
Letting						0%	---	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>								
Awarded Federal Funds PE							\$437,500	
TIP PE Amount (Fed \$)							\$350,000	
<i>RW Updated Estimate</i>								
Awarded Federal Funds RW							\$180,000	
TIP RW Amount (Fed \$)							\$144,000	
<i>CN Updated Estimate (w/ CE)</i>								
Awarded Federal Funds CN							\$4,152,329	
TIP CN Amount (Fed \$)							\$3,321,863	
<i>Total All Phases</i>							---	
							FY '24	
<i>Permits Required</i>								
401	no information	no information	no information	no information	no information		no information	
404	no information	no information	no information	no information	no information		no information	
DNR	no information	no information	no information	no information	no information		no information	
Rule 5	no information	no information	no information	no information	no information		no information	

**LPA Comment:** Email sent to MPO.

**APC Comment:** No comments.

## County Bridge Inspections, Des # 1500252

*Contract # PLC-38268*

Consulting Firm: VS Engineering, Inc.

<i>Project Schedule</i>								
Start Plan Development	8/18	8/18	8/18	8/18	8/18	100%	8/18	100%
State/LPA Contract	8/18	8/18	8/18	8/18	8/18	100%	8/18	100%
Notice to Proceed	9/18	9/18	9/18	9/18	9/18	100%	9/18	100%
Inspection Report Ph. 1	12/18	12/18	12/18	12/18	12/18	100%	12/18	100%
Inspection Report Ph. 1A	12/19	12/19	12/19	12/19	12/19	100%	12/19	100%
Inspection Report Ph. 2	12/20	12/20	12/20	12/20	12/20	100%	12/20	100%
Inspection Report Ph. 2A	12/21	12/21	12/21	12/21	12/21	0%	12/21	0%
<i>Project Funding</i>								
Inspection Report Ph. 1 (Total C	\$548,727	\$548,727	\$548,727	\$548,727	\$548,727		\$548,727	
Awarded Federal Funds PE	\$438,982	\$438,982	\$438,982	\$438,982	\$438,982		\$438,982	
TIP PE Amount (Fed \$)	\$438,981	\$438,981	\$438,981	\$438,981	\$438,981		\$438,981	
Inspection Report Ph. 1A	\$57,969	\$57,969	\$57,969	\$57,969	\$57,969		\$57,969	
Awarded Federal Funds	\$46,375	\$46,375	\$46,375	\$46,375	\$46,375		\$46,375	
TIP PE Amount (Fed \$)	\$46,376	\$46,376	\$46,376	\$46,376	\$46,376		\$46,376	FY '20
Inspection Report Ph. 2	\$338,476	\$338,476	\$338,476	\$338,476	\$338,476		\$338,476	
Awarded Federal Funds	\$270,781	\$270,781	\$270,781	\$270,781	\$270,781		\$270,781	
TIP PE Amount (Fed \$)	\$270,781	\$270,781	\$270,781	\$270,781	\$270,781		\$270,781	FY '21
Inspection Report Ph. 2A	\$23,960	\$23,960	\$23,960	\$23,960	\$23,960		\$23,960	
Awarded Federal Funds	\$19,168	\$19,168	\$19,168	\$19,168	\$19,168		\$19,168	
TIP PE Amount (Fed \$)	\$19,168	\$19,168	\$19,168	\$19,168	\$19,168		\$19,168	FY '22

**LPA Comment:** Email sent to MPO.

**APC Comment:** No report received for this quarter. We were expecting a report for the new Des #.

## Quarterly Progress Review of Local Highway Projects - March 2022

Project	December 2020	March 2021	June 2021	September 2021	December 2021	Percent Complete	March 2022	Percent Complete
---------	------------------	---------------	--------------	-------------------	------------------	---------------------	---------------	---------------------

### Lafayette

#### Twyckenham Boulevard Reconstruction, Des #1401285

Contract # R-37906

Consulting Firm: Butler, Fairman and Seufert, Inc.

#### Project Schedule

Stage 1 Design	---	---	---	---	---	0%	---	0%
Stage 2 Design	---	---	---	---	---	0%	---	0%
Environ. Report Complete	7/18	7/18	7/18	7/18	7/18	100%	7/18	100%
R/W Clear	8/19	8/19	8/19	8/19	8/19	100%	8/19	100%
Stage 3 Design	7/19	7/19	7/19	7/19	7/19	100%	7/19	100%
Ready for Contract	10/19	10/19	10/19	10/19	10/19	100%	10/19	100%
Letting	12/19	12/19	12/19	12/19	12/19	100%	12/19	100%

#### Project Funding

<i>PE Updated Estimate</i>	\$522,920	\$522,920	\$522,920	\$522,920	\$522,920	\$522,920	
Awarded Federal Funds PE	\$418,336	\$418,336	\$418,336	\$418,336	\$418,336	\$418,336	
TIP PE Amount (Fed \$)	\$418,336	\$418,336	\$418,336	\$418,336	\$418,336	\$418,336	FY '17
<i>RW Updated Estimate</i>	\$156,866	\$156,866	\$156,866	\$156,866	\$156,866	\$156,866	
Awarded Federal Funds RW	\$125,493	\$125,493	\$125,493	\$125,493	\$125,493	\$125,493	
TIP RW Amount (Fed \$)	\$151,000	\$151,000	\$151,000	\$151,000	\$151,000	\$151,000	FY '19
<i>CN Updated Estimate (w/ CE)</i>	\$3,879,807	\$3,879,807	\$3,879,807	\$3,879,807	\$3,879,807	\$3,879,807	
Awarded Federal Funds CN	\$3,103,845	\$3,103,845	\$3,103,845	\$3,103,845	\$3,103,845	\$3,103,845	
TIP CN Amount (Fed \$)	\$3,323,555	\$3,323,555	\$3,323,555	\$3,323,555	\$3,323,555	\$3,323,555	FY '20
<b>Total All Phases</b>	<b>\$4,559,593</b>	<b>\$4,559,593</b>	<b>\$4,559,593</b>	<b>\$4,559,593</b>	<b>\$4,559,593</b>	<b>\$4,559,593</b>	

#### Permits Required

Rule 5	5/19	5/19	5/19	5/19	5/19	5/19
--------	------	------	------	------	------	------

**LPA Comment:** Final acceptance received on Nov. 1, 2021 from INDOT. PO's for PE and CE will be closed out after one final claim. This will be the FINAL quarterly report for this project.

**APC Comment:** No report received, project closed out?

#### Park East Blvd. Extension, Des # 1700405

Contract # R-40125

Consulting Firm: American Structurepoint Inc.

#### Project Schedule

Stage 1 Design	6/19	6/19	6/19	6/19	6/19	100%	6/19	100%
Stage 2 Design	---	---	---	---	---	0%	---	0%
Environ. Report Complete	6/20	6/20	6/20	6/20	6/20	100%	6/20	100%
R/W Clear	11/20	11/20	11/20	11/20	11/20	100%	11/20	100%
Stage 3 Design	8/20	8/20	8/20	8/20	8/20	100%	8/20	100%
Ready for Contract	1/21	1/21	1/21	1/21	1/21	100%	1/21	100%
Letting	1/21	1/21	1/21	1/21	1/21	100%	1/21	100%

#### Project Funding

<i>PE Updated Estimate</i>	\$253,125	\$253,125	\$253,125	\$253,125	\$253,125	\$253,125	
Awarded Federal Funds PE	\$202,500	\$202,500	\$202,500	\$202,500	\$202,500	\$202,500	
TIP PE Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0	\$0	FY '19
<i>RW Updated Estimate</i>	\$236,350	\$236,350	\$236,350	\$236,350	\$236,350	\$236,350	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0	\$0	
TIP RW Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0	\$0	FY '20
<i>CN Updated Estimate (w/ CE)</i>	\$2,258,540	\$2,258,540	\$2,295,368	\$2,295,368	\$2,295,368	\$2,295,368	
Awarded Federal Funds CN	\$1,718,013	\$1,718,013	\$1,718,013	\$1,718,013	\$1,718,013	\$1,718,013	
TIP CN Amount (Fed \$)	\$1,725,755	\$1,725,755	\$1,725,755	\$1,725,755	\$1,725,755	\$1,725,755	FY '21
<b>Total All Phases</b>	<b>\$2,748,015</b>	<b>\$2,748,015</b>	<b>\$2,784,843</b>	<b>\$2,784,843</b>	<b>\$2,784,843</b>	<b>\$2,784,843</b>	

#### Permits Required

Rule 5	not issued	not issued	9/20	9/20	9/20	9/20
--------	------------	------------	------	------	------	------

**LPA Comment:** Just submitted Form 639 (Recommendation for Acceptance) to the consultant. Working on finalizing all documentation and closing out PO's.

**APC Comment:** No comments.



## Quarterly Progress Review of Local Highway Projects - March 2022

Project	December 2020	March 2021	June 2021	September 2021	December 2021	Percent Complete	March 2022	Percent Complete
<b>Concord Road Trail Lighting, Des # 1900477</b>								
Contract #								
Consulting Firm: Butler, Fairman and Seufert, Inc.								
<i>Project Schedule</i>								
Stage 1 Design	---	---	---	---	---	0%	---	0%
Stage 2 Design	---	---	---	---	---	0%	---	0%
Environ. Report Complete	9/19	9/19	9/19	9/19	9/19	100%	9/19	100%
R/W Clear	---	---	---	---	---	100%	---	100%
Stage 3 Design	10/19	10/19	10/19	10/19	10/19	100%	10/19	100%
Ready for Contract	12/19	12/19	12/19	12/19	12/19	100%	12/19	100%
Letting	3/20	3/20	3/20	3/20	3/20	100%	3/20	100%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$115,500	\$115,500	\$115,500	\$115,500	\$115,500		\$115,500	
Awarded Federal Funds PE	\$92,400	\$92,400	\$92,400	\$92,400	\$92,400		\$92,400	
TIP PE Amount (Fed \$)	\$92,400	\$92,400	\$92,400	\$92,400	\$92,400		\$92,400	FY '19
<i>RW Updated Estimate</i>	\$0	\$0	\$0	\$0	\$0		\$0	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	
<i>CN Updated Estimate (w/ CE)</i>	\$449,486	\$449,486	\$449,486	\$449,486	\$449,486		\$449,486	
Awarded Federal Funds CN	\$359,589	\$359,589	\$359,589	\$359,589	\$359,589		\$359,589	
TIP CN Amount (Fed \$)	\$575,750	\$575,750	\$575,750	\$575,750	\$575,750		\$575,750	FY '20
<b>Total All Phases</b>	<b>\$564,986</b>	<b>\$564,986</b>	<b>\$564,986</b>	<b>\$564,986</b>	<b>\$564,986</b>		<b>\$564,986</b>	
<i>Permits Required</i>								
	None	None	None	None	None		None	

**LPA Comment:** All PO's have been closed. This will be the FINAL quarterly report for this project.

**APC Comment:** No report received, project closed out?

## South 9th Street, Des # 1900482

Contract #

Consulting Firm: Butler, Fairman and Seufert, Inc.

<i>Project Schedule</i>								
Stage 1 Design	---	---	---	---	---	0%	---	0%
Stage 2 Design	---	---	---	---	---	0%	---	0%
Environ. Report Complete	9/21	7/22	7/22	7/22	7/22	25%	7/22	25%
R/W Clear	8/24	8/24	8/24	8/24	8/24	0%	8/24	0%
Stage 3 Design	8/24	2/25	2/25	2/25	2/25	0%	2/25	0%
Ready for Contract	11/24	4/25	4/25	4/25	4/25	0%	4/25	0%
Letting	---	---	---	---	---	0%	---	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$726,580	\$726,580	\$726,580	\$726,580	\$726,580		\$726,580	
Awarded Federal Funds PE	\$581,264	\$581,264	\$581,264	\$581,264	\$581,264		\$581,264	
TIP PE Amount (Fed \$)	\$480,000	\$480,000	\$480,000	\$480,000	\$480,000		\$480,000	FY '20
<i>RW Updated Estimate</i>	\$300,000	\$350,000	\$350,000	\$350,000	\$350,000		\$350,000	
Awarded Federal Funds RW	\$240,000	\$280,000	\$280,000	\$280,000	\$280,000		\$280,000	
TIP RW Amount (Fed \$)	\$240,000	\$350,000	\$350,000	\$350,000	\$350,000		\$350,000	FY '23
<i>CN Updated Estimate (w/ CE)</i>	\$5,936,000	\$5,936,000	\$5,300,000	\$5,936,000	\$5,936,000		\$5,936,000	
Awarded Federal Funds CN	\$0	\$0	\$0	\$4,025,672	\$4,025,672		\$4,312,546	
TIP CN Amount (Fed \$)		\$5,300,000	\$5,300,000	\$5,300,000	\$5,300,000		\$5,300,000	FY '26
<b>Total All Phases</b>	<b>\$6,962,580</b>	<b>\$7,012,580</b>	<b>\$6,376,580</b>	<b>\$7,012,580</b>	<b>\$7,012,580</b>		<b>\$7,012,580</b>	
<i>Permits Required</i>								
Rule 5	No Information	No Information	No Information	No Information	No Information		No Information	

**LPA Comment:** Utility coordination has been paused awaiting answers on environmental document. Environmental studies ongoing. Project will be sent to the Federal Keeper of the Register for determination of historical status of Norma Jean subdivision. BFS has been coordinating the submission with the INDOT CRO. It is our understanding that the Keeper process may take around 9 months. Preliminary field check design underway, but currently paused awaiting answers on environmental document. Once known, date will be readjusted accordingly. Regarding changes in funding, additional federal funds became available and applied to CE. Amounts here have been changed to reflect the current TIP.

**APC Comment:** Received e-mail from city engineer further clarifying anticipated changes in schedule. More information will come in future reports.

## Quarterly Progress Review of Local Highway Projects - March 2022

Project	December 2020	March 2021	June 2021	September 2021	December 2021	Percent Complete	March 2022	Percent Complete
<b>West Lafayette</b>								
<b>Soldiers Home Road Phase 1, Des #1401291</b>						Contract # R-37911		

Consulting Firm: ---

Project Schedule								
Stage 1 Design	4/22	not listed	not listed	not listed	1/23	0%	1/23	24%
Stage 2 Design	not listed	not listed	not listed	not listed	not listed	0%	not listed	0%
Environ. Report Complete	3/23	not listed	not listed	not listed	12/23	0%	12/23	20%
R/W Clear	2/23	not listed	not listed	8/25	5/26	0%	5/26	0%
Stage 3 Design	1/23	not listed	8/25	8/25	10/25	0%	10/25	0%
Ready for Contract	3/23	not listed	11/25	11/25	11/27	0%	11/27	0%
Letting	not listed	not listed	1/26	1/28	1/28	0%	1/28	0%
Project Funding								
PE Updated Estimate	\$1,057,750	\$1,057,750	\$1,196,172	\$1,196,172	\$1,196,172		\$1,196,172	
Awarded Federal Funds PE	\$846,200	\$846,200	\$846,200	\$846,200	\$846,200		\$846,200	
TIP PE Amount (Fed \$)	\$846,200	\$846,200	\$846,200	\$846,200	\$846,200		\$846,200	FY '22
RW Updated Estimate	\$500,000	\$500,000	\$1,015,683	\$1,015,683	\$1,015,683		\$1,015,683	
Awarded Federal Funds RW	\$0	\$0	\$812,546	\$812,546	\$812,546		\$812,546	
TIP RW Amount (Fed \$)	\$0	\$0	\$1,015,683	\$1,015,683	\$1,015,683		\$1,015,683	FY '25
CN Updated Estimate (w/ CE)	TBD	\$7,000,000	\$9,843,750	\$10,080,000	\$10,080,000		\$10,080,000	
Awarded Federal Funds CN	TBD	\$7,000,000	\$7,000,000	\$7,168,000	\$7,168,000		\$7,168,000	
TIP CN Amount (Fed \$)	---	\$7,168,000	\$7,168,000	\$7,168,000	\$7,168,000		\$7,168,000	FY '28
Total All Phases	TBD	\$8,557,750	\$12,055,605	\$12,291,855	\$12,291,855		\$12,291,855	
Permits Required								
401	No Information	No Information	No Information	No Information	No Information		No Information	
404	No Information	No Information	No Information	No Information	No Information		No Information	
DNR	No Information	No Information	No Information	No Information	No Information		No Information	
Rule 5	No Information	No Information	No Information	No Information	No Information		No Information	

**LPA Comment:** Email sent to MPO.

**APC Comment:** No comments.

<b>Sagamore Parkway Trail, Des # 1401287</b>						Contract # R-37915		
--	--	--	--	--	--	--------------------	--	--

Consulting Firm: VS Engineering Inc.

Project Schedule								
Stage 1 Design	2/21	5/21	5/21	5/21	5/21	100%	5/21	100%
Stage 2 Design	---	---	---	---	---	0%	---	0%
Environ. Report Complete	3/21	6/21	8/21	8/21	8/21	100%	8/21	100%
R/W Clear	---	---	---	---	---	0%	---	0%
Stage 3 Design	6/21	6/21	8/21	9/21	9/21	100%	9/21	100%
Ready for Contract	9/21	11/21	11/21	11/21	1/22	99%	1/22	100%
Letting	11/21	1/22	1/22	1/22	4/22	0%	4/22	100%
Project Funding								
PE Updated Estimate	\$287,320	\$287,320	\$520,820	\$542,429	\$542,429		\$542,429	
Awarded Federal Funds PE	\$229,856	\$229,856	\$416,856	\$433,943	\$433,943		\$433,943	
TIP PE Amount (Fed \$)	\$229,856	\$229,856	\$229,856	\$229,856	\$229,856		\$229,856	FY '17
RW Updated Estimate	\$0	\$0	\$0	\$0	\$0		\$0	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	
CN Updated Estimate (w/ CE)	\$3,754,000	\$3,754,000	\$3,962,496	\$4,161,749	\$4,402,978		\$5,414,529	
Awarded Federal Funds CN	\$3,003,200	\$3,003,200	\$3,023,974	\$3,023,974	\$3,023,974		\$4,027,877	
TIP CN Amount (Fed \$)	\$3,003,200	\$3,003,200	\$3,003,200	\$3,003,200	\$3,003,200		\$3,003,200	FY '22
Total All Phases	\$4,041,320	\$4,041,320	\$4,483,316	\$4,704,178	\$4,945,406		\$5,956,957	
Permits Required								
401	no information	no information	no information	no information	11/21		11/21	
404	no information	no information	no information	no information	11/21		11/21	
Rule 5	no information	no information	no information	no information	12/21		12/21	

**LPA Comment:** Email sent to MPO.

**APC Comment:** Project cost increased, APC moved IIJA funds to this project and executed funding trade with NIRPC to cover cost increase. This allowed the project to let in April.

**Notes:**

- "Ready for Contracts" date is 13 weeks before bids are opened.
- Information in this summary is from INDOT Quarterly Reports prepared by the city engineers, the County Highway Director consultants and FA3's.
- TBD = To Be Determined
- NI = No Information
- NOA = Notice of Authorization
- NTP = Notice to Proceed
- FMIS = Financial Management Information System