

Quarterly Progress Review of Local Highway Projects - December 2022

Project	September 2021	December 2021	March 2022	June 2022	September 2022	Percent Complete	December 2022	Percent Complete
---------	----------------	---------------	------------	-----------	----------------	------------------	---------------	------------------

Tippecanoe County

Lindberg Road, Des #1173627

Contract # R-35297

Consulting Firm: Strand Associates, Inc.

Project Schedule								
Stage 1 Design	4/14	4/14	4/14	4/14	4/14	100%	4/14	100%
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	5/14	5/14	5/14	5/14	5/14	100%	5/14	100%
R/W Clear	4/18	4/18	4/18	4/18	4/18	100%	4/18	100%
Stage 3 Design	10/17	10/17	10/17	10/17	10/17	100%	10/17	100%
Ready for Contract	11/20	11/20	11/20	11/20	11/20	100%	11/20	100%
Letting	1/21	1/21	1/21	1/21	1/21	100%	1/21	100%

Project Funding								
PE Updated Estimate	\$402,000	\$402,000	\$402,000	\$402,000	\$402,000		\$402,000	
Awarded Federal Funds PE	\$0	\$0	\$0	\$0	\$0		\$0	
TIP PE Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	
RW Updated Estimate	\$410,134	\$410,134	\$410,134	\$410,134	\$410,134		\$410,134	
Awarded Federal Funds RW	\$319,860	\$319,860	\$319,860	\$319,860	\$319,860		\$319,860	
TIP RW Amount (Fed \$)	\$319,860	\$319,860	\$319,860	\$319,860	\$319,860		\$319,860	FY '16 & '17
CN Updated Estimate (w/ CE)	\$4,971,397	\$4,725,247	\$4,529,051	\$4,619,932	\$4,619,932		\$4,619,932	
Awarded Federal Funds CN	\$2,850,050	\$2,850,050	\$2,885,073	\$2,885,073	\$2,885,073		\$2,885,073	
TIP CN Amount (Fed \$)	\$2,650,692	\$2,650,692	\$2,650,692	\$2,650,692	\$2,650,692		\$2,650,692	FY '21
Total All Phases	\$5,783,531	\$5,537,381	\$5,341,185	\$5,432,066	\$5,432,066		\$5,432,066	

Permits Required								
401	7/20	7/20	7/20	7/20	7/20		7/20	
404	6/20	6/20	6/20	6/20	6/20		6/20	
Rule 5	5/17	5/17	5/17	5/17	5/17		5/17	

LPA Comment: Final Construct Record submitted - awaiting INDOT review. Waiting on INDOT invoice to close out Purchase Orders.

APC Comment: No comments.

North Ninth Street Road Bridge, Des #2003019

Contract # B-43609

Consulting Firm: VS Engineering

Project Schedule								
Stage 1 Design	---	---	---	---	---	---	---	---
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	4/22	4/22	4/22	8/23	12/22	0%	10/23	70%
R/W Clear	5/22	5/22	5/22	12/23	12/23	0%	1/25	0%
Stage 3 Design	6/25	6/25	6/25	11/24	6/25	0%	6/25	0%
Ready for Contract	9/25	9/25	9/25	8/25	8/25	0%	8/25	0%
Letting	11/25	11/25	11/25	11/25	11/25	0%	11/25	0%

Project Funding								
PE Updated Estimate	\$666,530	\$611,650	\$611,650	\$611,650	\$611,650		\$611,650	
Awarded Federal Funds PE	\$533,224	\$489,320	\$489,320	\$489,320	\$489,320		\$489,320	
TIP PE Amount (Fed \$)	\$666,530	\$666,530	\$666,530	\$666,530	\$666,530		\$666,530	FY '22
RW Updated Estimate	\$0	\$0	\$0	\$0	\$0		\$0	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	
CN Updated Estimate (w/ CE)	\$7,498,420	\$7,498,420	\$7,498,420	\$7,498,420	\$7,498,420		\$7,498,420	
Awarded Federal Funds CN	\$5,998,736	\$5,998,736	\$5,998,736	\$5,998,736	\$5,998,736		\$5,998,736	
TIP CN Amount (Fed \$)	\$7,498,420	\$7,498,420	\$7,498,420	\$7,498,420	\$7,498,420		\$7,498,420	FY '26
Total All Phases	\$8,164,950	\$8,110,070	\$8,110,070	\$8,110,070	\$8,110,070		\$8,110,070	

Permits Required								
401	No Information	No Information	No Information	No Information	No Information		No Information	
404	No Information	No Information	No Information	No Information	No Information		No Information	
DNR	No Information	No Information	No Information	No Information	No Information		No Information	
Rule 5	No Information	No Information	No Information	No Information	No Information		No Information	

LPA Comment: Stage 1 Local Certification at 70%. A Minor Projects Programmatic Agreement will now apply, and further archaeological investigations will not be required.

APC Comment: No comments.

Quarterly Progress Review of Local Highway Projects - December 2022

Project	September 2021	December 2021	March 2022	June 2022	September 2022	Percent Complete	December 2022	Percent Complete
River Road at CR 500N, Des #1401279						Contract # R-37908		
Consulting Firm: VS Engineering, Inc.								
<i>Project Schedule</i>								
Stage 1 Design	---	---	---	---	---	---	---	---
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	3/17	3/17	3/17	3/17	3/17	100%	3/17	100%
R/W Clear	11/20	11/20	11/20	11/20	11/20	100%	11/20	100%
Stage 3 Design	8/20	8/20	8/20	8/20	8/20	100%	8/20	100%
Ready for Contract	11/20	11/20	11/20	11/20	11/20	100%	11/20	100%
Letting	1/21	1/21	1/21	1/21	1/21	100%	1/21	100%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$200,000	\$200,000	\$200,000	\$200,000	\$200,000		\$200,000	
Awarded Federal Funds PE	\$0	\$0	\$0	\$0	\$0		\$0	
TIP PE Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	---
<i>RW Updated Estimate</i>	\$396,180	\$396,180	\$396,180	\$396,180	\$396,180		\$396,180	
Awarded Federal Funds RW	\$382,201	\$382,201	\$382,201	\$382,201	\$382,201		\$382,201	
TIP RW Amount (Fed \$)	\$382,201	\$382,201	\$382,201	\$382,201	\$382,201		\$382,201	FY '17/'18
<i>CN Updated Estimate (w/ CE)</i>	\$4,484,835	\$4,309,835	\$6,989,835	\$4,289,835	\$4,345,913		\$4,345,913	
Awarded Federal Funds CN	\$3,006,204	\$3,006,204	\$3,006,204	\$3,006,204	\$3,006,204		\$3,006,204	
TIP CN Amount (Fed \$)	\$2,311,767	\$2,311,767	\$2,311,767	\$2,311,767	\$2,311,767		\$2,311,767	FY '21
Total All Phases	\$5,081,015	\$4,906,015	\$7,586,015	\$4,886,015	\$4,942,093		\$4,942,093	
<i>Permits Required</i>								
401	7/20	7/20	7/20	7/20	7/20		7/20	
404	6/20	6/20	6/20	6/20	6/20		6/20	
Rule 5	8/20	8/20	8/20	8/20	8/20		8/20	

LPA Comment: Road is Open. Punch list on hold until spring to be done under traffic.

APC Comment: No comments.

Morehouse Road (Phase 1)- Sagamore to CR 350 N, Des #2101125 Contract # R-43720

Consulting Firm: --

<i>Project Schedule</i>								
Stage 1 Design	---	---	---	---	---	0%	---	0%
Stage 2 Design	---	---	---	---	---	0%	---	0%
Environ. Report Complete	7/22	7/22	7/22	7/22	7/22	100%	7/22	100%
R/W Clear	8/23	8/23	8/23	6/23	6/23	50%	11/22	50%
Stage 3 Design	6/23	6/23	6/23	3/23	6/23	50%	6/23	85%
Ready for Contract	9/23	9/23	9/23	8/23	8/23	0%	8/23	0%
Letting	11/23	11/23	11/23	11/23	11/23	0%	11/23	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$0	\$0	\$0	\$0	\$0		\$0	
Awarded Federal Funds PE	\$0	\$0	\$0	\$0	\$0		\$0	
TIP PE Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	FY '17-'19
<i>RW Updated Estimate</i>	\$0	\$0	\$0	\$0	\$0		\$0	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	FY '22 & '23
<i>CN Updated Estimate (w/ CE)</i>	\$2,572,900	\$2,572,900	\$2,572,900	\$2,890,000	\$2,674,961		\$2,944,600	
Awarded Federal Funds CN	\$2,760,464	\$2,760,464	\$2,273,100	\$2,273,100	\$2,273,100		\$2,273,100	
TIP CN Amount (Fed \$)	\$3,450,580	\$3,450,580	\$5,429,383	\$5,429,383	\$5,429,383		\$5,429,383	FY '24
Total All Phases	\$2,572,900	\$2,572,900	\$2,572,900	\$2,890,000	\$2,674,961		\$2,944,600	
<i>Permits Required</i>								
401	no information	no information	no information	no information	no information		no information	
404	no information	no information	no information	no information	no information		no information	
Rule 5	no information	no information	no information	no information	no information		no information	
DNR	no information	no information	no information	no information	no information		no information	

LPA Comment: Email sent to MPO.

APC Comment: Changes in costs. County Highway Engineer mentioned to APC that Phase 1 of this project has no R/W, it is all in Phase 2. The County anticipates this project will still be able to let in November.

Quarterly Progress Review of Local Highway Projects - December 2022

Project	September 2021	December 2021	March 2022	June 2022	September 2022	Percent Complete	December 2022	Percent Complete
Morehouse Road (Phase 2)- Sagamore to Mason Dixon, Des #1401280								Contract # R-37909
Consulting Firm: DLZ Indiana, LLC								
<i>Project Schedule</i>								
Stage 1 Design	6/18	6/18	6/18	6/18	6/18	100%	6/18	100%
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	7/21	7/21	7/21	7/21	7/21	100%	7/21	100%
R/W Clear	8/23	6/23	6/23	6/24	3/23	50%	3/23	50%
Stage 3 Design	6/23	6/23	6/23	3/24	6/24	50%	6/24	50%
Ready for Contract	9/23	9/23	9/23	8/24	8/24	0%	8/24	0%
Letting	11/23	11/23	11/23	11/24	11/24	0%	11/24	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$1,005,090	\$1,005,090	\$1,005,090	\$1,005,090	\$1,005,090		\$1,005,090	
Awarded Federal Funds PE	\$576,983	\$576,983	\$576,983	\$576,983	\$576,983		\$576,983	
TIP PE Amount (Fed \$)	\$576,983	\$576,983	\$576,983	\$576,983	\$576,983		\$576,983	FY '17-'19
<i>RW Updated Estimate</i>	\$1,181,420	\$1,181,420	\$1,181,420	\$1,181,420	\$1,181,420		\$1,181,420	
Awarded Federal Funds RW	\$945,136	\$945,136	\$945,136	\$945,136	\$945,136		\$945,136	
TIP RW Amount (Fed \$)	\$679,347	\$679,347	\$1,181,420	\$1,181,420	\$1,181,420		\$1,544,111	FY '22 & '23
<i>CN Updated Estimate (w/ CE)</i>	\$6,617,300	\$6,617,300	\$6,617,300	\$9,128,250	\$7,903,499		\$8,584,070	
Awarded Federal Funds CN	\$4,343,506	\$4,343,506	\$4,343,506	\$5,099,350	\$5,099,350		\$5,099,350	
TIP CN Amount (Fed \$)	\$4,159,304	\$4,159,304	\$3,450,580	\$3,450,580	\$3,450,580		\$6,867,256	FY '25
Total All Phases	\$8,803,810	\$8,803,810	\$8,803,810	\$11,314,760	\$10,090,009		\$10,770,580	
<i>Permits Required</i>								
401	no information	no information	no information	no information	no information		no information	
404	no information	no information	no information	no information	no information		no information	
Rule 5	no information	no information	no information	no information	no information		no information	
DNR	no information	no information	no information	no information	no information		no information	

LPA Comment: Email sent to MPO.

APC Comment: Changes in costs. APC staff will continue to monitor project costs as phasing and other details are finalized for this project.

Project	September 2021	December 2021	March 2022	June 2022	September 2022	Percent Complete	December 2022	Percent Complete
Yeager Road Reconstruction, Des #1401281								Contract # R-37907
Consulting Firm: CrossRoads Engineers, PC								
<i>Project Schedule</i>								
Stage 1 Design	4/17	4/17	4/17	4/17	4/17	100%	4/17	100%
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	3/20	3/20	3/20	3/20	3/20	100%	3/20	100%
R/W Clear	5/22	5/22	5/22	5/22	7/22	100%	7/22	100%
Stage 3 Design	5/22	5/22	5/22	5/22	8/22	100%	8/22	100%
Ready for Contract	8/22	8/22	8/22	8/22	10/22	0%	10/22	0%
Letting	10/22	10/22	10/22	10/22	1/23	0%	1/23	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$693,350	\$693,350	\$693,350	\$693,350	\$693,350		\$693,350	
Awarded Federal Funds PE	\$390,288	\$390,288	\$390,288	\$390,288	\$390,288		\$390,288	
TIP PE Amount (Fed \$)	\$390,288	\$390,288	\$390,288	\$390,288	\$390,288		\$390,288	FY '17
<i>RW Updated Estimate</i>	\$500,000	\$500,000	\$500,000	\$500,000	\$519,055		\$519,055	
Awarded Federal Funds RW	\$453,156	\$453,156	\$453,156	\$453,156	\$453,156		\$453,156	
TIP RW Amount (Fed \$)	\$644,051	\$644,051	\$644,051	\$644,051	\$644,051		\$644,051	FY '20
<i>CN Updated Estimate (w/ CE)</i>	\$7,187,500	\$7,345,000	\$7,345,000	\$7,394,469	\$7,394,469		\$7,345,000	
Awarded Federal Funds CN	\$5,132,317	\$5,132,317	\$5,132,317	\$5,132,317	\$5,876,000		\$5,644,823	
TIP CN Amount (Fed \$)	\$3,573,668	\$3,573,668	\$3,573,668	\$3,573,668	\$3,573,668		\$3,573,668	FY '23
Total All Phases	\$8,380,850	\$8,538,350	\$8,538,350	\$8,587,819	\$8,606,874		\$8,557,405	
<i>Permits Required</i>								
401	10/21	10/21	10/21	10/21	10/21		10/21	
404	10/21	10/21	10/21	10/21	10/21		10/21	
DNR	no information	no information	2/22	2/22	2/22		2/22	
Rule 5	no information	12/21	12/21	12/21	12/21		12/21	

LPA Comment: Project on schedule to Let on January 19, 2023.

APC Comment: When project bids were opened, the low bid was \$1.9 million over the engineer's estimate. Therefore, this project will be moved to a March letting in hopes of getting more favorable bids.

Quarterly Progress Review of Local Highway Projects - December 2022

Project	September 2021	December 2021	March 2022	June 2022	September 2022	Percent Complete	December 2022	Percent Complete
McCutcheon Pedestrian Safety, Des #1601028								Contract # R-39582

Consulting Firm: Butler, Fairman and Seufert, Inc.

Project Schedule								
Stage 1 Design	---	---	---	---	---	---	---	---
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	6/20	6/20	6/20	6/20	6/20	100%	6/20	100%
R/W Clear	6/22	6/22	6/22	6/22	9/22	100%	9/22	100%
Stage 3 Design	6/22	6/22	6/22	6/22	8/22	100%	8/22	100%
Ready for Contract	9/22	9/22	9/22	9/22	9/22	0%	9/22	0%
Letting	11/22	11/22	11/22	11/22	12/22	0%	12/22	0%
Project Funding								
<i>PE Updated Estimate</i>	\$316,870	\$316,870	\$316,870	\$316,870	\$316,870		\$316,870	
Awarded Federal Funds PE	\$285,183	\$285,183	\$285,183	\$285,183	\$285,183		\$285,183	
TIP PE Amount (Fed \$)	\$295,183	\$295,183	\$295,183	\$295,183	\$295,183		\$295,183	FY '18 & '19
<i>RW Updated Estimate</i>	\$300,000	\$300,000	\$300,000	\$250,000	\$210,149		\$234,238	
Awarded Federal Funds RW	\$263,732	\$263,732	\$263,732	\$263,732	\$263,732		\$263,732	
TIP RW Amount (Fed \$)	\$263,732	\$263,732	\$263,732	\$263,732	\$263,732		\$263,732	FY '20
<i>CN Updated Estimate (w/ CE)</i>	\$1,114,100	\$1,114,100	\$1,114,100	\$1,599,640	\$1,379,465		\$1,423,930	
Awarded Federal Funds CN	\$1,043,715	\$1,043,715	\$1,043,715	\$1,043,715	\$1,043,715		\$1,254,892	
TIP CN Amount (Fed \$)	\$874,291	\$874,291	\$874,291	\$874,291	\$874,291		\$874,291	FY '23
Total All Phases	\$1,730,970	\$1,730,970	\$1,730,970	\$2,166,510	\$1,906,484		\$1,975,038	
Permits Required								
None Required	---	---	---	---	---		---	

LPA Comment: Project has let, awaiting Preconstruction.

APC Comment: When is the anticipated start date for construction for this project? (Possibly in June, after school closes for the summer?)

Bridge # 64, Des # 1802907	Contract # B-41940
-----------------------------------	--------------------

Consulting Firm: USI

Project Schedule								
Stage 1 Design	3/21	3/21	3/21	3/21	3/21	100%	3/21	100%
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	4/22	4/22	4/22	12/22	12/22	75%	4/23	75%
R/W Clear	6/23	6/23	6/23	3/24	3/24	0%	6/24	0%
Stage 3 Design	6/23	12/23	6/23	2/24	2/24	35%	2/24	35%
Ready for Contract	9/23	5/24	9/23	4/24	4/24	0%	4/24	0%
Letting	11/23	7/24	7/24	7/24	7/24	0%	7/24	0%
Project Funding								
<i>PE Updated Estimate</i>	\$102,600	\$102,600	\$102,600	\$137,400	\$137,400		\$137,400	
Awarded Federal Funds PE	\$47,360	\$47,360	\$47,360	\$47,360	\$47,360		\$47,360	
TIP PE Amount (Fed \$)	---	---	---	---	---		---	
<i>RW Updated Estimate</i>	\$0	\$0	\$0	\$0	\$0		\$0	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	---	---	---	---	---		---	
<i>CN Updated Estimate (w/ CE)</i>	\$2,095,600	\$2,095,600	\$2,095,600	\$2,962,500	\$2,962,500		\$2,962,500	
Awarded Federal Funds CN	\$1,342,139	\$1,342,139	\$1,342,139	\$1,342,139	\$1,342,139		\$1,342,139	
TIP CN Amount (Fed \$)	\$1,342,139	\$1,342,139	\$1,342,139	\$1,342,139	\$1,342,139		\$1,342,139	FY '24
Total All Phases	\$2,198,200	\$2,198,200	\$2,198,200	\$3,099,900	\$3,099,900		\$3,099,900	
Permits Required								
401	no information	no information	no information	no information	no information		no information	
404	no information	no information	no information	no information	no information		no information	
DNR	no information	no information	no information	no information	no information		no information	
Rule 5	no information	no information	no information	no information	no information		no information	

LPA Comment: Resumed Environmental, permitting, and RW tasks based on INDOT Hydraulics approval. MPPA Category B archaeological submission was approved by INDOT Environmental. Began early coordination with IDNR for use of the in-lieu fee program for tree mitigation.

APC Comment: No comments.

Quarterly Progress Review of Local Highway Projects - December 2022

Project	September 2021	December 2021	March 2022	June 2022	September 2022	Percent Complete	December 2022	Percent Complete
Bridge # 65, Des # 1802905								Contract # B-41940
Consulting Firm: USI								
<i>Project Schedule</i>								
Stage 1 Design	3/21	3/21	3/21	3/21	3/21	100%	3/21	100%
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	4/22	4/22	4/22	12/22	12/22	75%	4/23	75%
R/W Clear	6/23	6/23	6/23	3/24	3/24	0%	6/24	0%
Stage 3 Design	6/23	12/23	6/23	2/24	2/24	35%	2/24	35%
Ready for Contract	9/23	5/24	9/23	4/24	4/24	0%	4/24	0%
Letting	11/23	7/24	7/24	7/24	7/24	0%	7/24	0%
<i>Project Funding</i>								
PE Updated Estimate	\$149,640	\$149,640	\$149,640	\$210,440	\$210,440		\$210,440	
Awarded Federal Funds PE	\$119,712	\$119,712	\$119,712	\$119,712	\$119,712		\$119,712	
TIP PE Amount (Fed \$)	---	---	---	---	---		---	
RW Updated Estimate	\$0	\$0	\$0	\$0	\$14,100		\$14,100	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	---	---	---	---	---		---	
CN Updated Estimate (w/ CE)	\$2,424,200	\$2,424,200	\$2,424,200	\$4,922,000	\$4,922,000		\$4,922,000	
Awarded Federal Funds CN	\$1,511,509	\$1,511,509	\$1,511,509	\$1,511,509	\$1,511,509		\$1,511,509	
TIP CN Amount (Fed \$)	\$1,511,509	\$1,511,509	\$1,511,509	\$1,511,509	\$1,511,509		\$1,511,509	FY '24
Total All Phases	\$2,573,840	\$2,573,840	\$2,573,840	\$5,132,440	\$5,146,540		\$5,146,540	
<i>Permits Required</i>								
401	no information	no information	no information	no information	no information		no information	
404	no information	no information	no information	no information	no information		no information	
DNR	no information	no information	no information	no information	no information		no information	
Rule 5	no information	no information	no information	no information	no information		no information	

LPA Comment: Resumed Environmental, permitting, and R/W tasks based on INDOT Hydraulics approval. MPPA Category B archaeological submission was approved by INDOT Environmental. Began early coordination with IDNR for use of the in-lieu fee program for tree mitigation. Delayed due to design revisions resulting from hydraulic review comments- Stage 3, environmental, and letting will remain on schedule.

APC Comment: No comments.

Project	September 2021	December 2021	March 2022	June 2022	September 2022	Percent Complete	December 2022	Percent Complete
Bridge # 527 over Wea Creek, Des # 1902754								Contract # B-42752
Consulting Firm: Beam, Longest and Neff								
<i>Project Schedule</i>								
Stage 1 Design	10/21	10/21	10/21	10/21	10/21	100%	10/21	100%
Stage 2 Design	6/22	6/22	6/22	10/22	10/22	70%	10/22	100%
Environ. Report Complete	9/22	9/22	9/22	10/22	10/22	40%	1/23	60%
R/W Clear	6/23	6/23	6/23	7/23	7/23	0%	7/23	0%
Stage 3 Design	7/23	7/23	7/23	7/23	7/23	0%	4/23	10%
Ready for Contract	10/23	10/23	10/23	9/23	9/23	0%	9/23	0%
Letting	12/23	12/23	12/23	12/23	12/23	0%	12/23	0%
<i>Project Funding</i>								
PE Updated Estimate	\$431,000	\$431,000	\$431,000	\$455,730	\$204,000		\$455,730	
Awarded Federal Funds PE	\$0	\$0	\$0	\$0	\$0		\$0	
TIP PE Amount (Fed \$)	---	---	---	---	---		---	
RW Updated Estimate	\$60,000	\$60,000	\$60,000	\$60,000	\$146,000		\$60,000	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	---	---	---	---	---		---	
CN Updated Estimate (w/ CE)	\$2,700,000	\$2,871,000	\$2,871,000	\$2,871,000	\$2,851,979		\$3,045,642	
Awarded Federal Funds CN	\$2,160,000	\$2,160,000	\$2,160,000	\$2,160,000	\$2,160,000		\$2,160,000	
TIP CN Amount (Fed \$)	\$2,700,000	\$2,700,000	\$2,700,000	\$2,700,000	\$2,700,000		\$2,700,000	FY '24
Total All Phases	\$3,191,000	\$3,362,000	\$3,362,000	\$3,386,730	\$3,201,979		\$3,561,372	
<i>Permits Required</i>								
401	no information	no information	no information	no information	no information		no information	
404	no information	no information	no information	no information	no information		no information	
DNR	no information	no information	no information	no information	no information		no information	
Rule 5	no information	no information	no information	no information	no information		no information	

LPA Comment: Environmental Report date was updated to 01/30/2023 in 3rd Qtr Report to reflect delays in geotechnical investigation. Section C has been updated to reflect Stage 2 Estimate. Stage 2 was submitted on 12/07/22, and CE is anticipated to be submitted by 01/15/23.

APC Comment: Will milestones for Stage 3 Design and right-of-way be met? *According to County Highway Engineer, the Letting Date may be in danger. County Highway will work with APC and INDOT on this.

Quarterly Progress Review of Local Highway Projects - December 2022

Project	September 2021	December 2021	March 2022	June 2022	September 2022	Percent Complete	December 2022	Percent Complete
Bridge # 80 over Flint Creek, Des # 2101724								Contract # B-44261
Consulting Firm: ---								
<i>Project Schedule</i>								
Stage 1 Design						0%		0%
Stage 2 Design						0%		0%
Environ. Report Complete						0%		0%
R/W Clear						0%		0%
Stage 3 Design						0%		0%
Ready for Contract						0%		0%
Letting						0%		0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>			\$234,600	\$234,600	\$990,500		\$990,500	
Awarded Federal Funds PE			\$187,680	\$187,680	\$187,680		\$187,680	
TIP PE Amount (Fed \$)			---	---	---		---	
<i>RW Updated Estimate</i>			\$120,000	\$120,000	\$120,000		\$120,000	
Awarded Federal Funds RW			\$96,000	\$96,000	\$96,000		\$96,000	
TIP RW Amount (Fed \$)			---	---	---		---	
<i>CN Updated Estimate (w/ CE)</i>			\$2,226,585	\$2,226,585	\$2,976,585		\$2,976,585	
Awarded Federal Funds CN			\$1,781,268	\$1,781,268	\$2,381,268		\$2,381,268	
TIP CN Amount (Fed \$)			\$907,000	\$907,000	\$907,000		\$907,000	FY '24
<i>Total All Phases</i>			\$2,581,185	\$2,581,185	\$4,087,085		\$4,087,085	
<i>Permits Required</i>								
401			no information	no information	no information		no information	
404			no information	no information	no information		no information	
DNR			no information	no information	no information		no information	
Rule 5			no information	no information	no information		no information	

LPA Comment: Contracts in place awaiting STIP for CE before submitting FMIS.

APC Comment: APC sent the amendment request to INDOT on November 14, we do not have an anticipated processing date.

Project	September 2021	December 2021	March 2022	June 2022	September 2022	Percent Complete	December 2022	Percent Complete
Bridge # 83 over Flint Creek, Des # 2101726								Contract # B-44261
Consulting Firm: ---								
<i>Project Schedule</i>								
Stage 1 Design						0%		0%
Stage 2 Design						0%		0%
Environ. Report Complete						0%		0%
R/W Clear						0%		0%
Stage 3 Design						0%		0%
Ready for Contract						0%		0%
Letting						0%		0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>			\$437,500	\$437,500	\$519,900		\$519,900	
Awarded Federal Funds PE			\$350,000	\$350,000	\$350,000		\$350,000	
TIP PE Amount (Fed \$)			---	---	---		---	
<i>RW Updated Estimate</i>			\$180,000	\$180,000	\$180,000		\$180,000	
Awarded Federal Funds RW			\$144,000	\$144,000	\$144,000		\$144,000	
TIP RW Amount (Fed \$)			---	---	---		---	
<i>CN Updated Estimate (w/ CE)</i>			\$4,152,329	\$4,152,329	\$4,152,329		\$4,152,329	
Awarded Federal Funds CN			\$3,321,863	\$3,321,863	\$3,321,863		\$3,321,863	
TIP CN Amount (Fed \$)			---	---	---		---	FY '24
<i>Total All Phases</i>			\$4,769,829	\$4,769,829	\$4,852,229		\$4,852,229	
<i>Permits Required</i>								
401			no information	no information	no information		no information	
404			no information	no information	no information		no information	
DNR			no information	no information	no information		no information	
Rule 5			no information	no information	no information		no information	

LPA Comment: Contracts in place awaiting STIP for CE before submitting FMIS.

APC Comment: APC sent the amendment request to INDOT on November 14, we do not have an anticipated processing date.

Quarterly Progress Review of Local Highway Projects - December 2022

Project	September 2021	December 2021	March 2022	June 2022	September 2022	Percent Complete	December 2022	Percent Complete
County Bridge Inspections, Des # 2101033								<i>Contract # PLC-38268</i>

Consulting Firm: VS Engineering, Inc.

Project Schedule								
Start Plan Development			-	-	-	0%	-	0%
State/LPA Contract			-	-	-	0%	-	0%
Notice to Proceed			-	-	-	0%	-	0%
Inspection Report Ph. 1			-	-	-	0%	-	0%
Inspection Report Ph. 1A			-	-	-	0%	-	0%
Inspection Report Ph. 2			-	-	-	0%	-	0%
Inspection Report Ph. 2A			-	-	-	0%	-	0%
Project Funding								
Inspection Report Ph. 1 (Total Cost)			-	-	\$401,651		\$401,651	
Awarded Federal Funds PE			-	-	\$321,321		\$321,321	
TIP PE Amount (Fed \$)			-	-	\$352,394		\$352,394	
Inspection Report Ph. 1A			-	-	\$58,813		\$58,813	
Awarded Federal Funds			-	-	\$47,050		\$47,050	
TIP PE Amount (Fed \$)			-	-	\$15,977		\$15,977	FY '23
Inspection Report Ph. 2			-	-	\$360,745		\$360,745	
Awarded Federal Funds			-	-	\$288,596		\$288,596	
TIP PE Amount (Fed \$)			-	-	\$318,638		\$318,638	FY '24
Inspection Report Ph. 2A			-	-	\$58,636		\$58,636	
Awarded Federal Funds			-	-	\$46,909		\$46,909	
TIP PE Amount (Fed \$)			-	-	---		---	FY '25

LPA Comment: Email sent to MPO.

APC Comment: No comments.

Lafayette

Park East Blvd. Extension, Des # 1700405

Contract # R-40125

Consulting Firm: American Structurepoint Inc.

Project Schedule								
Stage 1 Design	6/19	6/19	6/19	6/19	6/19	100%	6/19	100%
Stage 2 Design	---	---	---	---	---	0%	---	0%
Environ. Report Complete	6/20	6/20	6/20	6/20	6/20	100%	6/20	100%
R/W Clear	11/20	11/20	11/20	11/20	11/20	100%	11/20	100%
Stage 3 Design	8/20	8/20	8/20	8/20	8/20	100%	8/20	100%
Ready for Contract	1/21	1/21	1/21	1/21	1/21	100%	1/21	100%
Letting	1/21	1/21	1/21	1/21	1/21	100%	1/21	100%
Project Funding								
<i>PE Updated Estimate</i>	\$253,125	\$253,125	\$253,125	\$253,125	\$253,125		\$253,125	
Awarded Federal Funds PE	\$202,500	\$202,500	\$202,500	\$202,500	\$202,500		\$202,500	
TIP PE Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	FY '19
<i>RW Updated Estimate</i>	\$236,350	\$236,350	\$236,350	\$236,350	\$236,350		\$236,350	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	FY '20
<i>CN Updated Estimate (w/ CE)</i>	\$2,295,368	\$2,295,368	\$2,295,368	\$2,295,368	\$2,295,368		\$2,295,368	
Awarded Federal Funds CN	\$1,718,013	\$1,718,013	\$1,718,013	\$1,718,013	\$1,718,013		\$1,718,013	
TIP CN Amount (Fed \$)	\$1,725,755	\$1,725,755	\$1,725,755	\$1,725,755	\$1,725,755		\$1,725,755	FY '21
Total All Phases	\$2,784,843	\$2,784,843	\$2,784,843	\$2,784,843	\$2,784,843		\$2,784,843	
Permits Required								
Rule 5	9/20	9/20	9/20	9/20	9/20		9/20	

LPA Comment: PO's have been closed. This is the final quarterly report.

APC Comment: No comments.

Quarterly Progress Review of Local Highway Projects - December 2022

Project	September 2021	December 2021	March 2022	June 2022	September 2022	Percent Complete	December 2022	Percent Complete
South 9th Street, Des # 1900482								
Contract #								
Consulting Firm: Butler, Fairman and Seufert, Inc.								
<i>Project Schedule</i>								
Stage 1 Design	---	---	---	---	---	0%	---	0%
Stage 2 Design	---	---	---	---	---	0%	---	0%
Environ. Report Complete	7/22	7/22	7/22	7/22	1/24	35%	1/24	50%
R/W Clear	8/24	8/24	8/24	8/24	8/24	0%	8/24	0%
Stage 3 Design	2/25	2/25	2/25	2/25	2/25	0%	2/25	0%
Ready for Contract	4/25	4/25	4/25	4/25	4/25	0%	4/25	0%
Letting	---	---	---	8/25	8/25	0%	8/25	0%
<i>Project Funding</i>								
PE Updated Estimate	\$726,580	\$726,580	\$726,580	\$726,580	\$758,510		\$726,580	
Awarded Federal Funds PE	\$581,264	\$581,264	\$581,264	\$581,264	\$581,264		\$581,264	
TIP PE Amount (Fed \$)	\$480,000	\$480,000	\$480,000	\$480,000	\$480,000		\$480,000	FY '20
RW Updated Estimate	\$350,000	\$350,000	\$350,000	\$350,000	\$350,000		\$350,000	
Awarded Federal Funds RW	\$280,000	\$280,000	\$280,000	\$280,000	\$280,000		\$280,000	
TIP RW Amount (Fed \$)	\$350,000	\$350,000	\$350,000	\$350,000	\$350,000		\$350,000	FY '23
CN Updated Estimate (w/ CE)	\$5,936,000	\$5,936,000	\$5,936,000	\$5,936,000	\$5,936,000		\$5,936,000	
Awarded Federal Funds CN	\$4,025,672	\$4,025,672	\$4,312,546	\$4,312,546	\$4,312,546		\$4,312,546	
TIP CN Amount (Fed \$)	\$5,300,000	\$5,300,000	\$5,300,000	\$5,300,000	\$5,300,000		\$5,300,000	FY '26
Total All Phases	\$7,012,580	\$7,012,580	\$7,012,580	\$7,012,580	\$7,044,510		\$7,012,580	
<i>Permits Required</i>								
Rule 5	No Information	No Information	No Information	No Information	No Information		No Information	
LPA Comment: <i>Continuing work on environmental document. Will commence public outreach in 2023 spring or summer.</i>								
APC Comment: <i>Small change in costs.</i>								

West Lafayette

Project	September 2021	December 2021	March 2022	June 2022	September 2022	Percent Complete	December 2022	Percent Complete
Soldiers Home Road Phase 1, Des #1401291								
Contract # R-37911								
Consulting Firm: VS Engineering Inc.								
<i>Project Schedule</i>								
Stage 1 Design	not listed	1/23	1/23	not listed	not listed	---	not listed	---
Stage 2 Design	not listed	not listed	not listed	not listed	not listed	0%	not listed	0%
Environ. Report Complete	not listed	12/23	12/23	12/23	12/23	45%	12/23	55%
R/W Clear	8/25	5/26	5/26	5/26	5/26	0%	5/26	0%
Stage 3 Design	8/25	10/25	10/25	10/25	10/25	0%	10/25	0%
Ready for Contract	11/25	11/27	11/27	10/27	10/27	0%	10/27	0%
Letting	1/28	1/28	1/28	1/28	1/28	0%	1/28	0%
<i>Project Funding</i>								
PE Updated Estimate	\$1,196,172	\$1,196,172	\$1,196,172	\$1,196,172	\$1,196,172		\$1,196,172	
Awarded Federal Funds PE	\$846,200	\$846,200	\$846,200	\$846,200	\$846,200		\$846,200	
TIP PE Amount (Fed \$)	\$846,200	\$846,200	\$846,200	\$846,200	\$846,200		\$846,200	FY '22
RW Updated Estimate	\$1,015,683	\$1,015,683	\$1,015,683	\$1,015,683	\$1,015,683		\$1,015,683	
Awarded Federal Funds RW	\$812,546	\$812,546	\$812,546	\$812,546	\$812,546		\$812,546	
TIP RW Amount (Fed \$)	\$1,015,683	\$1,015,683	\$1,015,683	\$1,015,683	\$1,015,683		\$1,015,683	FY '25
CN Updated Estimate (w/ CE)	\$10,080,000	\$10,080,000	\$10,080,000	\$10,080,000	\$10,080,000		\$10,080,000	
Awarded Federal Funds CN	\$7,168,000	\$7,168,000	\$7,168,000	\$7,168,000	\$7,168,000		\$7,168,000	
TIP CN Amount (Fed \$)	\$7,168,000	\$7,168,000	\$7,168,000	\$7,168,000	\$7,168,000		\$7,168,000	FY '28
Total All Phases	\$12,291,855	\$12,291,855	\$12,291,855	\$12,291,855	\$12,291,855		\$12,291,855	
<i>Permits Required</i>								
401	No Information	No Information	No Information	No Information	No Information		No Information	
404	No Information	No Information	No Information	No Information	No Information		No Information	
DNR	No Information	No Information	No Information	No Information	No Information		No Information	
Rule 5	No Information	No Information	No Information	No Information	No Information		No Information	
LPA Comment: <i>1. Please refer to the comments for Section D: Project Schedule as there are several date changes that the INDOT PM must modify. (Environmental Report Complete: Change Estimated Finish Date to 2/15/2-24.) 2. In Section F: Post Letting someone has entered VS Engineering contact information as the Construction Inspection Consultant Firm Name. We are currently in the Design phase and there is no Construction Inspection consultant yet. VS Engineering is the Design consultant.</i>								
APC Comment: <i>No comments.</i>								

Quarterly Progress Review of Local Highway Projects - December 2022

Project	September 2021	December 2021	March 2022	June 2022	September 2022	Percent Complete	December 2022	Percent Complete
Westbound Special 52 ramp intersection with Soldiers Home Road (Phase 1), Des #2201253								
								Contract # R-37911
Consulting Firm: ---								
<i>Project Schedule</i>								
Stage 1 Design					not listed	---	not listed	---
Stage 2 Design					not listed	---	not listed	---
Environ. Report Complete					12/23	---	12/23	---
R/W Clear					5/26	---	5/26	---
Stage 3 Design					10/25	---	10/25	---
Ready for Contract					10/27	---	10/27	---
Letting					1/28	---	1/28	---
<i>Project Funding</i>								
<i>PE Updated Estimate</i>								
Awarded Federal Funds PE					\$0		\$0	
TIP PE Amount (Fed \$)					---		---	FY '22
<i>RW Updated Estimate</i>								
Awarded Federal Funds RW					\$0		\$0	
TIP RW Amount (Fed \$)					---		---	FY '25
<i>CN Updated Estimate (w/ CE)</i>								
Awarded Federal Funds CN					\$1,035,600		\$1,035,600	
TIP CN Amount (Fed \$)					\$828,480		\$828,480	FY '28
<i>Total All Phases</i>						\$1,035,600	\$1,035,600	
<i>Permits Required</i>								
401					No Information		No Information	
404					No Information		No Information	
DNR					No Information		No Information	
Rule 5					No Information		No Information	

LPA Comment (Note to INDOT): Please updated Des #2201253 (north roundabout) as follows: In the Design Consultant Information Section, please add VS Engineering, Inc., Michael Peterson, mpeterson@vsengineering.com, 765-742-0295 as the design consulting firm.

APC Comment: Report listed "percent complete" as 0 for most items in the project schedule. We will continue to monitor this project. Will reports be filed for Phase 2 of this project in the future?

Sagamore Parkway Trail, Des # 1401287 Contract # R-37915

Consulting Firm: VS Engineering Inc.

<i>Project Schedule</i>								
Stage 1 Design	5/21	5/21	5/21	5/21	5/21	100%	5/21	100%
Stage 2 Design	---	---	---	---	---	0%	---	0%
Environ. Report Complete	8/21	8/21	8/21	8/21	8/21	100%	8/21	100%
R/W Clear	---	---	---	---	---	0%	---	0%
Stage 3 Design	9/21	9/21	9/21	9/21	9/21	100%	9/21	100%
Ready for Contract	11/21	1/22	1/22	1/22	1/22	100%	1/22	100%
Letting	1/22	4/22	4/22	4/22	4/22	100%	4/22	100%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>								
Awarded Federal Funds PE	\$542,429	\$542,429	\$542,429	\$542,429	\$542,429		\$542,429	
TIP PE Amount (Fed \$)	\$433,943	\$433,943	\$433,943	\$433,943	\$433,943		\$433,943	FY '17
<i>RW Updated Estimate</i>								
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	
<i>CN Updated Estimate (w/ CE)</i>								
Awarded Federal Funds CN	\$4,161,749	\$4,402,978	\$5,414,529	\$5,414,529	\$5,414,529		\$5,414,529	
TIP CN Amount (Fed \$)	\$3,023,974	\$3,023,974	\$4,027,877	\$4,027,877	\$4,027,877		\$4,027,877	FY '22
<i>Total All Phases</i>						\$4,704,178	\$4,945,406	\$5,956,957
<i>Permits Required</i>								
401	no information	11/21	11/21	11/21	11/21		11/21	
404	no information	11/21	11/21	11/21	11/21		11/21	
Rule 5	no information	12/21	12/21	12/21	12/21		12/21	

LPA Comment: Email sent to MPO.

APC Comment: No comments.

Notes:

- "Ready for Contracts" date is 13 weeks before bids are opened.
- Information in this summary is from INDOT Quarterly Reports prepared by the city engineers, the County Highway Director consultants and FA3's.
- TBD = To Be Determined
- = No Information
- NOA = Notice of Authorization
- NTP = Notice to Proceed
- FMIS = Financial Management Information System