

Quarterly Progress Review of Local Highway Projects - March 2023

Project	September 2021	December 2021	March 2022	June 2022	September 2022	Percent Complete	December 2022	Percent Complete
---------	----------------	---------------	------------	-----------	----------------	------------------	---------------	------------------

Tippecanoe County

Lindberg Road, Des #1173627

Contract # R-35297

Consulting Firm: Strand Associates, Inc.

Project Schedule								
Stage 1 Design	4/14	4/14	4/14	4/14	4/14	100%	4/14	100%
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	5/14	5/14	5/14	5/14	5/14	100%	5/14	100%
R/W Clear	4/18	4/18	4/18	4/18	4/18	100%	4/18	100%
Stage 3 Design	10/17	10/17	10/17	10/17	10/17	100%	10/17	100%
Ready for Contract	11/20	11/20	11/20	11/20	11/20	100%	11/20	100%
Letting	1/21	1/21	1/21	1/21	1/21	100%	1/21	100%
Project Funding								
PE Updated Estimate	\$402,000	\$402,000	\$402,000	\$402,000	\$402,000		\$402,000	
Awarded Federal Funds PE	\$0	\$0	\$0	\$0	\$0		\$0	
TIP PE Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	
RW Updated Estimate	\$410,134	\$410,134	\$410,134	\$410,134	\$410,134		\$410,134	
Awarded Federal Funds RW	\$319,860	\$319,860	\$319,860	\$319,860	\$319,860		\$319,860	
TIP RW Amount (Fed \$)	\$319,860	\$319,860	\$319,860	\$319,860	\$319,860		\$319,860	FY '16 & '17
CN Updated Estimate (w/ CE)	\$4,971,397	\$4,725,247	\$4,529,051	\$4,619,932	\$4,619,932		\$4,619,932	
Awarded Federal Funds CN	\$2,850,050	\$2,850,050	\$2,885,073	\$2,885,073	\$2,885,073		\$2,885,073	
TIP CN Amount (Fed \$)	\$2,650,692	\$2,650,692	\$2,650,692	\$2,650,692	\$2,650,692		\$2,650,692	FY '21
Total All Phases	\$5,783,531	\$5,537,381	\$5,341,185	\$5,432,066	\$5,432,066		\$5,432,066	
Permits Required								
401	7/20	7/20	7/20	7/20	7/20		7/20	
404	6/20	6/20	6/20	6/20	6/20		6/20	
Rule 5	5/17	5/17	5/17	5/17	5/17		5/17	

LPA Comment: Final Construct Record submitted - awaiting INDOT review. Waiting on INDOT invoice to close out Purchase Orders.

APC Comment: No report received. Project closed out?

North Ninth Street Road Bridge, Des #2003019

Contract # B-43609

Consulting Firm: VS Engineering

Project Schedule								
Stage 1 Design	---	---	---	---	---	---	---	---
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	4/22	4/22	8/23	12/22	10/23	70%	3/24	70%
R/W Clear	5/22	5/22	12/23	12/23	1/25	0%	1/25	0%
Stage 3 Design	6/25	6/25	11/24	6/25	6/25	0%	3/25	0%
Ready for Contract	9/25	9/25	8/25	8/25	8/25	0%	8/25	0%
Letting	11/25	11/25	11/25	11/25	11/25	0%	11/25	0%
Project Funding								
PE Updated Estimate	\$611,650	\$611,650	\$611,650	\$611,650	\$611,650		\$611,650	
Awarded Federal Funds PE	\$489,320	\$489,320	\$489,320	\$489,320	\$489,320		\$489,320	
TIP PE Amount (Fed \$)	\$666,530	\$666,530	\$666,530	\$666,530	\$666,530		\$666,530	FY '22
RW Updated Estimate	\$0	\$0	\$0	\$0	\$0		\$0	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	
CN Updated Estimate (w/ CE)	\$7,498,420	\$7,498,420	\$7,498,420	\$7,498,420	\$7,498,420		\$7,498,420	
Awarded Federal Funds CN	\$5,998,736	\$5,998,736	\$5,998,736	\$5,998,736	\$5,998,736		\$5,998,736	
TIP CN Amount (Fed \$)	\$7,498,420	\$7,498,420	\$7,498,420	\$7,498,420	\$7,498,420		\$7,498,420	FY '26
Total All Phases	\$8,110,070	\$8,110,070	\$8,110,070	\$8,110,070	\$8,110,070		\$8,110,070	
Permits Required								
401	No Information	No Information	No Information	No Information	No Information		No Information	
404	No Information	No Information	No Information	No Information	No Information		No Information	
DNR	No Information	No Information	No Information	No Information	No Information		No Information	
Rule 5	No Information	No Information	No Information	No Information	No Information		No Information	

LPA Comment: Environmental dates are updated for the additional environmental and design activities due to the recently discovered archaeological site. Stage 3 date change properly reflects latest INDOT Letting Preparation Schedule.

APC Comment: No comments.

Quarterly Progress Review of Local Highway Projects - March 2023

Project	September 2021	December 2021	March 2022	June 2022	September 2022	Percent Complete	December 2022	Percent Complete
River Road at CR 500N, Des #1401279						<i>Contract # R-37908</i>		
Consulting Firm: VS Engineering, Inc.								
<i>Project Schedule</i>								
Stage 1 Design	---	---	---	---	---	---	---	---
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	3/17	3/17	3/17	3/17	3/17	100%	3/17	100%
R/W Clear	11/20	11/20	11/20	11/20	11/20	100%	11/20	100%
Stage 3 Design	8/20	8/20	8/20	8/20	8/20	100%	8/20	100%
Ready for Contract	11/20	11/20	11/20	11/20	11/20	100%	11/20	100%
Letting	1/21	1/21	1/21	1/21	1/21	100%	1/21	100%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$200,000	\$200,000	\$200,000	\$200,000	\$200,000		\$200,000	
Awarded Federal Funds PE	\$0	\$0	\$0	\$0	\$0		\$0	
TIP PE Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	---
<i>RW Updated Estimate</i>	\$396,180	\$396,180	\$396,180	\$396,180	\$396,180		\$396,180	
Awarded Federal Funds RW	\$382,201	\$382,201	\$382,201	\$382,201	\$382,201		\$382,201	
TIP RW Amount (Fed \$)	\$382,201	\$382,201	\$382,201	\$382,201	\$382,201		\$382,201	FY '17/'18
<i>CN Updated Estimate (w/ CE)</i>	\$4,309,835	\$6,989,835	\$4,289,835	\$4,345,913	\$4,345,913		\$4,511,244	
Awarded Federal Funds CN	\$3,006,204	\$3,006,204	\$3,006,204	\$3,006,204	\$3,006,204		\$3,006,204	
TIP CN Amount (Fed \$)	\$2,311,767	\$2,311,767	\$2,311,767	\$2,311,767	\$2,311,767		\$2,311,767	FY '21
Total All Phases	\$4,906,015	\$7,586,015	\$4,886,015	\$4,942,093	\$4,942,093		\$5,107,424	
<i>Permits Required</i>								
401	7/20	7/20	7/20	7/20	7/20		7/20	
404	6/20	6/20	6/20	6/20	6/20		6/20	
Rule 5	8/20	8/20	8/20	8/20	8/20		8/20	

LPA Comment: Email sent to MPO.

APC Comment: Small cost increase. Are POs closed out?

Morehouse Road (Phase 1)- Sagamore to CR 350 N, Des #2101125 *Contract # R-43720*

Consulting Firm: --

<i>Project Schedule</i>								
Stage 1 Design	---	---	---	---	---	0%	---	0%
Stage 2 Design	---	---	---	---	---	0%	---	0%
Environ. Report Complete	7/22	7/22	7/22	7/22	7/22	100%	7/22	100%
R/W Clear	8/23	8/23	6/23	6/23	11/22	50%	3/23	50%
Stage 3 Design	6/23	6/23	3/23	6/23	6/23	85%	6/23	85%
Ready for Contract	9/23	9/23	8/23	8/23	8/23	0%	8/23	0%
Letting	11/23	11/23	11/23	11/23	11/23	0%	11/23	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$0	\$0	\$0	\$0	\$0		\$0	
Awarded Federal Funds PE	\$0	\$0	\$0	\$0	\$0		\$0	
TIP PE Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	FY '17-'19
<i>RW Updated Estimate</i>	\$0	\$0	\$0	\$0	\$0		\$0	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	FY '22 & '23
<i>CN Updated Estimate (w/ CE)</i>	\$2,572,900	\$2,572,900	\$2,890,000	\$2,674,961	\$2,944,600		\$3,333,750	
Awarded Federal Funds CN	\$2,760,464	\$2,273,100	\$2,273,100	\$2,273,100	\$2,273,100		\$2,273,100	
TIP CN Amount (Fed \$)	\$3,450,580	\$5,429,383	\$5,429,383	\$5,429,383	\$5,429,383		\$5,429,383	FY '24
Total All Phases	\$2,572,900	\$2,572,900	\$2,890,000	\$2,674,961	\$2,944,600		\$3,333,750	
<i>Permits Required</i>								
401	no information	no information	no information	no information	no information		no information	
404	no information	no information	no information	no information	no information		no information	
Rule 5	no information	no information	no information	no information	no information		no information	
DNR	no information	no information	no information	no information	no information		no information	

LPA Comment: Email sent to MPO.

APC Comment: Changes in costs. County Highway Engineer mentioned to APC that Phase 1 of this project has no R/W, it is all in Phase 2.

Quarterly Progress Review of Local Highway Projects - March 2023

Project	September 2021	December 2021	March 2022	June 2022	September 2022	Percent Complete	December 2022	Percent Complete
Morehouse Road (Phase 2)- Sagamore to Mason Dixon, Des #1401280								
								Contract # R-37909
Consulting Firm: DLZ Indiana, LLC								
<i>Project Schedule</i>								
Stage 1 Design	6/18	6/18	6/18	6/18	6/18	100%	6/18	100%
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	7/21	7/21	7/21	7/21	7/21	100%	7/21	100%
R/W Clear	6/23	6/23	6/24	3/23	3/23	50%	1/24	50%
Stage 3 Design	6/23	6/23	3/24	6/24	6/24	50%	6/24	50%
Ready for Contract	9/23	9/23	8/24	8/24	8/24	0%	8/24	0%
Letting	11/23	11/23	11/24	11/24	11/24	0%	11/24	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$1,005,090	\$1,005,090	\$1,005,090	\$1,005,090	\$1,005,090		\$1,005,090	
Awarded Federal Funds PE	\$576,983	\$576,983	\$576,983	\$576,983	\$576,983		\$576,983	
TIP PE Amount (Fed \$)	\$576,983	\$576,983	\$576,983	\$576,983	\$576,983		\$576,983	FY '17-'19
<i>RW Updated Estimate</i>	\$1,181,420	\$1,181,420	\$1,181,420	\$1,181,420	\$1,181,420		\$1,181,420	
Awarded Federal Funds RW	\$945,136	\$945,136	\$945,136	\$945,136	\$945,136		\$1,227,112	
TIP RW Amount (Fed \$)	\$679,347	\$1,181,420	\$1,181,420	\$1,181,420	\$1,544,111		\$1,544,111	FY '22 & '23
<i>CN Updated Estimate (w/ CE)</i>	\$6,617,300	\$6,617,300	\$9,128,250	\$7,903,499	\$8,584,070		\$8,584,070	
Awarded Federal Funds CN	\$4,343,506	\$4,343,506	\$5,099,350	\$5,099,350	\$5,099,350		\$5,099,350	
TIP CN Amount (Fed \$)	\$4,159,304	\$3,450,580	\$3,450,580	\$3,450,580	\$6,867,256		\$6,867,256	FY '25
Total All Phases	\$8,803,810	\$8,803,810	\$11,314,760	\$10,090,009	\$10,770,580		\$10,770,580	
<i>Permits Required</i>								
401	no information	no information	no information	no information	no information		no information	
404	no information	no information	no information	no information	no information		no information	
Rule 5	no information	no information	no information	no information	no information		no information	
DNR	no information	no information	no information	no information	no information		no information	

LPA Comment: Email sent to MPO.

APC Comment: Changes in costs. APC staff will continue to monitor project costs as phasing and other details are finalized for this project.

Yeager Road Reconstruction, Des #1401281

Contract # R-37907

Consulting Firm: CrossRoads Engineers, PC

<i>Project Schedule</i>								
Stage 1 Design	4/17	4/17	4/17	4/17	4/17	100%	4/17	100%
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	3/20	3/20	3/20	3/20	3/20	100%	3/20	100%
R/W Clear	5/22	5/22	5/22	7/22	7/22	100%	7/22	100%
Stage 3 Design	5/22	5/22	5/22	8/22	8/22	100%	8/22	100%
Ready for Contract	8/22	8/22	8/22	10/22	10/22	0%	10/22	100%
Letting	10/22	10/22	10/22	1/23	1/23	0%	3/23	100%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>	\$693,350	\$693,350	\$693,350	\$693,350	\$693,350		\$693,350	
Awarded Federal Funds PE	\$390,288	\$390,288	\$390,288	\$390,288	\$390,288		\$390,288	
TIP PE Amount (Fed \$)	\$390,288	\$390,288	\$390,288	\$390,288	\$390,288		\$390,288	FY '17
<i>RW Updated Estimate</i>	\$500,000	\$500,000	\$500,000	\$519,055	\$519,055		\$519,055	
Awarded Federal Funds RW	\$453,156	\$453,156	\$453,156	\$453,156	\$453,156		\$453,156	
TIP RW Amount (Fed \$)	\$644,051	\$644,051	\$644,051	\$644,051	\$644,051		\$644,051	FY '20
<i>CN Updated Estimate (w/ CE)</i>	\$7,345,000	\$7,345,000	\$7,394,469	\$7,394,469	\$7,345,000		\$9,140,390	
Awarded Federal Funds CN	\$5,132,317	\$5,132,317	\$5,132,317	\$5,876,000	\$5,644,823		\$5,638,190	
TIP CN Amount (Fed \$)	\$3,573,668	\$3,573,668	\$3,573,668	\$3,573,668	\$3,573,668		\$6,415,396	FY '23
Total All Phases	\$8,538,350	\$8,538,350	\$8,587,819	\$8,606,874	\$8,557,405		\$10,352,795	
<i>Permits Required</i>								
401	10/21	10/21	10/21	10/21	10/21		10/21	
404	10/21	10/21	10/21	10/21	10/21		10/21	
DNR	no information	no information	2/22	2/22	2/22		2/22	
Rule 5	no information	12/21	12/21	12/21	12/21		12/21	

LPA Comment: Email sent to MPO.

APC Comment: Project was let for construction

Quarterly Progress Review of Local Highway Projects - March 2023

Project	September 2021	December 2021	March 2022	June 2022	September 2022	Percent Complete	December 2022	Percent Complete
---------	-------------------	------------------	---------------	--------------	-------------------	---------------------	------------------	---------------------

McCutcheon Pedestrian Safety, Des #1601028 Contract # R-39582

Consulting Firm: Butler, Fairman and Seufert, Inc.

Project Schedule								
Stage 1 Design	---	---	---	---	---	---	---	---
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	6/20	6/20	6/20	6/20	6/20	100%	6/20	100%
R/W Clear	6/22	6/22	6/22	9/22	9/22	100%	9/22	100%
Stage 3 Design	6/22	6/22	6/22	8/22	8/22	100%	8/22	100%
Ready for Contract	9/22	9/22	9/22	9/22	9/22	0%	9/22	100%
Letting	11/22	11/22	11/22	12/22	12/22	0%	12/22	100%

Project Funding								
<i>PE Updated Estimate</i>	\$316,870	\$316,870	\$316,870	\$316,870	\$316,870		\$316,870	
Awarded Federal Funds PE	\$285,183	\$285,183	\$285,183	\$285,183	\$285,183		\$285,183	
TIP PE Amount (Fed \$)	\$295,183	\$295,183	\$295,183	\$295,183	\$295,183		\$295,183	FY '18 & '19
<i>RW Updated Estimate</i>	\$300,000	\$300,000	\$250,000	\$210,149	\$234,238		\$234,238	
Awarded Federal Funds RW	\$263,732	\$263,732	\$263,732	\$263,732	\$263,732		\$263,732	
TIP RW Amount (Fed \$)	\$263,732	\$263,732	\$263,732	\$263,732	\$263,732		\$263,732	FY '20
<i>CN Updated Estimate (w/ CE)</i>	\$1,114,100	\$1,114,100	\$1,599,640	\$1,379,465	\$1,423,930		\$1,423,930	
Awarded Federal Funds CN	\$1,043,715	\$1,043,715	\$1,043,715	\$1,043,715	\$1,254,892		\$1,254,892	
TIP CN Amount (Fed \$)	\$874,291	\$874,291	\$874,291	\$874,291	\$874,291		\$874,291	FY '23
Total All Phases	\$1,730,970	\$1,730,970	\$2,166,510	\$1,906,484	\$1,975,038		\$1,975,038	

Permits Required								
Rule 5	---	---	---	---	---		11/21	

LPA Comment: Email sent to MPO.

APC Comment: When will construction start?

Bridge # 64, Des # 1802907 Contract # B-41940

Consulting Firm: USI

Project Schedule								
Stage 1 Design	3/21	3/21	3/21	3/21	3/21	100%	3/21	100%
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	4/22	4/22	12/22	12/22	4/23	75%	7/23	85%
R/W Clear	6/23	6/23	3/24	3/24	6/24	0%	6/24	0%
Stage 3 Design	12/23	6/23	2/24	2/24	2/24	35%	2/24	35%
Ready for Contract	5/24	9/23	4/24	4/24	4/24	0%	4/24	0%
Letting	7/24	7/24	7/24	7/24	7/24	0%	7/24	0%

Project Funding								
<i>PE Updated Estimate</i>	\$102,600	\$102,600	\$137,400	\$137,400	\$137,400		\$137,400	
Awarded Federal Funds PE	\$47,360	\$47,360	\$47,360	\$47,360	\$47,360		\$47,360	
TIP PE Amount (Fed \$)	---	---	---	---	---		---	
<i>RW Updated Estimate</i>	\$0	\$0	\$0	\$0	\$0		\$0	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	---	---	---	---	---		---	
<i>CN Updated Estimate (w/ CE)</i>	\$2,095,600	\$2,095,600	\$2,962,500	\$2,962,500	\$2,962,500		\$2,962,500	
Awarded Federal Funds CN	\$1,342,139	\$1,342,139	\$1,342,139	\$1,342,139	\$1,342,139		\$1,342,139	
TIP CN Amount (Fed \$)	\$1,342,139	\$1,342,139	\$1,342,139	\$1,342,139	\$1,342,139		\$1,342,139	FY '24
Total All Phases	\$2,198,200	\$2,198,200	\$3,099,900	\$3,099,900	\$3,099,900		\$3,099,900	

Permits Required								
401	no information	no information	no information	no information	no information		no information	
404	no information	no information	no information	no information	no information		no information	
DNR	no information	no information	no information	no information	no information		no information	
Rule 5	no information	no information	no information	no information	no information		no information	

LPA Comment: Environmental delayed due to changes in hydrology and bridge structure geometrics on paired bridge 65 Des 1802905.

APC Comment: No comments.

Quarterly Progress Review of Local Highway Projects - March 2023

Project	September 2021	December 2021	March 2022	June 2022	September 2022	Percent Complete	December 2022	Percent Complete
Bridge # 65, Des # 1802905						<i>Contract # B-41940</i>		
Consulting Firm: USI								
<i>Project Schedule</i>								
Stage 1 Design	3/21	3/21	3/21	3/21	3/21	100%	3/21	100%
Stage 2 Design	---	---	---	---	---	---	---	---
Environ. Report Complete	4/22	4/22	12/22	12/22	4/23	75%	7/23	75%
R/W Clear	6/23	6/23	3/24	3/24	6/24	0%	6/24	0%
Stage 3 Design	12/23	6/23	2/24	2/24	2/24	35%	2/24	35%
Ready for Contract	5/24	9/23	4/24	4/24	4/24	0%	4/24	0%
Letting	7/24	7/24	7/24	7/24	7/24	0%	7/24	0%
<i>Project Funding</i>								
PE Updated Estimate	\$149,640	\$149,640	\$210,440	\$210,440	\$210,440		\$210,440	
Awarded Federal Funds PE	\$119,712	\$119,712	\$119,712	\$119,712	\$119,712		\$119,712	
TIP PE Amount (Fed \$)	---	---	---	---	---		---	
RW Updated Estimate	\$0	\$0	\$0	\$14,100	\$14,100		\$14,100	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	---	---	---	---	---		---	
CN Updated Estimate (w/ CE)	\$2,424,200	\$2,424,200	\$4,922,000	\$4,922,000	\$4,922,000		\$4,922,000	
Awarded Federal Funds CN	\$1,511,509	\$1,511,509	\$1,511,509	\$1,511,509	\$1,511,509		\$1,511,509	
TIP CN Amount (Fed \$)	\$1,511,509	\$1,511,509	\$1,511,509	\$1,511,509	\$1,511,509		\$1,511,509	FY '24
Total All Phases	\$2,573,840	\$2,573,840	\$5,132,440	\$5,146,540	\$5,146,540		\$5,146,540	
<i>Permits Required</i>								
401	no information	no information	no information	no information	no information		no information	
404	no information	no information	no information	no information	no information		no information	
DNR	no information	no information	no information	no information	no information		no information	
Rule 5	no information	no information	no information	no information	no information		no information	

LPA Comment: *Delayed due to changes in hydrology and bridge structure geometrics.*

APC Comment: *No comments.*

Bridge # 527 over Wea Creek, Des # 1902754 *Contract # B-42752*

Project	September 2021	December 2021	March 2022	June 2022	September 2022	Percent Complete	December 2022	Percent Complete
Consulting Firm: Beam, Longest and Neff								
<i>Project Schedule</i>								
Stage 1 Design	10/21	10/21	10/21	10/21	10/21	100%	10/21	100%
Stage 2 Design	6/22	6/22	10/22	10/22	10/22	100%	10/22	100%
Environ. Report Complete	9/22	9/22	10/22	10/22	1/23	60%	1/23	90%
R/W Clear	6/23	6/23	7/23	7/23	7/23	0%	12/23	0%
Stage 3 Design	7/23	7/23	7/23	7/23	4/23	10%	3/24	15%
Ready for Contract	10/23	10/23	9/23	9/23	9/23	0%	8/24	0%
Letting	12/23	12/23	12/23	12/23	12/23	0%	11/24	0%
<i>Project Funding</i>								
PE Updated Estimate	\$431,000	\$431,000	\$455,730	\$204,000	\$455,730		\$455,730	
Awarded Federal Funds PE	\$0	\$0	\$0	\$0	\$0		\$0	
TIP PE Amount (Fed \$)	---	---	---	---	---		---	
RW Updated Estimate	\$60,000	\$60,000	\$60,000	\$146,000	\$60,000		\$60,000	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	---	---	---	---	---		---	
CN Updated Estimate (w/ CE)	\$2,871,000	\$2,871,000	\$2,871,000	\$2,851,979	\$3,045,642		\$3,045,642	
Awarded Federal Funds CN	\$2,160,000	\$2,160,000	\$2,160,000	\$2,160,000	\$2,160,000		\$2,160,000	
TIP CN Amount (Fed \$)	\$2,700,000	\$2,700,000	\$2,700,000	\$2,700,000	\$2,700,000		\$2,700,000	FY '24
Total All Phases	\$3,362,000	\$3,362,000	\$3,386,730	\$3,201,979	\$3,561,372		\$3,561,372	
<i>Permits Required</i>								
401	no information	no information	no information	no information	no information		no information	
404	no information	no information	no information	no information	no information		no information	
DNR	no information	no information	no information	no information	no information		no information	
Rule 5	no information	no information	no information	no information	no information		no information	

LPA Comment: *Letting date moved back to FY 25. RW, Stage 3 design, and ready for contract dates adjusted to reflect new letting date.*

APC Comment: *Will milestones for Stage 3 Design and right-of-way be met? *According to County Highway Engineer, the Letting Date may be in danger. County Highway will work with APC and INDOT on this.*

Quarterly Progress Review of Local Highway Projects - March 2023

Project	September 2021	December 2021	March 2022	June 2022	September 2022	Percent Complete	December 2022	Percent Complete
Bridge # 80 over Flint Creek, Des # 2101724								Contract # B-44261
Consulting Firm: ---								
<i>Project Schedule</i>								
Stage 1 Design	---	---	---	---	---	0%	---	0%
Stage 2 Design	---	---	---	---	---	0%	---	0%
Environ. Report Complete	---	---	---	---	---	0%	---	0%
R/W Clear	---	---	---	---	---	0%	---	0%
Stage 3 Design	---	---	---	---	---	0%	---	0%
Ready for Contract	---	---	---	---	---	0%	---	0%
Letting	---	---	---	---	---	0%	---	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>		\$234,600	\$234,600	\$990,500	\$990,500		\$990,500	
Awarded Federal Funds PE		\$187,680	\$187,680	\$187,680	\$187,680		\$187,680	
TIP PE Amount (Fed \$)		---	---	---	---		---	
<i>RW Updated Estimate</i>		\$120,000	\$120,000	\$120,000	\$120,000		\$120,000	
Awarded Federal Funds RW		\$96,000	\$96,000	\$96,000	\$96,000		\$96,000	
TIP RW Amount (Fed \$)		---	---	---	---		---	
<i>CN Updated Estimate (w/ CE)</i>		\$2,226,585	\$2,226,585	\$2,976,585	\$2,976,585		\$2,976,585	
Awarded Federal Funds CN		\$1,781,268	\$1,781,268	\$2,381,268	\$2,381,268		\$2,381,268	
TIP CN Amount (Fed \$)		\$907,000	\$907,000	\$907,000	\$907,000		\$907,000	FY '24
<i>Total All Phases</i>		\$2,581,185	\$2,581,185	\$4,087,085	\$4,087,085		\$4,087,085	
<i>Permits Required</i>								
401	no information	no information	no information	no information	no information		no information	
404	no information	no information	no information	no information	no information		no information	
DNR	no information	no information	no information	no information	no information		no information	
Rule 5	no information	no information	no information	no information	no information		no information	

LPA Comment: Still awaiting STIP for PE before submitting FMIS.

APC Comment: STIP amendment was approved after this report was filed.

Bridge # 83 over Flint Creek, Des # 2101726								Contract # B-44261
--	--	--	--	--	--	--	--	--------------------

Consulting Firm: ---								
<i>Project Schedule</i>								
Stage 1 Design	---	---	---	---	---	0%	---	0%
Stage 2 Design	---	---	---	---	---	0%	---	0%
Environ. Report Complete	---	---	---	---	---	0%	---	0%
R/W Clear	---	---	---	---	---	0%	---	0%
Stage 3 Design	---	---	---	---	---	0%	---	0%
Ready for Contract	---	---	---	---	---	0%	---	0%
Letting	---	---	---	---	---	0%	---	0%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>		\$437,500	\$437,500	\$519,900	\$519,900		\$519,900	
Awarded Federal Funds PE		\$350,000	\$350,000	\$350,000	\$350,000		\$350,000	
TIP PE Amount (Fed \$)		---	---	---	---		---	
<i>RW Updated Estimate</i>		\$180,000	\$180,000	\$180,000	\$180,000		\$180,000	
Awarded Federal Funds RW		\$144,000	\$144,000	\$144,000	\$144,000		\$144,000	
TIP RW Amount (Fed \$)		---	---	---	---		---	
<i>CN Updated Estimate (w/ CE)</i>		\$4,152,329	\$4,152,329	\$4,152,329	\$4,152,329		\$4,152,329	
Awarded Federal Funds CN		\$3,321,863	\$3,321,863	\$3,321,863	\$3,321,863		\$3,321,863	
TIP CN Amount (Fed \$)		---	---	---	---		---	FY '24
<i>Total All Phases</i>		\$4,769,829	\$4,769,829	\$4,852,229	\$4,852,229		\$4,852,229	
<i>Permits Required</i>								
401	no information	no information	no information	no information	no information		no information	
404	no information	no information	no information	no information	no information		no information	
DNR	no information	no information	no information	no information	no information		no information	
Rule 5	no information	no information	no information	no information	no information		no information	

LPA Comment: Still awaiting STIP for PE before submitting FMIS.

APC Comment: STIP amendment was approved after this report was filed.

Quarterly Progress Review of Local Highway Projects - March 2023

Project	September 2021	December 2021	March 2022	June 2022	September 2022	Percent Complete	December 2022	Percent Complete
---------	----------------	---------------	------------	-----------	----------------	------------------	---------------	------------------

County Bridge Inspections, Des # 2101033 Contract # PLC-38268

Consulting Firm: VS Engineering, Inc.

Project Schedule								
Start Plan Development	-	-	-	-	-	0%	-	0%
State/LPA Contract	-	-	-	-	-	0%	-	0%
Notice to Proceed	-	-	-	-	-	0%	-	0%
Inspection Report Ph. 1	-	-	-	-	-	0%	-	0%
Inspection Report Ph. 1A	-	-	-	-	-	0%	-	0%
Inspection Report Ph. 2	-	-	-	-	-	0%	-	0%
Inspection Report Ph. 2A	-	-	-	-	-	0%	-	0%
Project Funding								
Inspection Report Ph. 1 (Total Cost)	-	-	-	\$401,651	\$401,651		\$401,651	
Awarded Federal Funds PE	-	-	-	\$321,321	\$321,321		\$321,321	
TIP PE Amount (Fed \$)	-	-	-	\$352,394	\$352,394		\$352,394	
Inspection Report Ph. 1A	-	-	-	\$58,813	\$58,813		\$58,813	
Awarded Federal Funds	-	-	-	\$47,050	\$47,050		\$47,050	
TIP PE Amount (Fed \$)	-	-	-	\$15,977	\$15,977		\$15,977	FY '23
Inspection Report Ph. 2	-	-	-	\$360,745	\$360,745		\$360,745	
Awarded Federal Funds	-	-	-	\$288,596	\$288,596		\$288,596	
TIP PE Amount (Fed \$)	-	-	-	\$318,638	\$318,638		\$318,638	FY '24
Inspection Report Ph. 2A	-	-	-	\$58,636	\$58,636		\$58,636	
Awarded Federal Funds	-	-	-	\$46,909	\$46,909		\$46,909	
TIP PE Amount (Fed \$)	-	-	-	-	-		-	FY '25

LPA Comment: Email sent to MPO.

APC Comment: No comments.

Lafayette

Park East Blvd. Extension, Des # 1700405

Contract # R-40125

Consulting Firm: American Structurepoint Inc.

Project Schedule								
Stage 1 Design	6/19	6/19	6/19	6/19	6/19	100%	6/19	100%
Stage 2 Design	---	---	---	---	---	0%	---	0%
Environ. Report Complete	6/20	6/20	6/20	6/20	6/20	100%	6/20	100%
R/W Clear	11/20	11/20	11/20	11/20	11/20	100%	11/20	100%
Stage 3 Design	8/20	8/20	8/20	8/20	8/20	100%	8/20	100%
Ready for Contract	1/21	1/21	1/21	1/21	1/21	100%	1/21	100%
Letting	1/21	1/21	1/21	1/21	1/21	100%	1/21	100%
Project Funding								
PE Updated Estimate	\$253,125	\$253,125	\$253,125	\$253,125	\$253,125		\$253,125	
Awarded Federal Funds PE	\$202,500	\$202,500	\$202,500	\$202,500	\$202,500		\$202,500	
TIP PE Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	FY '19
RW Updated Estimate	\$236,350	\$236,350	\$236,350	\$236,350	\$236,350		\$236,350	
Awarded Federal Funds RW	\$0	\$0	\$0	\$0	\$0		\$0	
TIP RW Amount (Fed \$)	\$0	\$0	\$0	\$0	\$0		\$0	FY '20
CN Updated Estimate (w/ CE)	\$2,295,368	\$2,295,368	\$2,295,368	\$2,295,368	\$2,295,368		\$2,295,368	
Awarded Federal Funds CN	\$1,718,013	\$1,718,013	\$1,718,013	\$1,718,013	\$1,718,013		\$1,718,013	
TIP CN Amount (Fed \$)	\$1,725,755	\$1,725,755	\$1,725,755	\$1,725,755	\$1,725,755		\$1,725,755	FY '21
Total All Phases	\$2,784,843	\$2,784,843	\$2,784,843	\$2,784,843	\$2,784,843		\$2,784,843	
Permits Required								
Rule 5	9/20	9/20	9/20	9/20	9/20		9/20	

LPA Comment: PO's have been closed. This is the final quarterly report.

APC Comment: No report received, project has been closed out. *Note: LPA comments from previous reporting cycle.

Quarterly Progress Review of Local Highway Projects - March 2023

Project	September 2021	December 2021	March 2022	June 2022	September 2022	Percent Complete	December 2022	Percent Complete
South 9th Street, Des # 1900482								
Contract #								
Consulting Firm: Butler, Fairman and Seufert, Inc.								
<i>Project Schedule</i>								
Stage 1 Design	---	---	---	---	---	0%	---	0%
Stage 2 Design	---	---	---	---	---	0%	---	0%
Environ. Report Complete	7/22	7/22	7/22	1/24	1/24	50%	1/24	55%
R/W Clear	8/24	8/24	8/24	8/24	8/24	0%	8/24	0%
Stage 3 Design	2/25	2/25	2/25	2/25	2/25	0%	2/25	0%
Ready for Contract	4/25	4/25	4/25	4/25	4/25	0%	4/25	0%
Letting	---	---	8/25	8/25	8/25	0%	8/25	0%
<i>Project Funding</i>								
PE Updated Estimate	\$726,580	\$726,580	\$726,580	\$758,510	\$726,580		\$758,510	
Awarded Federal Funds PE	\$581,264	\$581,264	\$581,264	\$581,264	\$581,264		\$581,264	
TIP PE Amount (Fed \$)	\$480,000	\$480,000	\$480,000	\$480,000	\$480,000		\$480,000	FY '20
RW Updated Estimate	\$350,000	\$350,000	\$350,000	\$350,000	\$350,000		\$350,000	
Awarded Federal Funds RW	\$280,000	\$280,000	\$280,000	\$280,000	\$280,000		\$280,000	
TIP RW Amount (Fed \$)	\$350,000	\$350,000	\$350,000	\$350,000	\$350,000		\$350,000	FY '23
CN Updated Estimate (w/ CE)	\$5,936,000	\$5,936,000	\$5,936,000	\$5,936,000	\$5,936,000		\$5,936,000	
Awarded Federal Funds CN	\$4,025,672	\$4,312,546	\$4,312,546	\$4,312,546	\$4,312,546		\$4,312,546	
TIP CN Amount (Fed \$)	\$5,300,000	\$5,300,000	\$5,300,000	\$5,300,000	\$5,300,000		\$5,300,000	FY '26
Total All Phases	\$7,012,580	\$7,012,580	\$7,012,580	\$7,044,510	\$7,012,580		\$7,044,510	

Permits Required

Rule 5	No Information	No Information	No Information	No Information	No Information	No Information	No Information
--------	----------------	----------------	----------------	----------------	----------------	----------------	----------------

LPA Comment: Continuing work on environmental document. First Public Information Meeting tentatively scheduled for 5/15 at 5:30 pm. Location TBD.

APC Comment: Costs reverted back to previous estimates.

West Lafayette

Soldiers Home Road Phase 1, Des #1401291 Contract # R-37911

Project	September 2021	December 2021	March 2022	June 2022	September 2022	Percent Complete	December 2022	Percent Complete
Consulting Firm: VS Engineering Inc.								
<i>Project Schedule</i>								
Stage 1 Design	1/23	1/23	not listed	not listed	not listed	---	not listed	---
Stage 2 Design	not listed	not listed	not listed	not listed	not listed	0%	not listed	0%
Environ. Report Complete	12/23	12/23	12/23	12/23	12/23	55%	12/23	65%
R/W Clear	5/26	5/26	5/26	5/26	5/26	0%	5/26	0%
Stage 3 Design	10/25	10/25	10/25	10/25	10/25	0%	10/25	0%
Ready for Contract	11/27	11/27	10/27	10/27	10/27	0%	10/27	0%
Letting	1/28	1/28	1/28	1/28	1/28	0%	1/28	0%
<i>Project Funding</i>								
PE Updated Estimate	\$1,196,172	\$1,196,172	\$1,196,172	\$1,196,172	\$1,196,172		\$1,196,172	
Awarded Federal Funds PE	\$846,200	\$846,200	\$846,200	\$846,200	\$846,200		\$846,200	
TIP PE Amount (Fed \$)	\$846,200	\$846,200	\$846,200	\$846,200	\$846,200		\$846,200	FY '22
RW Updated Estimate	\$1,015,683	\$1,015,683	\$1,015,683	\$1,015,683	\$1,015,683		\$1,015,683	
Awarded Federal Funds RW	\$812,546	\$812,546	\$812,546	\$812,546	\$812,546		\$812,546	
TIP RW Amount (Fed \$)	\$1,015,683	\$1,015,683	\$1,015,683	\$1,015,683	\$1,015,683		\$1,015,683	FY '25
CN Updated Estimate (w/ CE)	\$10,080,000	\$10,080,000	\$10,080,000	\$10,080,000	\$10,080,000		\$10,080,000	
Awarded Federal Funds CN	\$7,168,000	\$7,168,000	\$7,168,000	\$7,168,000	\$7,168,000		\$7,168,000	
TIP CN Amount (Fed \$)	\$7,168,000	\$7,168,000	\$7,168,000	\$7,168,000	\$7,168,000		\$7,168,000	FY '28
Total All Phases	\$12,291,855	\$12,291,855	\$12,291,855	\$12,291,855	\$12,291,855		\$12,291,855	
<i>Permits Required</i>								
401	No Information	No Information	No Information	No Information	No Information		No Information	
404	No Information	No Information	No Information	No Information	No Information		No Information	
DNR	No Information	No Information	No Information	No Information	No Information		No Information	
Rule 5	No Information	No Information	No Information	No Information	No Information		No Information	

LPA Comment: Email sent to MPO.

APC Comment: Has a new ERC been assigned to this project?

Quarterly Progress Review of Local Highway Projects - March 2023

Project	September 2021	December 2021	March 2022	June 2022	September 2022	Percent Complete	December 2022	Percent Complete
Westbound Special 52 ramp intersection with Soldiers Home Road (Phase 1), Des #2201253								Contract # R-37911
Consulting Firm: ---								
<i>Project Schedule</i>								
Stage 1 Design				not listed	not listed	---	not listed	---
Stage 2 Design				not listed	not listed	---	not listed	---
Environ. Report Complete			12/23		12/23	---	12/23	---
R/W Clear			5/26		5/26	---	5/26	---
Stage 3 Design			10/25		10/25	---	10/25	---
Ready for Contract			10/27		10/27	---	10/27	---
Letting			1/28		1/28	---	1/28	---
<i>Project Funding</i>								
<i>PE Updated Estimate</i>				\$0	\$0		\$0	
Awarded Federal Funds PE				\$0	\$0		\$0	
TIP PE Amount (Fed \$)				---	---		---	FY '22
<i>RW Updated Estimate</i>				\$0	\$0		\$0	
Awarded Federal Funds RW				\$0	\$0		\$0	
TIP RW Amount (Fed \$)				---	---		---	FY '25
<i>CN Updated Estimate (w/ CE)</i>				\$1,035,600	\$1,035,600		\$1,035,600	
Awarded Federal Funds CN				\$828,480	\$828,480		\$828,480	
TIP CN Amount (Fed \$)				---	---		---	FY '28
Total All Phases				\$1,035,600	\$1,035,600		\$1,035,600	
<i>Permits Required</i>								
401				No Information	No Information		No Information	
404				No Information	No Information		No Information	
DNR				No Information	No Information		No Information	
Rule 5				No Information	No Information		No Information	

LPA Comment: Email sent to MPO.

APC Comment: We will continue to monitor this project.

Sagamore Parkway Trail, Des # 1401287 Contract # R-37915

Consulting Firm: VS Engineering Inc.

<i>Project Schedule</i>								
Stage 1 Design	5/21	5/21	5/21	5/21	5/21	100%	5/21	100%
Stage 2 Design	---	---	---	---	---	0%	---	0%
Environ. Report Complete	8/21	8/21	8/21	8/21	8/21	100%	8/21	100%
R/W Clear	---	---	---	---	---	0%	---	0%
Stage 3 Design	9/21	9/21	9/21	9/21	9/21	100%	9/21	100%
Ready for Contract	1/22	1/22	1/22	1/22	1/22	100%	1/22	100%
Letting	4/22	4/22	4/22	4/22	4/22	100%	4/22	100%
<i>Project Funding</i>								
<i>PE Updated Estimate</i>				\$542,429	\$542,429	\$542,429	\$542,429	\$542,429
Awarded Federal Funds PE				\$433,943	\$433,943	\$433,943	\$433,943	\$433,943
TIP PE Amount (Fed \$)				\$229,856	\$229,856	\$229,856	\$229,856	FY '17
<i>RW Updated Estimate</i>				\$0	\$0	\$0	\$0	\$0
Awarded Federal Funds RW				\$0	\$0	\$0	\$0	\$0
TIP RW Amount (Fed \$)				\$0	\$0	\$0	\$0	\$0
<i>CN Updated Estimate (w/ CE)</i>				\$4,402,978	\$5,414,529	\$5,414,529	\$5,414,529	\$5,414,529
Awarded Federal Funds CN				\$3,023,974	\$4,027,877	\$4,027,877	\$4,027,877	\$4,027,877
TIP CN Amount (Fed \$)				\$3,003,200	\$3,003,200	\$3,003,200	\$3,003,200	FY '22
Total All Phases				\$4,945,406	\$5,956,957	\$5,956,957	\$5,956,957	\$5,956,957
<i>Permits Required</i>								
401	11/21	11/21	11/21	11/21	11/21		11/21	
404	11/21	11/21	11/21	11/21	11/21		11/21	
Rule 5	12/21	12/21	12/21	12/21	12/21		12/21	

LPA Comment: Email sent to MPO.

APC Comment: No comments.

Notes:

- "Ready for Contracts" date is 13 weeks before bids are opened.
- Information in this summary is from INDOT Quarterly Reports prepared by the city engineers, the County Highway Director consultants and FA3's.
- TBD = To Be Determined
- = No Information
- NOA = Notice of Authorization
- NTP = Notice to Proceed
- FMIS = Financial Management Information System