

## Change Order - Construction Manager-Adviser Edition

PROJECT (Name and address):	CHANGE ORDER NUMBER: BP3 88	85-005 OWNER: ⊠
885-Fairground Renovations	INITIATION DATE: 8/12/2020	CONSTRUCTION MANAGER:   ✓
1406 Teal Rd.		CONSTRUCTION MANAGER: M
Lafayette, IN 47905		ARCHITECT:
		CONTRACTOR: ⊠
TO CONTRACTOR (Name and address):	PROJECT NUMBERS: 885 / 885	
Shepler Construction Company	CONTRACT DATE: March 18, 2019	FIELD:
720 Erie Avenue	CONTRACT FOR: 3A - PRE-ENGI	NEERED OTHER:
Logansport, IN 46947	METAL BUILDINGS	
THE CONTRACT IS CHANGED AS FOLLOW	S:	
EWO 885-114		
[] Provide and install green liner pan	el on the north interior	
wall of the Gallery from the top o		
Total INCREASE for this Change Or	fer:	\$14,400.00
The original Contract Sum was		\$ 2,066,000,00
Net change by previously authorized Chan	ge Orders	\$ <u>3,066,000.00</u> \$ 38,075.00
The Contract Sum prior to this Change Ore		\$ 3,104,075.00
The Contract Sum will be increased by this		\$ 14,400.00
The new Contract Sum including this Char	ge Order will be	\$ 3,118,475.00
The Contract Time will be unchanged by Z The date of Substantial Completion as of the		re is unchanged
		~
NOTE: This summary does not reflect of	hanges in the Contract Sum, Con	stract Time or Guaranteed Maximum Price which have
been authorized by Construction Chan	ge Directive.	
NOT VALID UNTIL SIGNED BY THE OWNER	CONSTRUCTION MANAGER, ARCHI	TECT AND CONTRACTOR.
Tecton Construction Management	NA	
CONSTRUCTION MANAGER (Firm name)		EGT (Firm name)
102 North 3rd Street., Suite 201, Lafayette	IN 47901 NA	₩ 2004-03500-0300 <b>-</b>
ADDRESS	ADDRES	S
TITOMY WIND	7	
BY (Signature) 3/21/2	RU BY (Sign	ature)
(Typed name) DATÉ:	(Typed n	name) DATE: NA
Shepler Construction Company	Tippecar	noe County Commissioners
CONTRACTOR (Firm name)		(Firm name)
720 Erie Avenue, Logansport, IN 46947		ird Street, Lafayette, IN 47901
ADDRESS Can MM AS MELLIOLAT	ADDRES	S
BY (Signature)	BY (Sign	ature)
Dave Shepler 8/20	20 David By	
(Typed name) DATE:	(Typed n	