

Quarterly Project Progress Summary Report, FY 2022 Second Quarter

Tippecanoe County

- The NOT for the Klondike Road project has been submitted, the project should be closed out by next quarter.
- NOT is about to be submitted for the Lindberg Road project.
- A consultant has been selected for the North Ninth Street Road Bridge project, the schedule will be adjusted in the next quarterly report.
- Construction will resume on the River Road at CR 500 N project when the weather allows.
- Both phases of the Morehouse Road project are on track. The Highway Department is working with APC to sort out the funding for each phase.
- CE money was moved to CN for the Yeager Road project.
- The Environmental Report for the McCutcheon Pedestrian Safety Project should be completed by next quarter.
- The County Highway Department just received plans for the Bridge #527 project.
- The next cycle of the County Bridge Inspection program has started.
- No comments for the Bridge #64 and Bridge #65.

Lafayette

- The Twyckenham Boulevard project is being closed out; it will not appear in future quarterly reports.
- Substantial completion has been reached for the Park East Boulevard project.
- The Concord Road Trail Lighting project is being closed out; it will not appear in future quarterly reports.
- No comments for the South 9th Street project.

West Lafayette

- The project schedule has been updated for the Soldiers Home Road Phase 1 project.
- The Sagamore Parkway Trail project has been moved to an April 2022 letting. Currently, this project is on track, and APC will monitor the project bids, and work on any financing issues.