

Quarterly Project Progress Summary Report, FY 2020 Second Quarter

Tippecanoe County

- The Klondike Road project should have enough funding to cover change orders. APC will coordinate with the project manager to ensure that change orders are submitted in time to meet INDOT's deadlines for FY 2020.
- The Lindberg Road project was moved from a July 2020 letting to a November 2020 letting.
- North River Road has reopened, and INDOT has signed off on final closeout.
- The River Road at CR 500 N project has two parcels left to be purchased, there are no problems anticipated with that process.
- The Morehouse Road project cemetery plan has been submitted and is awaiting approval.
- The Yeager Road project environmental report and Stage 3 design have been completed.
- No comments for the Concord at CR 430 S project.
- No comments for the McCutcheon Pedestrian Safety project.
- No comments for the Bridge #64 and #65 projects.
- No comments for the County Bridge Inspections.

Lafayette

- The Park East Boulevard project Stage 3 Design is now expected to be complete in August 2020 (instead of March 2020).
- The South 9th Street project is on a tight schedule. This project has \$480,000 FY 2020 funds in the TIP for PE. APC will monitor this project to ensure that it will meet INDOT's deadlines for FY 2020.
- No comments for the Twyckenham Boulevard or Twyckenham Trail projects.
- No comments for the Concord Road Trail Lighting project.

West Lafayette

- The Soldiers Home Road Phase 1 project should have an updated PE cost estimate in the next quarterly report. Currently, the only estimate in the report is the TIP amount.
- The Sagamore Parkway Trail project is on track to have the environmental report and Stage 1 design both completed by September 2020. A FMIS end date extension request was filed with INDOT on February 5, 2020.
- No comments for the Happy Hollow Neighborhood Trail project.
- No comments for the Cherry Lane Extension project.

Town of Dayton

- No comments for the Yost Road project.