

Quarterly Project Progress Summary Report, FY 2020 Fourth Quarter

Tippecanoe County

- The Klondike Road project is still on track to be completed by this coming November.
- Several costs shown for the Lindberg Road project have been updated and it is still on track for a January bid letting.
- All purchase orders for the North River Road at River Bend Hospital project have been closed and this project will no longer be shown in the quarterly reports.
- There are still several purchase orders open for the CR 430S project. It was reported that the County received the recommendation to close out the project earlier today, so the purchase orders should be closed very shortly thereafter.
- Both right-of-way and Stage 3 design for the North River Road and CR 500N project are shown to be completed in late August. Design is on target but there is one parcel and it is in condemnation. The County is working with project manager and working with the appraiser who asked for additional time. The project is still on target for the January bid letting.
- There have been several funding changes to the Morehouse Road project. Regarding environmental approval, the consultant is currently working with INDOT. Public involvement is anticipated to be completed later this year with environmental approval sometime in the spring of 2021.
- For the Yeager Road project, several dates shown in the report have been updated and now match the TIP. There have also been several funding updates.
- For the McCutcheon Safety project, several dates shown in the report have been updated and now match the TIP. There have also been several funding updates.
- No comments for the Bridge #64, Bridge #65, Bridge #527 and the County Bridge Inspection project. All four projects appear to be moving forward.

Lafayette

- Construction is progressing well for the Twyckenham project and the trail and street/trail lighting look complete. There was a utility conflict that set the project back three to four weeks though.
- The environmental report for the Park East Boulevard project is now complete. The ready for contact date needs to be checked since it is the same as the construction letting date.
- No comments for the Concord Road Trail Lighting and South 9th Streets projects. The trail light project has been let.

West Lafayette

- No comments for the Happy Hollow Neighborhood Trail and Cherry Lane Extension projects. Both are complete. After submitting the quarterly reports, the CE PO for the Trail project has been closed and the City received final inspection and acceptance of the Extension project.
- The right-of-way clear and stage 3 design dates for the Soldiers Home Road project will be updated for the next quarterly report.
- Stage 1 design and the environment report is progressing well. They are anticipated to be completed by early October.

Town of Dayton

- No comments for the Yost Road project.