

Quarterly Project Progress Summary Report, FY 2021 Second Quarter

Tippecanoe County

- The Concord at CR 430 S project has been closed out, it will not appear in future quarterly reports.
- There was a small cost increase for the Klondike Road project.
- FMIS has been processed for the Lindberg Road project and the River Road at CR 500 N project.
- The Morehouse Road project will be split into two projects. The Highway Department is working with INDOT on the details of this split.
- Right-of-way services have started for the Yeager Road project.
- Final alignments have been set for the McCutcheon Pedestrian Safety project.
- The Bridge #64 and #65 projects are on schedule.
- An initial cost estimate has been developed for the Bridge #527 project.
- No comments for the County Bridge Inspections.

Lafayette

- All construction is complete for the Twyckenham Boulevard project.
- Contractor working on punch-list for the Concord Road Trail Lighting project.
- FMIS has been authorized for the Park East Boulevard project.
- Project milestones may move back for the South 9th Street project to better match the updated TIP.

West Lafayette

- The Cherry Lane Extension project has been closed out, it will not appear in future quarterly reports.
- The Environmental Report for the Sagamore Parkway Trail project should be complete in March. Work has started on Stage 3 design.
- West Lafayette plans to select a designer in July for the Soldiers Home Road Phase 1 project. Project milestones will be updated after the designer is selected.