

Quarterly Project Progress Summary Report, FY 2021 Second Quarter

Tippecanoe County

- The punch list is out for the Klondike Road project, the Highway Department will request closure of the purchase orders once the punch list is complete.
- The Lindberg Road project was let, and construction has begun.
- Final tracings increased costs for the River Road at CR 500 N project.
- The Morehouse Road project will be split into two projects. The Highway Department is working with INDOT on the details of this split.
- Right-of-way services have started for the Yeager Road project. An alignment shift caused some delays in this, but it is not anticipated to impact the consultant's ability to meet project milestone dates.
- The Bridge #64 and #65 projects had a slight cost increase due to an updated field check.
- Hydraulic design started for the Bridge #527 project.
- No comments for the North Ninth Street Road Bridge project or the McCutcheon Pedestrian Safety project.
- Phase 2A of the County Bridge Inspections will begin in September.

Lafayette

- All construction is complete for the Twyckenham Boulevard project.
- Contractor working on punch-list for the Concord Road Trail Lighting project.
- Construction has started for the Park East Boulevard project.
- Project milestones may move back for the South 9th Street project to better match the updated TIP.

West Lafayette

- Work has started on Stage 3 design for the Sagamore Parkway Trail project. Currently, it is anticipated that the consultant will be able to meet project milestone dates. APC is monitoring this project closely to make sure that it stays in FY 22, so that federal funds can be used for this project as outlined in the TIP.
- West Lafayette plans to select a designer soon for the Soldiers Home Road Phase 1 project. Project milestone dates will be updated after the designer is selected.