

# Quarterly Project Progress Summary Report, FY 2023 First Quarter

---

## Tippecanoe County

- The Klondike Road project has been closed out.
- NOT has been submitted for the Lindberg Road project.
- The County Highway Department is working on finalizing project milestone dates for the North Ninth Street Road Bridge project.
- Ribbon cutting for the River Road at CR 500 N project occurred on November 16<sup>th</sup>.
- Both phases of the Morehouse Road project are on track. The County Highway Department is working with APC to sort out the funding for each phase.
- The Yeager Road project is on track for a January letting.
- The McCutcheon Pedestrian Safety project is on track for a December letting.
- The Bridge #80 and Bridge #83 projects have been amended into the TIP.
- The next cycle of the County Bridge Inspection program has started, but there are some delays in the reporting at the state level. This has caused a temporary delay in getting information from the quarterly reports.
- Delays in geotechnical reporting may impact milestone dates for the Bridge #527 project.
- No comments for the Bridge #64, and Bridge #65 projects.

## Lafayette

- There was a slight cost increase for the South 9<sup>th</sup> Street project, and a few project milestones moved to later dates.
- The Park East Boulevard project is expected to be closed out by next quarter.

## West Lafayette

- Construction has started for the Sagamore Parkway Trail project.
- The Soldiers Home Road Phase 1 project has been split into different Des numbers. APC will continue to work with West Lafayette to track this project.